

## Progress Report on Procurement, 2013/14 (JAR 2015)

## Annex 3.1: Implementation Progress on 2013/14 Health Infrastructure Procurement Plan (Bid and Contract Details)

Progress shown is up to mid-July 2014

**Government of Nepal**  
**Ministry of Urban Development**  
**DUDBC, Health Building Unit**  
**Implementation Progress Report for New Civil Works Planned in fiscal year 2070/71**  
**Trimester Period: Annual (Form A)**  
**Currency: in NPR and in 000's**

SN	ID	DUDBC Division Office	Description of Works	District	Budget Head	Exp Head	Contract ID	Bid Ready		No Objection		Call for Bids		Bid Open		Bid Evaluation Date		No Objection Date		Contract Signature Date		Contract End Date		Supplier/ Contractor	Nationality	Amount invoice to date	Amount Paid to date	Status	Physical Progress
								Estimated	Actual	Estimated	Actual	Estimated	Actual	Estimated	Actual	Estimated	Actual	Estimated	Actual	Estimated	Actual	Estimated	Actual						
1	360	Ilam	HP Bldg. Construction (Birthing Centre already constructed) Hangpang, Taplejung	Taplejung	3708044	29221	NHSP-Ilam-2070/071-360	7/8/2070	3/12/2071	NA	NA	7/15/2070	2/14/2071	8/16/2070	3/13/2071	9/13/2070	4/20/2071	NA	NA	9/17/2070	-	2/19/2073	-	-	-	0.00	Work in designing / Cost Estimate	5	
2	361	Ilam	CEOC Bldg. Construction, Dist. Hospital, Taplejung	Taplejung	3708044	29221	NHSP-Ilam-2070/071-361	7/8/2070	3/12/2071	NA	NA	7/15/2070	3/22/2071	8/16/2070	4/20/2071	9/13/2070	-	NA	NA	9/17/2070	-	9/17/2072	-	-	-	0.00	Work in designing / Cost Estimate	5	
3	362	Ilam	2 Unit Dr. Quarter Bldg. Construction, Dist. Hospital, Phidim, Panchthar	Panchthar	3708044	29221	NHSP-Ilam-2070/071-362	7/8/2070	1/14/2071	NA	NA	7/15/2070	1/15/2071	8/16/2070	2/14/2071	9/13/2070	2/24/2071	NA	NA	9/17/2070	3/10/2071	9/17/2072	3/20/2072	Lali Gurans/YPR JV, Phidim-1, Panchthar	Nepal	-	1,993.00	Work ordered	15
4	363	Ilam	4 Unit Staff Quarter Bldg. Construction, Dist. Hospital, Phidim, Panchthar	Panchthar	3708044	29221	NHSP-Ilam-2070/071-363	7/8/2070	#####	NA	NA	7/15/2070	#####	8/16/2070	12/14/2070	9/13/2070	1/30/2071	NA	NA	9/17/2070	2/27/2071	9/17/2072	5/30/2072	Gajurmukhi/Safal JV, Kathmandu	Nepal	-	1,800.00	Work ordered	15
5	364	Ilam	PHO Bldg. Construction, Ilam	Ilam	3708044	29221	NHSP-Ilam-2070/071-364	7/8/2070	3/20/2071	NA	NA	7/15/2070	3/22/2071	8/16/2070	4/20/2071	9/13/2070	-	NA	NA	9/17/2070	-	2/19/2073	-	-	-	200.00	Work in designing / Cost Estimate	5	
6	365	Ilam	4 Unit Staff Quarter Bldg. Construction, Dist. Hospital, Ilam	Ilam	3708044	29221	NHSP-Ilam-2070/071-365	7/8/2070	#####	NA	NA	7/15/2070	#####	8/16/2070	12/14/2070	9/13/2070	1/29/2071	NA	NA	9/17/2070	2/27/2071	9/17/2072	5/30/2072	Khanal Construction, Ilam-8	Nepal	-	1,852.00	Work ordered	15
7	366	Ilam	HP Bldg. Construction, Soyang, Ilam	Ilam	3708044	29221	NHSP-Ilam-2070/071-366	7/8/2070	3/25/2071	NA	NA	7/15/2070	3/26/2071	8/16/2070	4/26/2071	9/13/2070	-	NA	NA	9/17/2070	-	2/19/2073	-	-	-	50.00	Work in designing / Cost Estimate	5	
8	367	Ilam	HP Bldg. Construction, Chulachuli, Ilam	Ilam	3708044	29221	NHSP-Ilam-2070/071-367	7/8/2070	-	NA	NA	7/15/2070	-	8/16/2070	-	9/13/2070	-	NA	NA	9/17/2070	-	2/19/2073	-	-	-	200.00	Work in designing / Cost Estimate	5	
9	368	Ilam	HP Bldg. Construction, Ivang, Ilam	Ilam	3708044	29221	NHSP-Ilam-2070/071-368	7/8/2070	3/25/2071	NA	NA	7/15/2070	3/26/2071	8/16/2070	4/26/2071	9/13/2070	-	NA	NA	9/17/2070	-	2/19/2073	-	-	-	170.00	Work in designing / Cost Estimate	5	
10	369	Ilam	2 Unit ANM Quarter Bldg. Construction, Chandragadhi HP, Jhapa	Jhapa	3708044	29221	NHSP-Ilam-2070/071-369	7/8/2070	#####	NA	NA	7/15/2070	#####	8/16/2070	11/12/2070	9/13/2070	#####	NA	NA	9/17/2070	#####	9/17/2072	12/30/2071	Regmi Nirman Sewa Chandragadi-1, Jhapa	Nepal	-	784.00	Work ordered	15
11	370	Ilam	HP Bldg. Construction, Jyamirgadhi, Jhapa	Jhapa	3708044	29221	NHSP-Ilam-2070/071-370	7/8/2070	1/14/2071	NA	NA	7/15/2070	1/15/2071	8/16/2070	2/14/2071	9/13/2070	2/23/2071	NA	NA	9/17/2070	3/15/2071	9/17/2072	8/20/2072	Sara Sristi Nirman Sewa, Dhankuta - 4	Nepal	-	2,200.00	Work ordered	15
12	371	Ilam	HP Bldg. Construction, Shantinagar, Jhapa	Jhapa	3708044	29221	NHSP-Ilam-2070/071-371	7/8/2070	1/14/2071	NA	NA	7/15/2070	1/15/2071	8/16/2070	2/14/2071	9/13/2070	2/20/2071	NA	NA	9/17/2070	3/15/2071	9/17/2072	8/20/2072	Sara Sristi Nirman Sewa, Dhankuta - 4	Nepal	-	2,148.00	Work ordered	15
13	372	Ilam	BEOC Bldg. Construction, Dhulabari PHCC, Jhapa	Jhapa	3708044	29221	NHSP-Ilam-2070/071-372	7/8/2070	1/14/2071	NA	NA	7/15/2070	1/15/2071	8/16/2070	2/14/2071	9/13/2070	2/26/2071	NA	NA	9/17/2070	3/15/2071	9/17/2072	3/20/2072	Sara Sristi Nirman Sewa, Dhankuta - 4	Nepal	-	1,535.00	Work ordered	15
14	373	Ilam	HP Bldg. Construction, Pathamari, Jhapa	Jhapa	3708044	29221	NHSP-Ilam-2070/071-373	7/8/2070	2/13/2071	NA	NA	7/15/2070	2/14/2071	8/16/2070	3/13/2071	9/13/2070	4/20/2071	NA	NA	9/17/2070	-	9/17/2072	-	-	-	199.00	Tender called	10	
15	374	Ilam	HP Bldg. Construction, Kechana, Jhapa	Jhapa	3708044	29221	NHSP-Ilam-2070/071-374	7/8/2070	1/14/2071	NA	NA	7/15/2070	1/15/2071	8/16/2070	2/14/2071	9/13/2070	2/27/2071	NA	NA	9/17/2070	3/16/2071	9/17/2072	8/20/2072	Khanal Construction, Ilam-8	Nepal	-	2,525.00	Work ordered	15
16	375	Ilam	2 Unit Dr. Quarter Bldg. Construction, Surunga PHCC, Jhapa	Jhapa	3708044	29221	NHSP-Ilam-2070/071-375	7/8/2070	#####	NA	NA	7/15/2070	#####	8/16/2070	11/12/2070	9/13/2070	#####	NA	NA	9/17/2070	1/22/2071	9/17/2072	1/30/2072	Khanal Construction, Ilam-8	Nepal	-	1,351.00	Work ordered	15
17	534	Morang	4 Unit Staff Quarter Bldg. Construction, Satarjhora PHCC, Sunsari	Sunsari	3708044	29221	NHSP-Morang-2070/071-533	7/8/2070	2/7/2071	NA	NA	7/15/2070	2/8/2071	8/16/2070	3/8/2071	9/13/2070	3/12/2071	NA	NA	9/17/2070	3/25/2071	9/17/2072	6/24/2072	Taudaha/Sarajudin J.V., Ramnagar, Bhutaha.	Nepal	-	1,973.42	Work ordered	15
18	535	Morang	PHCC Bldg. Construction, Jhurkiya, Morang	Morang	3708044	29221	NHSP-Morang-2070/071-534	7/8/2070	2/22/2071	NA	NA	7/15/2070	2/23/2071	8/16/2070	3/23/2071	9/13/2070	-	NA	NA	9/17/2070	-	2/19/2073	-	-	-	355.83	Tender called	10	
19	536	Morang	PHCC Bldg. Construction, Chimadi, Morang	Sunsari	3708044	29221	NHSP-Morang-2070/071-535	7/8/2070	2/7/2071	NA	NA	7/15/2070	2/8/2071	8/16/2070	3/8/2071	9/13/2070	3/12/2071	NA	NA	9/17/2070	3/25/2071	9/17/2072	6/24/2072	Jayababa/B.T./S arajudin J.V., Ramnagar, Bhutaha.	Nepal	-	4,073.34	Work ordered	15
20	757	Dhankuta	HP Bldg. Construction, Madi Mulkharka, Sankhuwasabha	Sankhuwasava	3708044	29221	NHSP-Dhankuta-2070/071-756	7/8/2070	#####	NA	NA	7/15/2070	1/31/2071	8/16/2070	2/28/2071	9/13/2070	3/22/2071	NA	NA	9/17/2070	3/31/2071	2/19/2073	10/1/2072	Himalayan/Kabir J.V., Dhankuta	Nepal	-	100.00	Tender called	10
21	758	Dhankuta	HP Bldg. Construction, Phakchamara, Terhathum	Terhathum	3708044	29221	NHSP-Dhankuta-2070/071-757	7/8/2070	12/5/2070	NA	NA	7/15/2070	#####	8/16/2070	1/10/2071	9/13/2070	2/4/2071	NA	NA	9/17/2070	2/28/2071	2/19/2073	8/28/2072	Himalayan/Om Jambiyong J.V., Dhankuta	Nepal	-	1,560.00	Work ordered	15
22	759	Dhankuta	HP Bldg. Construction, Isibu, Terhathum	Terhathum	3708044	29221	NHSP-Dhankuta-2070/071-758	7/8/2070	12/5/2070	NA	NA	7/15/2070	#####	8/16/2070	1/10/2071	9/13/2070	2/4/2071	NA	NA	9/17/2070	2/26/2071	2/19/2073	8/25/2072	Nigiri Nirman Sewa P Ltd., Kathmandu	Nepal	-	1,560.00	Work ordered	15
23	760	Dhankuta	HP Bldg. Construction, Nepalanda, Bhojpur	Bhojpur	3708044	29221	NHSP-Dhankuta-2070/071-759	7/8/2070	#####	NA	NA	7/15/2070	#####	8/16/2070	11/29/2070	9/13/2070	2/4/2071	NA	NA	9/17/2070	3/6/2071	2/19/2073	9/5/2072	Nagraj/Pokhare /Kalika J.V., Bhojpur	Nepal	-	1,450.00	Work ordered	15
24	761	Dhankuta	Regional Director Quarter Bldg. Construction, RHD, Dhankuta	Dhankuta	3708044	29221	NHSP-Dhankuta-2070/071-760	7/8/2070	-	NA	NA	7/15/2070	-	8/16/2070	-	9/13/2070	-	NA	NA	9/17/2070	-	2/19/2073	-	-	-	0.00	Work in designing / Cost Estimate	5	
25	762	Dhankuta	4 Unit Staff Quarter Bldg. Construction, Dandabazar PHCC, Dhankuta	Dhankuta	3708044	29221	NHSP-Dhankuta-2070/071-761	7/8/2070	#####	NA	NA	7/15/2070	#####	8/16/2070	11/29/2070	9/13/2070	3/6/2071	NA	NA	9/17/2070	3/22/2071	9/17/2072	9/21/2073	Sara Sristi Nirman Sewa, Dhankuta - 4	Nepal	-	1,027.99	Work ordered	15
26	762	Dhankuta	District Hospital Bldg. Construction, Khadbari, Sankhuwasabha	Sankhuwasava	3708044	29221	NHSP-Dhankuta-2070/071-762	7/8/2070	#####	NA	NA	7/15/2070	#####	8/16/2070	11/29/2070	9/13/2070	3/6/2071	NA	NA	9/17/2070	3/22/2071	9/17/2072	9/21/2073	Sara Sristi Nirman Sewa, Dhankuta - 4	Nepal	-	1,027.99	Work ordered	15
27	1239	Okhaldhunga	PHO Bldg. Construction, Solukhumbu	Solukhumbu	3708044	29221	NHSP-Okhaldhunga-2070/071-1239	7/8/2070	3/20/2071	NA	NA	7/15/2070	3/24/2071	8/16/2070	4/22/2071	9/13/2070	-	NA	NA	9/17/2070	-	2/19/2073	-	-	-	0.00	Tender called	10	
28	1240	Okhaldhunga	PHO Bldg. Construction, Okhaldhunga	Okhaldhunga	3708044	29221	NHSP-Okhaldhunga-2070/071-1240	7/8/2070	3/20/2071	NA	NA	7/15/2070	3/24/2071	8/16/2070	4/22/2071	9/13/2070	-	NA	NA	9/17/2070	-	2/19/2073	-	-	-	0.00	Tender called	10	
29	1241	Okhaldhunga	Birthing Centre Bldg. Construction, Garma HP, Solukhumbu	Solukhumbu	3708044	29221	NHSP-Okhaldhunga-2070/071-1241	7/8/2070	1/19/2071	NA	NA	7/15/2070	1/30/2071	8/16/2070	2/28/2071	9/13/2070	3/8/2071	NA	NA	9/17/2070	-	9/17/2072	-	-	-	0.00	Tender called	10	
30	1242	Okhaldhunga	HP Bldg. Construction, Lokhim, Solukhumbu	Solukhumbu	3708044	29221	NHSP-Okhaldhunga-2070/071-1242	7/8/2070	1/19/2071	NA	NA	7/15/2070	1/30/2071	8/16/2070	2/28/2071	9/13/2070	3/8/2071	NA	NA	9/17/2070	-	2/19/2073	-	-	-	0.00	Tender called	10	
31	1243	Okhaldhunga	2 Unit Dr. Quarter Bldg. Construction, Dist. Hospital Phaplu, Solukhumbu	Solukhumbu	3708044	29221	NHSP-Okhaldhunga-2070/071-1243	7/8/2070	1/19/2071	NA	NA	7/15/2070	1/30/2071	8/16/2070	2/28/2071	9/13/2070	3/8/2071	NA	NA	9/17/2070	-	9/17/2072	-	-	-	0.00	Tender called	10	
32	1244	Okhaldhunga	HP Bldg. Construction, Rampur, Okhaldhunga	Okhaldhunga	3708044	29221	NHSP-Okhaldhunga-2070/071-1244	7/8/2070	1/19/2071	NA	NA	7/15/2070	1/30/2071	8/16/2070	2/28/2071	9/13/2070	3/8/2071	NA	NA	9/17/2070	-	2/19/2073	-	-	-	0.00	Tender called	10	
33	1245	Okhaldhunga	HP Bldg. Construction, Raatmate, Okhaldhunga	Okhaldhunga	3708044	29221	NHSP-Okhaldhunga-2070/071-1245	7/8/2070	3/20/2071	NA	NA	7/15/2070	3/24/2071	8/16/2070	4/22/2071	9/13/2070	-	NA	NA	9/17/2070	-	2/19/2073	-	-</					

FORM A: Progress Report Civil Works

SN	ID	DUDBC Division Office	Description of Works	District	Budget Head	Exp Head	Contract ID	Bid Ready		No Objection		Call for Bids		Bid Open		Bid Evaluation Date		No Objection Date		Contract Signature Date		Contract End Date		Supplier/ Contractor	Nationality	Amount invoice to date	Amount Paid to date	Status	Physical Progress
								Estimated	Actual	Estimated	Actual	Estimated	Actual	Estimated	Actual	Estimated	Actual	Estimated	Actual	Estimated	Actual								
36	1562	Saptari	HP Bldg. Construction, Nametar, Udayapur	Udayapur	3708044	29221	NHSP-Saptari-2070/071-1562	7/8/2070	2/27/2071	NA	NA	7/15/2070	2/28/2071	8/16/2070	3/27/2071	9/13/2070	5/8/2071	NA	NA	9/17/2070	-	9/17/2072	-	Rautahat Construction P. Ltd., Triyuga-2, Udayapur	Nepal	-	261.03	Tender called	10
37	1563	Saptari	HP Bldg. Construction (Birthing Centre already constructed), Rampur, Udayapur	Udayapur	3708044	29221	NHSP-Saptari-2070/071-1563	7/8/2070	11/2/2070	NA	NA	7/15/2070	11/4/2070	8/16/2070	12/5/2070	9/13/2070	1/29/2071	NA	NA	9/17/2070	2/22/2071	9/17/2072	8/21/2072	Koshi & Neupane Nirman Sewa Pvt. Ltd., Kathmandu - 10	Nepal	-	3,089.84	Work ordered	15
38	1564	Saptari	2 Unit Dr. Quarter Bldg. Construction, Katari Hospital, Udayapur	Udayapur	3708044	29221	NHSP-Saptari-2070/071-1564	7/8/2070	2/27/2071	NA	NA	7/15/2070	2/28/2071	8/16/2070	3/27/2071	9/13/2070	5/8/2071	NA	NA	9/17/2070	-	9/17/2072	-	Prithivi/Gabilsons J.V., Battispatali, Kathmandu	Nepal	-	53.11	Tender called	10
39	1565	Saptari	HP Bldg. Construction, Hakapara, Siraha	Siraha	3708044	29221	NHSP-Saptari-2070/071-1565	7/8/2070	11/2/2070	NA	NA	7/15/2070	11/4/2070	8/16/2070	12/5/2070	9/13/2070	1/29/2071	NA	NA	9/17/2070	2/27/2071	9/17/2072	8/26/2072	B.P. Construction, Bhawanipur - 7, Siraha	Nepal	-	3,180.43	Work ordered	15
40	1566	Saptari	4 Unit Dr. Quarter Bldg. Construction, Siraha Hospital, Siraha	Siraha	3708044	29221	NHSP-Saptari-2070/071-1566	7/8/2070	11/2/2070	NA	NA	7/15/2070	11/4/2070	8/16/2070	12/5/2070	9/13/2070	1/29/2071	NA	NA	9/17/2070	2/27/2071	9/17/2072	8/26/2072	B.P. Construction, Bhawanipur - 7, Siraha	Nepal	-	2,180.36	Work ordered	15
41	1567	Saptari	1 Unit Medical Superintendent Quarter Bldg. Construction, Siraha Hospital, Siraha	Siraha	3708044	29221	NHSP-Saptari-2070/071-1567	7/8/2070	11/2/2070	NA	NA	7/15/2070	11/4/2070	8/16/2070	12/5/2070	9/13/2070	1/29/2071	NA	NA	9/17/2070	2/22/2071	9/17/2072	5/21/2072	Raman Construction, Janakpur - 9, Dhanusha	Nepal	-	803.01	Work ordered	15
42	1568	Saptari	Post Martum Bldg. Const., Siraha Hospital, Siraha	Siraha	3708044	29221	NHSP-Saptari-2070/071-1568	7/8/2070	11/2/2070	NA	NA	7/15/2070	11/4/2070	8/16/2070	12/5/2070	9/13/2070	1/29/2071	NA	NA	9/17/2070	2/27/2071	9/17/2071	5/26/2072	B.P. Construction, Bhawanipur - 7, Siraha	Nepal	-	316.64	Work ordered	15
43	1758	Dhanusa	4 Unit Staff Quarter Bldg. Construction, Jaleswar Hospital, Mahottari	Mahottari	3708044	29221	NHSP-Dhanusha-2070/071-1759	7/8/2070	4/9/2071	NA	NA	7/15/2070	4/12/2071	8/16/2070	5/11/2071	9/13/2070	-	NA	NA	9/17/2070	-	9/17/2072	-	-	-	-	0.00	Work in designing / Cost Estimate	5
44	1759	Dhanusa	4 Unit Staff Quarter Bldg. Construction, Pipara, Mahottari	Mahottari	3708044	29221	NHSP-Dhanusha-2070/071-1760	7/8/2070	4/9/2071	NA	NA	7/15/2070	4/12/2071	8/16/2070	5/11/2071	9/13/2070	-	NA	NA	9/17/2070	-	9/17/2072	-	-	-	-	0.00	Work in designing / Cost Estimate	5
45	1760	Dhanusa	2 Unit Dr. Quarter Bldg. Construction, Pipara, Mahottari	Mahottari	3708044	29221	NHSP-Dhanusha-2070/071-1761	7/8/2070	4/9/2071	NA	NA	7/15/2070	4/12/2071	8/16/2070	5/11/2071	9/13/2070	-	NA	NA	9/17/2070	-	9/17/2072	-	-	-	-	0.00	Work in designing / Cost Estimate	5
46	1761	Dhanusa	1 Unit Medical Superintendent Quarter Bldg. Construction, Jaleswar Hospital, Mahottari	Mahottari	3708044	29221	NHSP-Dhanusha-2070/071-1762	7/8/2070	4/9/2071	NA	NA	7/15/2070	4/12/2071	8/16/2070	5/11/2071	9/13/2070	-	NA	NA	9/17/2070	-	9/17/2072	-	-	-	-	0.00	Work in designing / Cost Estimate	5
47	1762	Dhanusa	HP Bldg. Construction, Manara, Mahottari	Mahottari	3708044	29221	NHSP-Dhanusha-2070/071-1763	7/8/2070	1/25/2071	NA	NA	7/15/2070	1/28/2071	8/16/2070	2/27/2071	9/13/2070	-	NA	NA	9/17/2070	-	9/17/2072	-	-	-	-	200.12	Tender called	10
48	1763	Dhanusa	Birthing Centre Bldg. Construction, Balawa HP, Mahottari	Mahottari	3708044	29221	NHSP-Dhanusha-2070/071-1764	7/8/2070	1/25/2071	NA	NA	7/15/2070	1/28/2071	8/16/2070	2/27/2071	9/13/2070	-	NA	NA	9/17/2070	-	2/18/2072	-	-	-	-	0.00	Tender called	10
49	1764	Dhanusa	Birthing Centre Bldg. Construction, Mahadiya Tapanpur HP, Mahottari	Mahottari	3708044	29221	NHSP-Dhanusha-2070/071-1765	7/8/2070	4/9/2071	NA	NA	7/15/2070	4/12/2071	8/16/2070	5/11/2071	9/13/2070	-	NA	NA	9/17/2070	-	2/18/2072	-	-	-	-	0.00	Work in designing / Cost Estimate	5
50	1765	Dhanusa	Birthing Centre Bldg. Construction, Simardahi HP, Mahottari	Mahottari	3708044	29221	NHSP-Dhanusha-2070/071-1766	7/8/2070	1/25/2071	NA	NA	7/15/2070	1/28/2071	8/16/2070	2/27/2071	9/13/2070	-	NA	NA	9/17/2070	-	2/18/2072	-	-	-	-	0.00	Tender called	10
51	1766	Dhanusa	Post Martum Bldg. Const., Gaushala PHCC, Mahottari	Mahottari	3708044	29221	NHSP-Dhanusha-2070/071-1767	7/8/2070	4/9/2071	NA	NA	7/15/2070	4/12/2071	8/16/2070	5/11/2071	9/13/2070	-	NA	NA	9/17/2070	-	9/17/2071	-	-	-	-	0.00	Work in designing / Cost Estimate	5
52	1767	Dhanusa	HP Bldg. Construction, Manpur, Sarlahi	Sarlahi	3708044	29221	NHSP-Dhanusha-2070/071-1768	7/8/2070	1/25/2071	NA	NA	7/15/2070	1/28/2071	8/16/2070	2/27/2071	9/13/2070	-	NA	NA	9/17/2070	-	9/17/2072	-	-	-	-	200.12	Tender called	10
53	1768	Dhanusa	HP Bldg. Construction, Batraul, Sarlahi	Sarlahi	3708044	29221	NHSP-Dhanusha-2070/071-1769	7/8/2070	1/25/2071	NA	NA	7/15/2070	1/28/2071	8/16/2070	2/27/2071	9/13/2070	-	NA	NA	9/17/2070	-	9/17/2072	-	-	-	-	197.86	Tender called	10
54	1769	Dhanusa	HP Bldg. Construction, Harsahi, Sindhuli	Sindhuli	3708044	29221	NHSP-Dhanusha-2070/071-1770	7/8/2070	1/25/2071	NA	NA	7/15/2070	1/28/2071	8/16/2070	2/27/2071	9/13/2070	-	NA	NA	9/17/2070	-	9/17/2072	-	-	-	-	202.16	Tender called	10
55	1770	Dhanusa	2 Unit Dr. Quarter Bldg. Construction, Sindhuli Hospital, Sindhuli	Sindhuli	3708044	29221	NHSP-Dhanusha-2070/071-1771	7/8/2070	4/9/2071	NA	NA	7/15/2070	4/12/2071	8/16/2070	5/11/2071	9/13/2070	-	NA	NA	9/17/2070	-	9/17/2072	-	-	-	-	0.00	Work in designing / Cost Estimate	5
56	1771	Dhanusa	4 Unit Nursing Quarter Bldg. Construction, Sindhuli Hospital, Sindhuli	Sindhuli	3708044	29221	NHSP-Dhanusha-2070/071-1772	7/8/2070	4/9/2071	NA	NA	7/15/2070	4/12/2071	8/16/2070	5/11/2071	9/13/2070	-	NA	NA	9/17/2070	-	9/17/2072	-	-	-	-	0.00	Work in designing / Cost Estimate	5
57	2466	Kavre	HP Bldg. Construction, Gunki, Ramechhap	Ramechhap	3708044	29221	NHSP-Kavre-2070/071-2467	7/8/2070	11/7/2070	NA	NA	7/15/2070	#####	8/16/2070	12/13/2070	9/13/2070	2/19/2071	NA	NA	9/17/2070	2/26/2071	2/19/2073	2/26/2073	Dhulikhel Nirman Sewa Pvt. Ltd., Nayabanshwar, Kathmandu	Nepal	-	3,902.00	Worked upto Foundation/DPC	35
58	2467	Kavre	HP Bldg. Construction, Gupteshwar, Ramechhap	Ramechhap	3708044	29221	NHSP-Kavre-2070/071-2468	7/8/2070	11/7/2070	NA	NA	7/15/2070	#####	8/16/2070	12/13/2070	9/13/2070	2/6/2071	NA	NA	9/17/2070	2/25/2071	2/19/2073	2/25/2073	C.M. Construction P. Ltd.	Nepal	-	1,170.00	Worked upto Foundation/DPC	35
59	2468	Kavre	HP Bldg. Construction (Birthing Centre already constructed), Sanghutar, Ramechhap	Ramechhap	3708044	29221	NHSP-Kavre-2070/071-2469	7/8/2070	11/7/2070	NA	NA	7/15/2070	#####	8/16/2070	12/13/2070	9/13/2070	1/16/2071	NA	NA	9/17/2070	2/4/2071	2/19/2073	1/30/2073	Sunkoshi Construction Nepal P. Ltd.	Nepal	-	3,768.00	Worked upto Foundation/DPC	35
60	2469	Kavre	Post Martum Bldg. Const., Jiri Hospital, Dolakha	Dolakha	3708044	29221	NHSP-Kavre-2070/071-2470	7/8/2070	6/6/2070	NA	NA	7/15/2070	6/12/2070	8/16/2070	7/11/2070	9/13/2070	7/15/2070	NA	NA	9/17/2070	7/28/2070	9/17/2071	9/20/2071	Shree Ganesh N.N. Nirman Sewa	Nepal	-	1,839.00	Worked in Finishing/ Electrical / Sanitary	90
61	2470	Kavre	HP Bldg. Construction, Jugu, Dolakha	Dolakha	3708044	29221	NHSP-Kavre-2070/071-2471	7/8/2070	9/24/2070	NA	NA	7/15/2070	9/20/2070	8/16/2070	10/20/2070	9/13/2070	#####	NA	NA	9/17/2070	#####	2/19/2073	10/30/2072	Shree Sobarna/Sundarimal J.V.	Nepal	-	3,900.00	Work ordered	15
62	2471	Kavre	HP Bldg. Construction, Sundrawati, Dolakha	Dolakha	3708044	29221	NHSP-Kavre-2070/071-2472	7/8/2070	9/14/2070	NA	NA	7/15/2070	9/20/2070	8/16/2070	10/20/2070	9/13/2070	#####	NA	NA	9/17/2070	#####	2/19/2073	12/26/2072	Shree Sobarna Nirman Sewa	Nepal	-	5,900.00	Worked upto Foundation/DPC	35
63	2472	Kavre	HP Bldg. Construction, Budhakhani, Kavre	Kavrepalchok	3708044	29221	NHSP-Kavre-2070/071-2473	7/8/2070	11/7/2070	NA	NA	7/15/2070	#####	8/16/2070	12/13/2070	9/13/2070	#####	NA	NA	9/17/2070	1/28/2071	2/19/2073	1/15/2073	Dapcha/Buddha & Phurwa J.V.	Nepal	-	4,100.00	Work ordered	15
64	2473	Kavre	HP Bldg. Construction, Dhunkarka, Kavre	Kavrepalchok	3708044	29221	NHSP-Kavre-2070/071-2474	7/8/2070	9/14/2070	NA	NA	7/15/2070	9/20/2070	8/16/2070	10/20/2070	9/13/2070	11/1/2070	NA	NA	9/17/2070	12/7/2070	2/19/2073	10/30/2072	Khani/Kuseswor/Gyanlunga J.V.	Nepal	-	4,173.00	Worked upto Foundation/DPC	35
65	2474	Kavre	Birthing Centre Bldg. Construction, Banskarka HP, Sindhupalchowk	Sindhupalchowk	3708044	29221	NHSP-Kavre-2070/071-2475	7/8/2070	6/6/2070	NA	NA	7/15/2070	6/12/2070	8/16/2070	7/11/2070	9/13/2070	9/3/2070	NA	NA	9/17/2070	9/18/2070	2/18/2072	9/20/2071	Shree Active Modern/Kamakhyaj J.V.	Nepal	-	1,302.00	Worked upto RCC in 1st floor / Roofing	65
66	2475	Kavre	Birthing Centre Bldg. Construction, Bhimtar HP, Sindhupalchowk	Sindhupalchowk	3708044	29221	NHSP-Kavre-2070/071-2476	7/8/2070	6/6/2070	NA	NA	7/15/2070	6/12/2070	8/16/2070	7/11/2070	9/13/2070	7/5/2070	NA	NA	9/17/2070	8/11/2070	2/18/2072	9/20/2071	Janashakti A to Z Majdur Nirman Sewa	Nepal	-	1,861.00	Worked upto RCC in 1st floor / Roofing	65
67	2476	Kavre	PHO Bldg. Construction, Chautara, Sindhupalchowk	Sindhupalchowk	3708044	29221	NHSP-Kavre-2070/071-2477	7/8/2070	1/22/2071	NA	NA	7/15/2070	1/27/2071	8/16/2070	2/26/2071	9/13/2070	4/19/2071	NA	NA	9/17/2070	5/5/2071	-	5/2/2073	C.M./Kuseswor Construction P. Ltd.	Nepal	-	397.00	Tender called	10
68	2477	Kavre	HP Bldg. Construction, Kolati, Kavre	Kavrepalchok	3708044	29221	NHSP-Kavre-2070/071-2478	7/8/2070	9/14/2070	NA	NA	7/15/2070	9/20/2070	8/16/2070	10/20/2070	9/13/2070	11/1/2070	NA	NA	9/17/2070	12/7/2070	-	10/30/2072	Shree Dhulikhel Nirman Sewa	Nepal	-	1,460.00	Worked upto Foundation/DPC	

FORM A: Progress Report Civil Works

SN	ID	DUDBC Division Office	Description of Works	District	Budget Head	Exp Head	Contract ID	Bid Ready		No Objection		Call for Bids		Bid Open		Bid Evaluation Date		No Objection Date		Contract Signature Date		Contract End Date		Supplier/ Contractor	Nationality	Amount invoice to date	Amount Paid to date	Status	Physical Progress
								Estimated	Actual	Estimated	Actual	Estimated	Actual	Estimated	Actual	Estimated	Actual	Estimated	Actual	Estimated	Actual	Estimated	Actual						
72	2746	Kathmandu	2 Unit ANM Quarter Bldg. Construction, Aashrang HP, Lalitpur	Lalitpur	3708044	29221	NHSP-Department-2070/071-2746	7/8/2070	2/23/2071	NA	NA	7/15/2070	2/24/2071	8/16/2070	3/23/2071	9/13/2070	5/9/2071	NA	NA	9/17/2070	-	9/17/2072	-	-	-	-	114.58	Tender called	10
73	2747	Kathmandu	HP Bldg. Construction, Gimdi, Lalitpur	Lalitpur	3708044	29221	NHSP-Department-2070/071-2747	7/8/2070	2071-02-29	NA	NA	7/15/2070	2071-02-30	8/16/2070	3/30/2071	9/13/2070	5/16/2071	NA	NA	9/17/2070	-	9/17/2072	-	-	-	-	120.48	Tender called	10
74	2839	Nuwakot	District Hospital Bldg. Construction, Dhunche, Rasuwa	Rasuwa	3708044	29221	NHSP-Nuwakot-2070/071-2838	7/4/2070	-	8/18/2070	NA	8/25/2070	-	9/26/2070	-	10/24/2070	-	11/23/2070	NA	2/1/2071	-	2/1/2074	-	-	-	230.00	Work in designing / Cost Estimate	5	
75	2840	Nuwakot	HP Bldg. Construction, Goljung, Rasuwa	Rasuwa	3708044	29221	NHSP-Nuwakot-2070/071-2839	7/8/2070	#####	NA	NA	7/15/2070	#####	8/16/2070	11/27/2070	9/13/2070	#####	NA	NA	9/17/2070	1/19/2071	2/19/2073	7/18/2072	Srinkhala/L.I.K. JV, Balaju-16, Kathmandu	Nepal	-	2,200.00	Work ordered	15
76	2841	Nuwakot	HP Bldg. Construction, Laharepauwa, Rasuwa	Rasuwa	3708044	29221	NHSP-Nuwakot-2070/071-2840	7/8/2070	#####	NA	NA	7/15/2070	#####	8/16/2070	11/27/2070	9/13/2070	#####	NA	NA	9/17/2070	1/17/2071	2/19/2073	7/16/2072	Surya Chandra Construction Co. Pvt. Ltd., Dhapasi, Kathmandu	Nepal	-	2,925.00	Worked upto Foundation/DPC	35
77	2842	Nuwakot	HP Bldg. Construction, Dhusa, Dhading	Dhading	3708044	29221	NHSP-Nuwakot-2070/071-2841	7/8/2070	#####	NA	NA	7/15/2070	#####	8/16/2070	11/27/2070	9/13/2070	#####	NA	NA	9/17/2070	1/17/2071	2/19/2073	7/16/2072	Kasthamandap Construction Pvt. Ltd., Balkhu 14, Kathmandu	Nepal	-	3,415.00	Worked upto Foundation/DPC	35
78	2843	Nuwakot	2 Unit Staff Quarter Bldg. Construction, Gajuri PHCC, Dhading	Dhading	3708044	29221	NHSP-Nuwakot-2070/071-2841	7/8/2070	#####	NA	NA	7/15/2070	#####	8/16/2070	12/19/2070	9/13/2070	1/17/2071	NA	NA	9/17/2070	2/7/2071	9/17/2071	2/6/2072	Rupal/Supreme Construction, Nilkantha-5, Dhading	Nepal	-	1,523.00	Worked upto Foundation/DPC	35
79	2844	Nuwakot	HP Bldg. Construction, Chainpur (Salbas), Dhading	Dhading	3708044	29221	NHSP-Nuwakot-2070/071-2843	7/8/2070	#####	NA	NA	7/15/2070	#####	8/16/2070	11/27/2070	9/13/2070	#####	NA	NA	9/17/2070	1/16/2071	2/19/2073	7/15/2072	Jayamata/PP JV, Baneshwar, Kathmandu-10	Nepal	-	2,915.00	Worked upto Foundation/DPC	35
80	2845	Nuwakot	HP Bldg. Construction, Phulkharka, Dhading	Dhading	3708044	29221	NHSP-Nuwakot-2070/071-2844	7/8/2070	#####	NA	NA	7/15/2070	#####	8/16/2070	11/27/2070	9/13/2070	#####	NA	NA	9/17/2070	1/17/2071	2/19/2073	7/16/2072	Purnachandra/ Chure Ganesh Himal Nirman Sewa JV, Bidur-1, Nuwakot	Nepal	-	3,257.00	Worked upto Foundation/DPC	35
81	2846	Nuwakot	HP Bldg. Construction, Kaule, Nuwakot	Nuwakot	3708044	29221	NHSP-Nuwakot-2070/071-2845	7/8/2070	#####	NA	NA	7/15/2070	#####	8/16/2070	11/27/2070	9/13/2070	#####	NA	NA	9/17/2070	1/17/2071	2/19/2073	7/16/2072	C.M./S.K. JV, Nuwakot	Nepal	-	3,516.00	Worked upto Foundation/DPC	35
82	2847	Nuwakot	HP Bldg. Construction, Khadkabhanyang, Nuwakot	Nuwakot	3708044	29221	NHSP-Nuwakot-2070/071-2846	7/8/2070	#####	NA	NA	7/15/2070	#####	8/16/2070	11/27/2070	9/13/2070	#####	NA	NA	9/17/2070	1/19/2071	2/19/2073	7/18/2072	Kandel/Sarba Shakti JV, Kathmandu	Nepal	-	2,665.00	Worked upto Foundation/DPC	35
83	2848	Nuwakot	HP Bldg. Construction, Samari, Nuwakot	Nuwakot	3708044	29221	NHSP-Nuwakot-2070/071-2847	7/8/2070	#####	NA	NA	7/15/2070	#####	8/16/2070	11/27/2070	9/13/2070	#####	NA	NA	9/17/2070	1/21/2071	2/19/2073	7/20/2072	Himdung & Thokar Construction Pvt. Ltd., Dhapasi, Kathmandu	Nepal	-	3,881.00	Worked upto Foundation/DPC	35
84	2849	Nuwakot	HP Bldg. Construction, Kumari, Nuwakot	Nuwakot	3708044	29221	NHSP-Nuwakot-2070/071-2848	7/8/2070	#####	NA	NA	7/15/2070	#####	8/16/2070	11/27/2070	9/13/2070	#####	NA	NA	9/17/2070	1/19/2071	2/19/2073	7/18/2072	Purnachandra Nirman Sewa, Bidur-1, Nuwakot	Nepal	-	4,928.00	Worked upto Foundation/DPC	35
85	2849	Nuwakot	HP Bldg. Construction, Samundratra, Nuwakot	Nuwakot	3708044	29221	NHSP-Nuwakot-2070/071-2849	7/8/2070	#####	NA	NA	7/15/2070	#####	8/16/2070	11/27/2070	9/13/2070	#####	NA	NA	9/17/2070	1/19/2071	2/19/2073	7/18/2072	Purnachandra Nirman Sewa, Bidur-1, Nuwakot	Nepal	-	4,928.00	Worked upto Foundation/DPC	35
86	3110	Training Center	PHO Bldg. Construction, Makawanpur	Makawanpur	3708044	29221	NHSP-Training Center-2070/071-3110	7/8/2070	#####	NA	NA	7/15/2070	#####	8/16/2070	1/23/2071	9/13/2070	3/4/2071	NA	NA	9/17/2070	4/29/2071	2/19/2073	10/28/2072	Baniya Nirman Sewa, Harnamadi-4, Makawanpur	Nepal	-	384.20	Tender called	10
87	3111	Training Center	4 Unit Staff Quarter Bldg. Construction, Palung PHCC, Makawanpur	Makawanpur	3708044	29221	NHSP-Training Center-2070/071-3111	7/8/2070	#####	NA	NA	7/15/2070	#####	8/16/2070	1/23/2071	9/13/2070	3/4/2071	NA	NA	9/17/2070	4/29/2071	9/17/2072	10/28/2072	Baniya Nirman Sewa, Harnamadi-4, Makawanpur	Nepal	-	33.00	Tender called	10
88	3112	Training Center	Mid Regional Health Directorate Office Bldg. Construction, Makawanpur	Makawanpur	3708044	29221	NHSP-Training Center-2070/071-3112	7/8/2070	-	NA	NA	7/15/2070	-	8/16/2070	-	9/13/2070	-	NA	NA	9/17/2070	-	2/19/2073	-	-	-	242.90	Work in designing / Cost Estimate	5	
89	3113	Training Center	HP Bldg. Construction, Hattiya, Makawanpur	Makawanpur	3708044	29221	NHSP-Training Center-2070/071-3113	7/8/2070	#####	NA	NA	7/15/2070	#####	8/16/2070	1/23/2071	9/13/2070	3/4/2071	NA	NA	9/17/2070	4/29/2071	2/19/2073	10/28/2072	Baniya Nirman Sewa, Harnamadi-4, Makawanpur	Nepal	-	261.70	Tender called	10
90	3456	Parsa	Post Martum Bldg. Construction, Gaur Hospital, Rautahat	Rautahat	3708044	29221	NHSP-Parsa-2070/071-3456	7/8/2070	#####	NA	NA	7/15/2070	#####	8/16/2070	11/20/2070	9/13/2070	#####	NA	NA	9/17/2070	1/14/2071	9/17/2071	7/13/2071	Sunlight Nirman Sewa, Gaur - 9, Rautahat	Nepal	-	0.00	Tender called	10
91	3457	Parsa	PHCC Bldg. Construction, Katarhiya, Rautahat	Rautahat	3708044	29221	NHSP-Parsa-2070/071-3457	7/8/2070	-	NA	NA	7/15/2070	-	8/16/2070	-	9/13/2070	-	NA	NA	9/17/2070	-	2/19/2073	-	-	-	241.00	Work in designing / Cost Estimate	5	
92	3458	Parsa	4 Unit Dr. Quarter Bldg. Construction, Kalaiya Hospital, Bara	Bara	3708044	29221	NHSP-Parsa-2070/071-3458	7/8/2070	2/13/2071	NA	NA	7/15/2070	2/14/2071	8/16/2070	3/13/2071	9/13/2070	3/23/2071	NA	NA	9/17/2070	-	9/17/2072	-	Harittara/Bino d Sah J.V., Kalaiya-4, Bara	Nepal	-	319.00	Tender called	10
93	3459	Parsa	2 Unit Staff Quarter Bldg. Construction, Nichuta HP, Parsa	Parsa	3708044	29221	NHSP-Parsa-2070/071-3459	7/8/2070	#####	NA	NA	7/15/2070	#####	8/16/2070	11/20/2070	9/13/2070	#####	NA	NA	9/17/2070	1/15/2071	9/17/2072	3/14/2072	Mona/Ankit J.V. Birgunj 16	Nepal	-	1,155.00	Worked upto Foundation/DPC	35
94	3460	Parsa	HP Bldg. Construction, Partewa Sugauli, Parsa	Parsa	3708044	29221	NHSP-Parsa-2070/071-3460	7/8/2070	#####	NA	NA	7/15/2070	#####	8/16/2070	12/23/2070	9/13/2070	1/23/2071	NA	NA	9/17/2070	2/28/2071	9/17/2072	2/27/2073	Ajambar/Shivar am Construction J.V., Bhimeshwar-1, Dolakha	Nepal	-	2,572.00	Tender called	10
95	3461	Parsa	HP Bldg. Construction, Shanker Saraiya, Parsa	Parsa	3708044	29221	NHSP-Parsa-2070/071-3461	7/8/2070	#####	NA	NA	7/15/2070	#####	8/16/2070	12/23/2070	9/13/2070	1/30/2071	NA	NA	9/17/2070	2/28/2071	9/17/2072	2/27/2073	Ajambar/Shivar am Construction J.V., Bhimeshwar-1, Dolakha	Nepal	-	3,872.00	Worked upto Foundation/DPC	35
96	3462	Parsa	HP Bldg. Construction, Jingdawa Belbichhawa, Rautahat	Rautahat	3708044	29221	NHSP-Parsa-2070/071-3462	7/8/2070	#####	NA	NA	7/15/2070	#####	8/16/2070	12/23/2070	9/13/2070	2/2/2071	NA	NA	9/17/2070	2/28/2071	9/17/2072	8/27/2072	Ajambar/Shivar am Construction J.V., Bhimeshwar-1, Dolakha	Nepal	-	2,956.00	Work ordered	15
97	3463	Parsa	HP Bldg. Construction, Dharmapur, Rautahat	Rautahat	3708044	29221	NHSP-Parsa-2070/071-3463	7/8/2070	#####	NA	NA	7/15/2070	#####	8/16/2070	12/23/2070	9/13/2070	2/5/2071	NA	NA	9/17/2070	2/28/2071	9/17/2072	8/27/2072	Siddhartha/Dh ananjaya/Chau dhary J.V. Gaur-7, Rautahat	Nepal	-	1,132.00	Work ordered	15
98	3464	Parsa	Medical Superintendent Quarter Bldg. Construction & Training Bldg.	Rautahat	3708044	29221	NHSP-Parsa-2070/071-3464	7/8/2070	#####	NA	NA	7/15/2070	#####	8/16/2070	12/23/2070	9/13/2070	2/6/2071	NA	NA	9/17/2070	2/27/2071	9/17/2072	8/26/2071	Bhagamani Construction Co. P.Ltd.	Nepal	-	590.00	Worked upto sill level & Wall	50

FORM A: Progress Report Civil Works

SN	ID	DUDBC Division Office	Description of Works	District	Budget Head	Exp Head	Contract ID	Bid Ready		No Objection		Call for Bids		Bid Open		Bid Evaluation Date		No Objection Date		Contract Signature Date		Contract End Date		Supplier/ Contractor	Nationality	Amount invoice to date	Amount Paid to date	Status	Physical Progress
								Estimated	Actual	Estimated	Actual	Estimated	Actual	Estimated	Actual	Estimated	Actual	Estimated	Actual	Estimated	Actual	Estimated	Actual						
99	3546	Chitwan	Multipurpose Hall/Birthing Centre Bldg. Construction, Meghauri HP, Chitwan	Chitwan	3708044	29221	NHSP-Chitwan-2070/071-3536	7/8/2070	8/27/2070	NA	NA	7/15/2070	8/30/2070	8/16/2070	9/30/2070	9/13/2070	#####	NA	NA	9/17/2070	12/5/2070	9/17/2072	3/4/2072	Dynamic/Bhadrakali J.V.	Nepal	-	1,598.56	Worked upto Foundation/DPC	35
100	3547	Chitwan	2 Unit Dr. Quarter Bldg. Construction, Ratnanagar Hospital, Chitwan	Chitwan	3708044	29221	NHSP-Chitwan-2070/071-3537	7/8/2070	8/17/2070	NA	NA	7/15/2070	8/30/2070	8/16/2070	9/30/2070	9/13/2070	#####	NA	NA	9/17/2070	12/5/2070	9/17/2072	3/4/2072	Dynamic/Bhadrakali J.V.	Nepal	-	1,156.57	Work ordered	15
101	3548	Chitwan	HP Bldg. Construction, Jagatpur, Chitwan	Chitwan	3708044	29221	NHSP-Chitwan-2070/071-3538	7/8/2070	1/12/2071	NA	NA	7/15/2070	1/16/2071	8/16/2070	2/16/2071	9/13/2070	3/26/2071	NA	NA	9/17/2070	-	9/17/2072	-	-	-	274.52	Tender called	10	
102	3549	Chitwan	HP Bldg. Construction, Dahakhani, Chitwan	Chitwan	3708044	29221	NHSP-Chitwan-2070/071-3539	7/8/2070	1/12/2071	NA	NA	7/15/2070	1/16/2071	8/16/2070	2/16/2071	9/13/2070	3/26/2071	NA	NA	9/17/2070	-	9/17/2072	-	-	-	241.90	Tender called	10	
103	3550	Chitwan	Birthing Centre Bldg. Construction, Dumkibas HP, Nawalparasi	Nawalparasi	3708044	29221	NHSP-Chitwan-2070/071-3541	7/8/2070	8/17/2070	NA	NA	7/15/2070	8/30/2070	8/16/2070	9/30/2070	9/13/2070	#####	NA	NA	9/17/2070	12/5/2070	2/18/2072	2/28/2072	J and D Construction, Kathmandu	Nepal	-	1,111.11	Worked upto Foundation/DPC	35
104	3551	Chitwan	PHCC Bldg. Construction, Palhi, Nawalparasi	Nawalparasi	3708044	29221	NHSP-Chitwan-2070/071-3542	7/8/2070	3/21/2071	NA	NA	7/15/2070	3/27/2071	8/16/2070	4/27/2071	9/13/2070	-	NA	NA	9/17/2070	-	2/19/2073	-	-	-	376.64	Tender called	10	
105	3656	Gorkha	HP Bldg. Construction, Khopleng, Gorkha	Gorkha	3708044	29221	NHSP-Gorkha-2070/071-3656	7/8/2070	9/1/2070	NA	NA	7/15/2070	9/24/2070	8/16/2070	10/24/2070	9/13/2070	#####	NA	NA	9/17/2070	#####	2/19/2073	6/23/2072	Rishishakti/Adhikari/Hom Nirman J.V., Gorkha	Nepal	-	5,268.90	Worked upto Foundation/DPC	35
106	3657	Gorkha	HP Bldg. Construction, Borlang, Gorkha	Gorkha	3708044	29221	NHSP-Gorkha-2070/071-3657	7/8/2070	9/1/2070	NA	NA	7/15/2070	9/24/2070	8/16/2070	10/24/2070	9/13/2070	#####	NA	NA	9/17/2070	1/28/2071	2/19/2073	7/27/2072	Dhulikhel Nirman Sewa Pvt. Ltd., Nayabaneswor, Kathmandu	Nepal	-	196.62	Worked upto Foundation/DPC	35
107	3658	Gorkha	HP Bldg. Construction, Thalajung, Gorkha	Gorkha	3708044	29221	NHSP-Gorkha-2070/071-3658	7/8/2070	9/1/2070	NA	NA	7/15/2070	9/24/2070	8/16/2070	10/24/2070	9/13/2070	#####	NA	NA	9/17/2070	#####	2/19/2073	6/23/2072	Jayamata/Sunir J.V., Gorkha	Nepal	-	6,343.05	Worked upto Foundation/DPC	35
108	3659	Gorkha	Store Bldg. Construction, Gorkha	Gorkha	3708044	29221	NHSP-Gorkha-2070/071-3659	7/8/2070	#####	NA	NA	7/15/2070	1/9/2071	8/16/2070	2/8/2071	9/13/2070	2/20/2071	NA	NA	9/17/2070	2/28/2071	2/18/2072	5/28/2072	National/Som/Sons J.V., Baneshwor Kathmandu	Nepal	-	2,306.07	Work ordered	15
109	3660	Gorkha	PHO & Store Bldg. Construction, Manang	Manang	3708044	29221	NHSP-Gorkha-2070/071-3660	7/8/2070	#####	NA	NA	7/15/2070	1/9/2071	8/16/2070	2/8/2071	9/13/2070	2/20/2071	NA	NA	9/17/2070	3/1/2071	2/19/2073	3/1/2073	Amit Builders, Lete-6, Mustang	Nepal	-	3,866.37	Work ordered	15
110	3661	Gorkha	HP Bldg. Construction, Bhorletar, Lamjung	Lamjung	3708044	29221	NHSP-Gorkha-2070/071-3661	7/8/2070	9/1/2070	NA	NA	7/15/2070	9/24/2070	8/16/2070	10/24/2070	9/13/2070	#####	NA	NA	9/17/2070	#####	2/19/2073	6/23/2072	C.M. - Parajuli J.V., Jorpati, Pokhara	Nepal	-	1,052.16	Work ordered	15
111	3662	Gorkha	HP Bldg. Construction, Tarkughat, Lamjung	Lamjung	3708044	29221	NHSP-Gorkha-2070/071-3662	7/8/2070	9/1/2070	NA	NA	7/15/2070	9/24/2070	8/16/2070	10/24/2070	9/13/2070	#####	NA	NA	9/17/2070	#####	2/19/2073	6/23/2072	Rishishakti/Adhikari/Hom Nirman J.V., Gorkha	Nepal	-	5,242.89	Work ordered	15
112	3663	Gorkha	HP Bldg. Construction, Shatiswara, Tanahun	Tanahun	3708044	29221	NHSP-Gorkha-2070/071-3663	7/8/2070	9/1/2070	NA	NA	7/15/2070	9/24/2070	8/16/2070	10/24/2070	9/13/2070	#####	NA	NA	9/17/2070	#####	9/17/2072	6/23/2072	Keshab Shah Construction Sewa Pvt. Ltd., Naubasta - 8, Banke	Nepal	-	6,333.70	Worked upto Foundation/DPC	35
113	4063	Kaski	HP Bldg. Construction, Eladi, Syangja	Syangja	3708044	29221	NHSP-Kaski-2070/071-4062	7/8/2070	8/17/2070	NA	NA	7/15/2070	8/19/2070	8/16/2070	9/19/2070	9/13/2070	9/28/2070	NA	NA	9/17/2070	#####	2/19/2073	5/19/2072	Gajendra Nirman Sewa Pvt. Ltd., Syangja	Nepal	-	2,078.63	Work ordered	15
114	4064	Kaski	HP Bldg. Construction, Dhanubase, Syangja	Syangja	3708044	29221	NHSP-Kaski-2070/071-4063	7/8/2070	8/17/2070	NA	NA	7/15/2070	8/19/2070	8/16/2070	9/19/2070	9/13/2070	9/28/2070	NA	NA	9/17/2070	#####	2/19/2073	5/19/2072	Shree Geeta Construction, Syangja	Nepal	-	2,952.40	Worked upto Foundation/DPC	35
115	4065	Kaski	HP Bldg. Construction, Aarukharka, Syangja	Syangja	3708044	29221	NHSP-Kaski-2070/071-4064	7/8/2070	9/5/2070	NA	NA	7/15/2070	9/7/2070	8/16/2070	10/7/2070	9/13/2070	#####	NA	NA	9/17/2070	#####	2/19/2073	6/20/2072	Muktinath/Bimal J.V., Syangja	Nepal	-	277.71	Worked upto Foundation/DPC	35
116	4066	Kaski	HP Bldg. Construction, Keware, Syangja	Syangja	3708044	29221	NHSP-Kaski-2070/071-4065	7/8/2070	8/17/2070	NA	NA	7/15/2070	8/19/2070	8/16/2070	9/19/2070	9/13/2070	#####	NA	NA	9/17/2070	#####	2/19/2073	6/29/2072	Gajurmukhi Nirman Sewa, Kathmandu	Nepal	-	286.32	Work ordered	15
117	4067	Kaski	Post Martum Bldg. Construction, Waling PHCC, Syangja	Syangja	3708044	29221	NHSP-Kaski-2070/071-4066	7/8/2070	#####	NA	NA	7/15/2070	#####	8/16/2070	1/21/2071	9/13/2070	1/29/2071	NA	NA	9/17/2070	-	9/17/2071	-	Sundar Nirman Sewa, Kaski	Nepal	-	27.33	Work ordered	15
118	4069	Kaski	HP Bldg. Construction, Salyan, Kaski	Kaski	3708044	29221	NHSP-Kaski-2070/071-4067	7/8/2070	8/17/2070	NA	NA	7/15/2070	8/19/2070	8/16/2070	9/19/2070	9/13/2070	9/28/2070	NA	NA	9/17/2070	#####	9/17/2072	5/19/2072	Jaya Baba Gorakh/Okhaldhunga E. J.V., Pokhara-12, Kaski	Nepal	-	1,324.53	Work ordered	15
119	4070	Kaski	HP Bldg. Construction, Bakahi Thanti, Parbat	Parbat	3708044	29221	NHSP-Kaski-2070/071-4068	7/8/2070	8/17/2070	NA	NA	7/15/2070	8/19/2070	8/16/2070	9/19/2070	9/13/2070	#####	NA	NA	9/17/2070	#####	2/19/2073	6/29/2072	Gajurmukhi Nirman Sewa, Kathmandu	Nepal	-	276.99	Work ordered	15
120	4071	Kaski	HP Bldg. Construction, Rupakot, Kaski	Kaski	3708044	29221	NHSP-Kaski-2070/071-4069	7/8/2070	8/17/2070	NA	NA	7/15/2070	8/19/2070	8/16/2070	9/19/2070	9/13/2070	#####	NA	NA	9/17/2070	#####	2/19/2073	6/20/2072	Devchuli/Gandaki J.V., Kaski	Nepal	-	1,281.54	Work ordered	15
121	4068	Kaski	HP Bldg. Construction, Darsing Dahathum, Syangja	Syangja	3708044	29221	NHSP-Kaski-2070/071-4070	7/8/2070	8/17/2070	NA	NA	7/15/2070	8/19/2070	8/16/2070	9/19/2070	9/13/2070	9/28/2070	NA	NA	9/17/2070	#####	9/17/2072	5/19/2072	Gajendra Nirman Sewa Pvt. Ltd., Syangja	Nepal	-	3,893.52	Worked upto Foundation/DPC	35
122	4546	Baglung	HP Bldg. Construction, Batakachaur, Baglung	Baglung	3708044	29221	NHSP-Baglung-2070/071-4547	7/8/2070	1/13/2071	NA	NA	7/15/2070	1/14/2071	8/16/2070	2/13/2071	9/13/2070	3/17/2071	NA	NA	9/17/2070	4/6/2071	2/19/2073	10/6/2072	The Laligurass/Dhukuchhu J.V., Bhaktapur	Nepal	-	149.32	Work ordered	15
123	4547	Baglung	HP Bldg. Construction, Gwalchaur, Baglung	Baglung	3708044	29221	NHSP-Baglung-2070/071-4548	7/8/2070	1/13/2071	NA	NA	7/15/2070	1/14/2071	8/16/2070	2/13/2071	9/13/2070	3/16/2071	NA	NA	9/17/2070	4/8/2071	2/19/2073	10/8/2072	Pashupati/Surya/K.M. J.V., Surkhet	Nepal	-	25.31	Tender called	10
124	4548	Baglung	HP Bldg. Construction, Ramche, Myagdi	Myagdi	3708044	29221	NHSP-Baglung-2070/071-4549	7/8/2070	1/13/2071	NA	NA	7/15/2070	1/14/2071	8/16/2070	2/13/2071	9/13/2070	3/2/2071	NA	NA	9/17/2070	3/22/2071	2/19/2073	9/21/2072	Mrit Sanjibani Nirman Sewa, Makawanpur	Nepal	-	1,351.94	Work ordered	15
125	4549	Baglung	PHO & Store Bldg. Construction, Mustang	Mustang	3708044	29221	NHSP-Baglung-2070/071-4550	7/8/2070	2/22/2071	NA	NA	7/15/2070	2/23/2071	8/16/2070	2/23/2071	9/13/2070	-	NA	NA	9/17/2070	-	2/19/2073	-	-	-	135.60	Tender called	10	
126	4745	Palpa	HP Bldg. Construction, Birkot, Palpa	Palpa	3708044	29221	NHSP-Palpa-2070/071-4746	7/8/2070	11/1/2070	NA	NA	7/15/2070	11/5/2070	8/16/2070	11/6/2070	9/13/2070	11/9/2070	NA	NA	9/17/2070	#####	2/19/2073	6/22/2072	J.Nishwor/Shree Siddha Baba J.V.B., Waling, Syangja	Nepal	-	4,823.89	Worked upto Foundation/DPC	35
127	4746	Palpa	4 Unit Staff Quarter Bldg. Construction, Tansen Hospital, Palpa	Palpa	3708044	29221	NHSP-Palpa-2070/071-4747	7/8/2070	9/25/2070	NA	NA	7/15/2070	9/28/2070	8/16/2070	10/28/2070	9/13/2070	11/7/2070	NA	NA	9/17/2070	12/9/2070	9/17/2072	6/8/2072	Barun Construction Sewa, Tansen, Palpa	Nepal	-	2,771.15	Worked upto Foundation/DPC	35
128	4747	Palpa	2 Unit Dr. Quarter Bldg. Construction, Tansen Hospital, Palpa (Storey addition in existing Dr. Quarter)	Palpa	3708044	29221	NHSP-Palpa-2070/071-4748	7/8/2070	9/25/2070	NA	NA	7/15/2070	9/28/2070	8/16/2070	10/28/2070	9/13/2070	11/4/2070	NA	NA	9/17/2070	12/6/2070	9/17/2072	3/5/2072	Bharatpur Brothers Construction Pvt. Ltd., Bharatpur, Chitwan	Nepal	-	1,400.12	Worked upto Foundation/DPC	35
129	4748	Palpa	2 Unit Dr. Quarter Bldg. Construction, Rampur Hospital, Palpa	Palpa	3708044	29221	NHSP-Palpa-2070/071-4749	7/8/2070	9/25/2070	NA	NA	7/15/2070	9/28/2070	8/16/2070	10/28/2070	9/13/2070	11/6/2070	NA	NA	9/17/2070	12/9/2070	9/17/2072	3/8/2072	Gajurmukhi Nirman Company, Gongabu, Kathmandu	Nepal	-	319.50	Worked upto Foundation/DPC	35

FORM A: Progress Report Civil Works

SN	ID	DUDBC Division Office	Description of Works	District	Budget Head	Exp Head	Contract ID	Bid Ready		No Objection		Call for Bids		Bid Open		Bid Evaluation Date		No Objection Date		Contract Signature Date		Contract End Date		Supplier/ Contractor	Nationality	Amount invoice to date	Amount Paid to date	Status	Physical Progress
								Estimated	Actual	Estimated	Actual	Estimated	Actual	Estimated	Actual	Estimated	Actual	Estimated	Actual	Estimated	Actual	Estimated	Actual						
130	4749	Palpa	Post Martum Bldg. Construction, Tansen Hospital, Palpa	Palpa	3708044	29221	NHSP-Palpa-2070/071-4750	7/8/2070	9/25/2070	NA	NA	7/15/2070	9/28/2070	8/16/2070	10/28/2070	9/13/2070	11/5/2070	NA	NA	9/17/2070	12/6/2070	9/17/2071	6/5/2071	Bharatpur Brothers Construction Pvt. Ltd, Bharatpur, Chitwan	Nepal	-	84.30	Worked upto Foundation/DPC	35
131	4750	Palpa	HP Bldg. Construction, Gadakot, Palpa	Palpa	3708044	29221	NHSP-Palpa-2070/071-4751	7/8/2070	11/1/2070	NA	NA	7/15/2070	11/5/2070	8/16/2070	11/6/2070	9/13/2070	12/2/2070	NA	NA	9/17/2070	#####	2/19/2073	6/25/2072	Shree Geeta/Creative J.V., Putalibazar, Syangja	Nepal	-	1,211.11	Work ordered	15
132	4751	Palpa	HP Bldg. Construction, Banjhokoteri, Gulmi	Gulmi	3708044	29221	NHSP-Palpa-2070/071-4752	7/8/2070	11/1/2070	NA	NA	7/15/2070	11/5/2070	8/16/2070	11/6/2070	9/13/2070	12/1/2070	NA	NA	9/17/2070	1/4/2071	2/19/2073	7/3/2072	Kastamandap/Siddhababa/Sunil Samir J.V., Butwal, Rupandehi	Nepal	-	5,000.00	Worked upto Foundation/DPC	35
133	4752	Palpa	HP Bldg. Construction, Hunga, Gulmi	Gulmi	3708044	29221	NHSP-Palpa-2070/071-4753	7/8/2070	11/1/2070	NA	NA	7/15/2070	11/5/2070	8/16/2070	11/6/2070	9/13/2070	11/8/2070	NA	NA	9/17/2070	#####	2/19/2073	6/22/2072	Pantha Nirman Sewa, Herdinetra 6, Gulmi	Nepal	-	5,045.95	Worked upto Foundation/DPC	35
134	4753	Palpa	4 Unit Staff Quarter Bldg. Construction, Dhurkot PHCC, Gulmi	Gulmi	3708044	29221	NHSP-Palpa-2070/071-4754	7/8/2070	11/1/2070	NA	NA	7/15/2070	11/5/2070	8/16/2070	11/6/2070	9/13/2070	#####	NA	NA	9/17/2070	1/4/2071	9/17/2072	4/3/2072	Pantha/Sunil Samir J.V., Tamghas, Gulmi	Nepal	-	2,940.00	Worked upto Foundation/DPC	35
135	4948	Rupandehi	HP Bldg. Construction, Semalar, Rupandehi	Rupandehi	3708044	29221	NHSP-Rupandehi-2070/071-4950	7/8/2070	#####	NA	NA	7/15/2070	12/3/2070	8/16/2070	1/3/2071	9/13/2070	1/20/2071	NA	NA	9/17/2070	3/30/2071	9/17/2072	6/30/2072	Asiatic Engineers & Builders	Nepal	-	1,270.80	Work ordered	15
136	4949	Rupandehi	HP Bldg. Construction, Roinihawa, Rupandehi	Rupandehi	3708044	29221	NHSP-Rupandehi-2070/071-4951	7/8/2070	#####	NA	NA	7/15/2070	12/3/2070	8/16/2070	1/3/2071	9/13/2070	1/13/2071	NA	NA	9/17/2070	3/16/2071	9/17/2072	6/16/2072	Babal/Brave J.V.	Nepal	-	2,675.91	Work ordered	15
137	4950	Rupandehi	Post Martum Bldg. Construction, Bhim Hospital, Rupandehi	Rupandehi	3708044	29221	NHSP-Rupandehi-2070/071-4952	7/8/2070	-	NA	NA	7/15/2070	-	8/16/2070	-	9/13/2070	-	NA	NA	9/17/2070	-	9/17/2071	-	-	-	-	0.00	Work in designing / Cost Estimate	5
138	4951	Rupandehi	HP Bldg. Construction, Kushahawa, Kapilvastu	Kapilvastu	3708044	29221	NHSP-Rupandehi-2070/071-4953	7/8/2070	#####	NA	NA	7/15/2070	#####	8/16/2070	12/28/2070	9/13/2070	1/21/2071	NA	NA	9/17/2070	3/31/2071	9/17/2072	2072-06-31	Asiatic Engineers & Builders	Nepal	-	3,350.80	Work ordered	15
139	4952	Rupandehi	Post Martum Bldg. Construction, Pipara Hospital, Kapilvastu	Kapilvastu	3708044	29221	NHSP-Rupandehi-2070/071-4954	7/8/2070	-	NA	NA	7/15/2070	-	8/16/2070	-	9/13/2070	-	NA	NA	9/17/2070	-	9/17/2071	-	-	-	-	0.00	Work in designing / Cost Estimate	5
140	4953	Rupandehi	HP Bldg. Construction, Barukulpur, Kapilvastu	Kapilvastu	3708044	29221	NHSP-Rupandehi-2070/071-4955	7/8/2070	#####	NA	NA	7/15/2070	12/3/2070	8/16/2070	1/3/2071	9/13/2070	1/20/2071	NA	NA	9/17/2070	4/15/2071	9/17/2072	7/15/2072	Rayamajhi/Lu mbini J.V.	Nepal	-	299.28	Work ordered	15
141	4954	Rupandehi	HP Bldg. Construction, Narpani, Arghakhanchi	Arghakhanchi	3708044	29221	NHSP-Rupandehi-2070/071-4956	7/8/2070	#####	NA	NA	7/15/2070	#####	8/16/2070	1/10/2071	9/13/2070	1/14/2071	NA	NA	9/17/2070	4/15/2071	2/19/2073	7/15/2072	Rayamajhi/Lu mbini J.V.	Nepal	-	289.43	Work ordered	15
142	4955	Rupandehi	Post Martum Bldg. Construction, Thada PHCC, Arghakhanchi	Arghakhanchi	3708044	29221	NHSP-Rupandehi-2070/071-4957	7/8/2070	-	NA	NA	7/15/2070	-	8/16/2070	-	9/13/2070	-	NA	NA	9/17/2070	-	9/17/2071	-	-	-	-	0.00	Work in designing / Cost Estimate	5
143	4956	Rupandehi	HP Bldg. Construction, Baangi, Arghakhanchi	Arghakhanchi	3708044	29221	NHSP-Rupandehi-2070/071-4958	7/8/2070	#####	NA	NA	7/15/2070	12/3/2070	8/16/2070	1/3/2071	9/13/2070	1/25/2071	NA	NA	9/17/2070	3/12/2071	9/17/2072	6/12/2072	Arghakhanchi/ Pushpa J.V.	Nepal	-	3,336.80	Work ordered	15
144	4957	Rupandehi	2 Unit Dr. Quarter Bldg. Construction, Pipara Hospital, Kapilvastu	Kapilvastu	3708044	29221	NHSP-Rupandehi-2070/071-4959	7/8/2070	3/15/2071	NA	NA	7/15/2070	3/30/2071	8/16/2070	4/28/2071	9/13/2070	-	NA	NA	9/17/2070	-	9/17/2072	-	-	-	-	0.00	Tender called	10
145	4958	Rupandehi	4 Unit Staff Quarter Bldg. Construction, Pipara Hospital, Kapilvastu	Kapilvastu	3708044	29221	NHSP-Rupandehi-2070/071-4960	7/8/2070	10/5/2070	NA	NA	7/15/2070	#####	8/16/2070	12/28/2070	9/13/2070	1/27/2071	NA	NA	9/17/2070	3/16/2071	9/17/2072	6/16/2072	Asiatic/Himal J.V.	Nepal	-	501.51	Work ordered	15
146	5359	Rolpa	4 Unit Dr. Quarter Bldg. Construction, Rolpa Hospital, Rolpa	Rolpa	3708044	29221	NHSP-Rolpa-2070/071-5351	7/8/2070	-	NA	NA	7/15/2070	-	8/16/2070	-	9/13/2070	-	NA	NA	9/17/2070	-	9/17/2072	-	-	-	-	2,672.53	Worked upto Foundation/DPC	35
147	5360	Rolpa	District Hospital Bldg. Construction, Rolpa	Rolpa	3708044	29221	NHSP-Rolpa-2070/071-5352	5/24/2070	-	7/8/2070	NA	7/15/2070	-	8/16/2070	-	9/13/2070	-	10/13/2070	NA	10/28/2070	-	9/17/2072	-	-	-	-	0.00	Work in designing / Cost Estimate	5
148	5361	Rolpa	HP Bldg. Construction, Kotgaon, Rolpa	Rolpa	3708044	29221	NHSP-Rolpa-2070/071-5353	7/8/2070	-	NA	NA	7/15/2070	-	8/16/2070	-	9/13/2070	-	NA	NA	9/17/2070	1/25/2071	2/19/2073	-	Dapcha/Dawa JV, Ratopul, Kathmandu-33	Nepal	-	5,369.55	Worked upto Foundation/DPC	35
149	5362	Rolpa	HP Bldg. Construction, Kateri Rolpa	Rolpa	3708044	29221	NHSP-Rolpa-2070/071-5354	7/8/2070	-	NA	NA	7/15/2070	-	8/16/2070	-	9/13/2070	-	NA	NA	9/17/2070	-	2/19/2073	-	-	-	-	2,765.12	Work ordered	15
150	5363	Rolpa	HP Bldg. Construction, Korchawang, Rolpa	Rolpa	3708044	29221	NHSP-Rolpa-2070/071-5355	7/8/2070	-	NA	NA	7/15/2070	-	8/16/2070	-	9/13/2070	-	NA	NA	9/17/2070	-	2/19/2073	-	-	-	-	8,543.07	Worked upto Foundation/DPC	35
151	5364	Rolpa	HP Bldg. Construction, Ghartigaon, Rolpa	Rolpa	3708044	29221	NHSP-Rolpa-2070/071-5356	7/8/2070	-	NA	NA	7/15/2070	-	8/16/2070	-	9/13/2070	-	NA	NA	9/17/2070	-	2/19/2073	-	-	-	-	646.42	Work ordered	15
152	5365	Rolpa	Birthing Centre Bldg. Construction, Dharmawati HP, Pyuthan	Pyuthan	3708044	29221	NHSP-Rolpa-2070/071-5357	7/8/2070	-	NA	NA	7/15/2070	-	8/16/2070	-	9/13/2070	-	NA	NA	9/17/2070	-	2/18/2072	-	-	-	-	600.00	Work ordered	15
153	5366	Rolpa	4 Unit Staff Quarter Bldg. Construction, Bhigri PHCC, Pyuthan	Pyuthan	3708044	29221	NHSP-Rolpa-2070/071-5358	7/8/2070	-	NA	NA	7/15/2070	-	8/16/2070	-	9/13/2070	-	NA	NA	9/17/2070	-	9/17/2072	-	-	-	-	1,898.60	Worked upto Foundation/DPC	35
154	5367	Rolpa	HP Bldg. Construction, Khung, Pyuthan	Pyuthan	3708044	29221	NHSP-Rolpa-2070/071-5359	7/8/2070	-	NA	NA	7/15/2070	-	8/16/2070	-	9/13/2070	-	NA	NA	9/17/2070	-	2/19/2073	-	-	-	-	3,349.45	Worked upto Foundation/DPC	35
155	5368	Rolpa	HP Bldg. Construction (Birthing Centre already constructed), Baraula, Pyuthan	Pyuthan	3708044	29221	NHSP-Rolpa-2070/071-5360	7/8/2070	-	NA	NA	7/15/2070	-	8/16/2070	-	9/13/2070	-	NA	NA	9/17/2070	-	2/19/2073	-	-	-	-	3,404.16	Work ordered	15
156	5369	Rolpa	HP Bldg. Construction, Chunwang, Rukum	Rukum	3708044	29221	NHSP-Rolpa-2070/071-5361	7/8/2070	-	NA	NA	7/15/2070	-	8/16/2070	-	9/13/2070	-	NA	NA	9/17/2070	-	2/19/2073	-	-	-	-	2,645.36	Work ordered	15
157	5370	Rolpa	HP Bldg. Construction, Rukumkot, Rukum	Rukum	3708044	29221	NHSP-Rolpa-2070/071-5362	7/8/2070	-	NA	NA	7/15/2070	-	8/16/2070	-	9/13/2070	-	NA	NA	9/17/2070	-	2/19/2073	-	-	-	-	7,352.41	Worked upto RCC in 1st floor / Roofing	65
158	5371	Rolpa	HP Bldg. Construction, Syalapakha, Rukum	Rukum	3708044	29221	NHSP-Rolpa-2070/071-5363	7/8/2070	-	NA	NA	7/15/2070	-	8/16/2070	-	9/13/2070	-	NA	NA	9/17/2070	-	2/19/2073	-	-	-	-	6,458.29	Worked upto Foundation/DPC	35
159	5632	Dang	HP Bldg. Construction, Ghajari Pipal, Salyan	Salyan	3708044	29221	NHSP-Dang-2070/071-5632	7/8/2070	#####	NA	NA	7/15/2070	#####	8/16/2070	12/27/2070	9/13/2070	1/29/2071	NA	NA	9/17/2070	2/22/2071	2/19/2073	2/21/2073	Gajurmukhi/Oli J.V., Noubasta - 8, Banke	Nepal	-	1,975.00	Work ordered	15
160	5633	Dang	4 Unit Staff Quarter Bldg. Construction, Tharmare PHCC, Salyan	Salyan	3708044	29221	NHSP-Dang-2070/071-5633	7/8/2070	#####	NA	NA	7/15/2070	2/17/2071	8/16/2070	3/16/2071	9/13/2070	3/22/2071	NA	NA	9/17/2070	3/30/2071	9/17/2072	6/30/2072	A.D.Builders, Boudha-6, Ktm	Nepal	-	900.00	Work ordered	15
161	5634	Dang	HP Bldg. Construction, Gadhwara, Dang	Dang	3708044	29221	NHSP-Dang-2070/071-5634	7/8/2070	#####	NA	NA	7/15/2070	#####	8/16/2070	12/27/2070	9/13/2070	1/29/2071	NA	NA	9/17/2070	2/21/2071	2/19/2073	8/20/2072	C.M./Premdhan J.V., Jorpati-2, Kathmandu	Nepal	-	1,983.40	Work ordered	15
162	5635	Dang	S.B.A. Training Bldg. Construction, Rapti Sub_Regional Hospital, Ghorahi Dang	Dang	3708044	29221	NHSP-Dang-2070/071-5635	7/8/2070	#####	NA	NA	7/15/2070	2/17/2071	8/16/2070	3/16/2071	9/13/2070	3/22/2071	NA	NA	9/17/2070	3/30/2071	2/19/2073	9/30/2072	Puspanjali/Khadka J.V., Chisapani-3, Banke	Nepal	-	900.00	Work ordered	15
163	5636	Dang	Store Bldg. Construction, Dang	Dang	3708044	29221	NHSP-Dang-2070/071-5636	7/8/2070	#####	NA	NA	7/15/2070	2/17/2071	8/16/2070	3/16/2071	9/13/2070	3/22/2071	NA	NA	9/17/2070	3/30/2071	2/18/2072	3/30/2072	C.M./Premdhan J.V., Jorpati-2, Kathmandu	Nepal	-	560.00	Work ordered	15
164	5726	Banke	2 Unit Dr. Quarter Bldg. Construction, Khajura PHCC, Banke	Banke	3708044																								

FORM A: Progress Report Civil Works

SN	ID	DUDBC Division Office	Description of Works	District	Budget Head	Exp Head	Contract ID	Bid Ready		No Objection		Call for Bids		Bid Open		Bid Evaluation Date		No Objection Date		Contract Signature Date		Contract End Date		Supplier/ Contractor	Nationality	Amount invoice to date	Amount Paid to date	Status	Physical Progress
								Estimated	Actual	Estimated	Actual	Estimated	Actual	Estimated	Actual	Estimated	Actual	Estimated	Actual	Estimated	Actual	Estimated	Actual						
166	5728	Banke	HP Bldg. Construction, Hirminiya, Banke	Banke	3708044	29221	NHSP-Banke-2070/071-5729	7/8/2070	#####	NA	NA	7/15/2070	#####	8/16/2070	11/22/2070	9/13/2070	1/8/2071	NA	NA	9/17/2070	2/6/2071	9/17/2072	8/5/2072	Nisan Nirman Sewa, Simikot, Humla	Nepal	-	979.00	Work ordered	15
167	5729	Banke	HP Bldg. Construction, Khairapur, Bardiya	Bardiya	3708044	29221	NHSP-Banke-2070/071-5730	7/8/2070	#####	NA	NA	7/15/2070	#####	8/16/2070	11/22/2070	9/13/2070	1/8/2071	NA	NA	9/17/2070	3/4/2071	9/17/2072	8/3/2072	Rajendra Nirman Sewa, Dadelhdhura Royal Construction Pvt. Ltd., Dhangadi	Nepal	-	275.00	Work ordered	15
168	5730	Banke	4 Unit Staff Quarter Bldg. Construction, Bardiya Hospital, Bardiya	Bardiya	3708044	29221	NHSP-Banke-2070/071-5731	7/8/2070	#####	NA	NA	7/15/2070	#####	8/16/2070	11/22/2070	9/13/2070	1/8/2071	NA	NA	9/17/2070	2/14/2071	9/17/2072	3/25/2072		Nepal	-	1,516.00	Worked upto Foundation/DPC	35
169	5961	Surkhet	2 Unit ANM Quarter Bldg. & Birthing Centre Bldg. Construction, Sanilekh HP, Surkhet	Surkhet	3708044	29221	NHSP-Surkhet-2070/071-5960	7/8/2070	-	NA	NA	7/15/2070	1/4/2071	8/16/2070	2/4/2071	9/13/2070	-	NA	NA	9/17/2070	-	9/17/2072	-	-	-	-	100.00	Tender called	10
170	5962	Surkhet	4 Unit Staff Quarter Bldg. Construction, Salkot PHCC, Surkhet	Surkhet	3708044	29221	NHSP-Surkhet-2070/071-5961	7/8/2070	-	NA	NA	7/15/2070	#####	8/16/2070	11/12/2070	9/13/2070	1/2/2071	NA	NA	9/17/2070	-	9/17/2072	-	Pashupati/Rabin J.V., Surkhet	Nepal	-	1,730.10	Worked upto Foundation/DPC	35
171	5963	Surkhet	HP Bldg. Construction, Gharanga, Jajarkot	Jajarkot	3708044	29221	NHSP-Surkhet-2070/071-5962	7/8/2070	#####	NA	NA	7/15/2070	1/4/2071	8/16/2070	2/4/2071	9/13/2070	-	NA	NA	9/17/2070	-	-	-	-	-	-	100.00	Tender called	10
172	6376	Jumla	4 Unit Staff Quarter Bldg. Construction, District Hospital, Mugu	Mugu	3708044	29221	NHSP-Jumla-2070/071-6376	7/8/2070	10/4/2070	NA	NA	7/15/2070	10/5/2070	8/16/2070	11/9/2070	9/13/2070	#####	NA	NA	9/17/2070	1/19/2071	9/17/2073	1/18/2073	Gajurmukhi Nirman Sewa, Kathmandu	Nepal	-	2,386.47	Work ordered	15
173	6377	Jumla	HP Bldg. Construction, Dhenkot, Mugu	Mugu	3708044	29221	NHSP-Jumla-2070/071-6377	7/8/2070	10/4/2070	NA	NA	7/15/2070	10/5/2070	8/16/2070	11/9/2070	9/13/2070	#####	NA	NA	9/17/2070	1/19/2071	2/18/2072	1/18/2073	Gajurmukhi Nirman Sewa, Kathmandu	Nepal	-	1,956.06	Work ordered	15
174	6378	Jumla	Post Martum Bldg. Construction, Mugu Hospital, Mugu	Mugu	3708044	29221	NHSP-Jumla-2070/071-6378	7/8/2070	10/4/2070	NA	NA	7/15/2070	10/5/2070	8/16/2070	11/9/2070	9/13/2070	#####	NA	NA	9/17/2070	2/19/2071	2/18/2072	2/18/2073	Mahadev Jhuyari Nirman Sewa	Nepal	-	3,100.00	Work ordered	15
175	6379	Jumla	HP Bldg. Construction, Banthada (Lawan VDC), Dolpa	Dolpa	3708044	29221	NHSP-Jumla-2070/071-6379	7/8/2070	10/4/2070	NA	NA	7/15/2070	10/5/2070	8/16/2070	11/12/2070	9/13/2070	#####	NA	NA	9/17/2070	1/16/2071	9/17/2073	1/15/2073	Atlas/Thodung /Khadka Krishna J.V.	Nepal	-	1,200.00	Work ordered	15
176	6380	Jumla	HP Bldg. Construction, Gumbatara (Sahartara), Dolpa	Dolpa	3708044	29221	NHSP-Jumla-2070/071-6380	7/8/2070	10/4/2070	NA	NA	7/15/2070	10/5/2070	8/16/2070	11/12/2070	9/13/2070	#####	NA	NA	9/17/2070	1/16/2071	9/17/2073	1/15/2073	Atlas/Thodung /Khadka Krishna J.V.	Nepal	-	3,000.00	Work ordered	15
177	6381	Jumla	HP Bldg. Construction, Rodikot, Humla	Humla	3708044	29221	NHSP-Jumla-2070/071-6381	7/8/2070	10/4/2070	NA	NA	7/15/2070	10/5/2070	8/16/2070	11/9/2070	9/13/2070	#####	NA	NA	9/17/2070	2/11/2071	9/17/2073	2/15/2073	Dhulikhel/Nisan/Kuwar J.V.	Nepal	-	2,900.00	Work ordered	15
178	6382	Jumla	HP Bldg. Construction, Maila, Humla	Humla	3708044	29221	NHSP-Jumla-2070/071-6382	7/8/2070	10/4/2070	NA	NA	7/15/2070	10/5/2070	8/16/2070	11/9/2070	9/13/2070	#####	NA	NA	9/17/2070	1/16/2071	9/17/2073	1/15/2073	Dhulikhel/Nisan/Kuwar J.V.	Nepal	-	3,850.00	Work ordered	15
179	6383	Jumla	PHO Bldg. Construction, Jumla	Jumla	3708044	29221	NHSP-Jumla-2070/071-6383	7/8/2070	10/4/2070	NA	NA	7/15/2070	10/5/2070	8/16/2070	11/12/2070	9/13/2070	#####	NA	NA	9/17/2070	2/19/2071	9/17/2073	2/18/2073	Danfe/Khadka/Krishna J.V.	Nepal	-	0.00	Work ordered	15
180	6384	Jumla	Post Martum Bldg. Construction, Kalikot Hospital, Kalikot	Kalikot	3708044	29221	NHSP-Jumla-2070/071-6384	7/8/2070	10/4/2070	NA	NA	7/15/2070	10/5/2070	8/16/2070	11/6/2070	9/13/2070	11/8/2070	NA	NA	9/17/2070	2/19/2071	2/18/2072	2/18/2073	Subarna/Khari dhunga J.V.	Nepal	-	3,545.44	Work ordered	15
181	6385	Jumla	2 Unit Dr. Quarter Bldg. Construction, Kalikot Hospital, Kalikot	Kalikot	3708044	29221	NHSP-Jumla-2070/071-6385	7/8/2070	10/4/2070	NA	NA	7/15/2070	10/5/2070	8/16/2070	11/6/2070	9/13/2070	11/9/2070	NA	NA	9/17/2070	1/15/2071	9/17/2072	1/14/2073	Subarna/Khari dhunga J.V.	Nepal	-	7.00	Work ordered	15
182	6386	Jumla	HP Bldg. Construction, Jubitha, Kalikot	Kalikot	3708044	29221	NHSP-Jumla-2070/071-6386	7/8/2070	10/4/2070	NA	NA	7/15/2070	10/5/2070	8/16/2070	11/6/2070	9/13/2070	#####	NA	NA	9/17/2070	1/15/2071	9/17/2073	1/14/2073	Gajurmukhi Nirman Sewa, Kathmandu	Nepal	-	1,300.00	Work ordered	15
183	6387	Jumla	HP Bldg. Construction, Tatopani, Jumla	Jumla	3708044	29221	NHSP-Jumla-2070/071-6387	7/8/2070	10/4/2070	NA	NA	7/15/2070	10/5/2070	8/16/2070	11/12/2070	9/13/2070	#####	NA	NA	9/17/2070	2/19/2071	9/17/2073	2/18/2073	Danfe/Khadka/Krishna J.V.	Nepal	-	731.61	Work ordered	15
184	7066	Doti	PHO Bldg. Construction, Doti	Doti	3708044	29221	NHSP-Doti-2070/071-7066	7/8/2070	12/7/2070	NA	NA	7/15/2070	12/9/2070	8/16/2070	1/10/2071	9/13/2070	-	NA	NA	9/17/2070	2/21/2071	9/17/2072	3/1/2073	P.S. Construction, Dipayal, Silgadhi, Doti	Nepal	-	5,407.91	Work ordered	15
185	7067	Doti	8 Unit Staff Quarter Bldg. Construction, Far-western Reg. Health Directorate, Doti	Doti	3708044	29221	NHSP-Doti-2070/071-7067	7/8/2070	12/7/2070	NA	NA	7/15/2070	12/9/2070	8/16/2070	1/10/2071	9/13/2070	-	NA	NA	9/17/2070	-	2/19/2073	-	-	-	-	3,631.52	Work ordered	15
186	7068	Doti	HP Bldg. Construction (Birthing Centre already constructed), Aaticaur, Bajura	Bajura	3708044	29221	NHSP-Doti-2070/071-7068	7/8/2070	12/6/2070	NA	NA	7/15/2070	12/7/2070	8/16/2070	1/8/2071	9/13/2070	-	NA	NA	9/17/2070	-	2/19/2073	-	-	-	-	2,667.59	Work ordered	15
187	7069	Doti	HP Bldg. Construction, Toli, Bajura	Bajura	3708044	29221	NHSP-Doti-2070/071-7069	7/8/2070	12/6/2070	NA	NA	7/15/2070	12/7/2070	8/16/2070	1/8/2071	9/13/2070	-	NA	NA	9/17/2070	-	2/19/2073	-	-	-	-	988.12	Work ordered	15
188	7070	Doti	2 Unit ANM Quarter & Birthing Centre Bldg. Construction, Dewal Dibyapur HP, Dadelhdhura	Dadelhdhura	3708044	29221	NHSP-Doti-2070/071-7070	7/8/2070	12/7/2070	NA	NA	7/15/2070	12/9/2070	8/16/2070	1/10/2071	9/13/2070	-	NA	NA	9/17/2070	-	9/17/2072	-	-	-	-	1,226.48	Work ordered	15
189	7071	Doti	2 Unit ANM Quarter Bldg. Construction, Belapur HP, Dadelhdhura	Dadelhdhura	3708044	29221	NHSP-Doti-2070/071-7071	7/8/2070	-	NA	NA	7/15/2070	-	8/16/2070	-	9/13/2070	-	NA	NA	9/17/2070	-	2/18/2072	-	-	-	-	91.53	Work in designing / Cost Estimate	5
190	7072	Doti	HP Bldg. Construction, Kailpalmandau, Dadelhdhura	Dadelhdhura	3708044	29221	NHSP-Doti-2070/071-7072	7/8/2070	12/6/2070	NA	NA	7/15/2070	12/7/2070	8/16/2070	1/8/2071	9/13/2070	-	NA	NA	9/17/2070	2/21/2071	2/19/2073	9/1/2073	P.S. Construction, Dipayal, Silgadhi, Doti	Nepal	-	1,157.66	Work ordered	15
191	7073	Doti	HP Bldg. Construction (Birthing Centre already constructed), Turmahad, Achham	Achham	3708044	29221	NHSP-Doti-2070/071-7073	7/8/2070	-	NA	NA	7/15/2070	-	8/16/2070	-	9/13/2070	-	NA	NA	9/17/2070	-	2/19/2073	-	-	-	-	1.75	Work in designing / Cost Estimate	5
192	7074	Doti	Birthing Centre Bldg. Construction, Shreekot HP, Achham	Achham	3708044	29221	NHSP-Doti-2070/071-7074	7/8/2070	12/7/2070	NA	NA	7/15/2070	12/9/2070	8/16/2070	1/10/2071	9/13/2070	-	NA	NA	9/17/2070	-	2/19/2073	-	-	-	-	325.82	Work ordered	15
193	7075	Doti	HP Bldg. Construction, Lamikhal, Doti	Doti	3708044	29221	NHSP-Doti-2070/071-7075	7/8/2070	12/6/2070	NA	NA	7/15/2070	12/7/2070	8/16/2070	1/8/2071	9/13/2070	-	NA	NA	9/17/2070	2/21/2071	2/19/2073	9/1/2073	P.S. Construction, Dipayal, Silgadhi, Doti	Nepal	-	3,988.05	Work ordered	15
194	7134	Kailali	HP Bldg. Construction, Shankerpur, Kanchanpur	Kanchanpur	3708044	29221	NHSP-Kailali-2070/071-7133	7/8/2070	#####	NA	NA	7/15/2070	#####	8/16/2070	12/12/2070	9/13/2070	1/25/2071	NA	NA	9/17/2070	2/27/2071	9/17/2072	8/27/2072	Uchhakoti/Saje ndrashwar JV	Nepal	-	2,496.39	Work ordered	15
195	7135	Kailali	HP Bldg. Construction, Hasuliya, Kailali	Kailali	3708044	29221	NHSP-Kailali-2070/071-7134	7/8/2070	11/9/2070	NA	NA	7/15/2070	#####	8/16/2070	12/10/2070	9/13/2070	1/15/2071	NA	NA	9/17/2070	2/14/2071	9/17/2072	8/14/2072	Saud Construction	Nepal	-	4,604.21	Worked upto Foundation/DPC	35
196	7136	Kailali	HP Bldg. Construction, Godawari, Kailali	Kailali	3708044	29221	NHSP-Kailali-2070/071-7135	7/8/2070	11/9/2070	NA	NA	7/15/2070	#####	8/16/2070	12/10/2070	9/13/2070	1/25/2071	NA	NA	9/17/2070	2/18/2071	9/17/2072	8/18/2072	Royal/Tedi JV	Nepal	-	3,527.98	Work ordered	15
197	7137	Kailali	HP Bldg. Construction, Masuriya, Kailali	Kailali	3708044	29221	NHSP-Kailali-2070/071-7136	7/8/2070	11/9/2070	NA	NA	7/15/2070	#####	8/16/2070	12/10/2070	9/13/2070	1/15/2071	NA	NA	9/17/2070	2/28/2071	9/17/2072	8/28/2072	Margadevi Nirman Sewa Kasthamandap	Nepal	-	4,711.48	Worked upto Foundation/DPC	35
198	7138	Kailali	4 Unit Staff Quarter Bldg. Construction, Josphipur PHCC, Kailali	Kailali	3708044	29221	NHSP-Kailali-2070/071-7137	7/8/2070	11/9/2070	NA	NA	7/15/2070	#####	8/16/2070	12/10/2070	9/13/2070	1/15/2071	NA	NA	9/17/2070	2/19/2071	9/17/2072	8/19/2072	Masina/Mahar a JV	Nepal	-	2,464.36	Worked upto Foundation/DPC	35
199	7139	Kailali	Conference Hall in Regional training center Dhang																										

FORM A: Progress Report Civil Works

SN	ID	DUDBC Division Office	Description of Works	District	Budget Head	Exp Head	Contract ID	Bid Ready		No Objection		Call for Bids		Bid Open		Bid Evaluation Date		No Objection Date		Contract Signature Date		Contract End Date		Supplier/ Contractor	Nationality	Amount invoice to date	Amount Paid to date	Status	Physical Progress
								Estimated	Actual	Estimated	Actual	Estimated	Actual	Estimated	Actual	Estimated	Actual	Estimated	Actual	Estimated	Actual	Estimated	Actual						
205	7438	Baitadi	2 Unit Dr. Quarter Bldg. Construction, District Hospital, Darchula	Darchula	3708044	29221	NHSP-Baitadi-2070/071-7440	7/8/2070	-	NA	NA	7/15/2070	-	8/16/2070	-	9/13/2070	-	NA	NA	9/17/2070	-	9/17/2073	-	-	-	-	0.00	Work in designing / Cost Estimate	5
206	7439	Baitadi	4 Unit Staff Quarter Bldg. Construction, District Hospital, Darchula	Darchula	3708044	29221	NHSP-Baitadi-2070/071-7441	7/8/2070	-	NA	NA	7/15/2070	-	8/16/2070	-	9/13/2070	-	NA	NA	9/17/2070	-	9/17/2073	-	-	-	-	0.00	Work in designing / Cost Estimate	5
207	7440	Baitadi	HP Bldg. Construction, Ranishikahar, Darchula	Darchula	3708044	29221	NHSP-Baitadi-2070/071-7442	7/8/2070	2/5/2071	NA	NA	7/15/2070	2/20/2071	8/16/2070	3/19/2071	9/13/2070	3/24/2071	NA	NA	9/17/2070	3/31/2071	2/19/2073	3/31/2073	Chandra & Basanta Construction	Nepal	-	2,520.50	Work ordered	15
208	7441	Baitadi	District Hospital Bldg. Construction, Baitadi	Baitadi	3708044	29221	NHSP-Baitadi-2070/071-7443	7/4/2070	-	NA	NA	8/25/2070	-	11/26/2070	-	10/24/2070	-	11/23/2070	NA	2/1/2071	-	2/1/2074	-	-	-	0.00	Work in designing / Cost Estimate	5	
209	7442	Baitadi	Post Martum Bldg. Construction, Kesharpur PHCC, Baitadi	Baitadi	3708044	29221	NHSP-Baitadi-2070/071-7444	7/8/2070	-	NA	NA	7/15/2070	-	8/16/2070	-	9/13/2070	-	NA	NA	9/17/2070	-	2/18/2072	-	-	-	-	54.00	Tender called	10
210	7443	Baitadi	HP Bldg. Construction, Shreekedar, Baitadi	Baitadi	3708044	29221	NHSP-Baitadi-2070/071-7445	7/8/2070	1/15/2071	NA	NA	7/15/2070	1/20/2071	8/16/2070	2/19/2071	9/13/2070	3/15/2071	NA	NA	9/17/2070	3/31/2071	2/19/2073	-	Gajurmukhi/Juddha & Purna I.V.	Nepal	-	115.15	Tender called	10