

## Progress Report on Procurement, 2013/14 (JAR 2015)

## Annex 3.4: Implementation Progress on Civil Works Planned Before 2013/14 (Expenditure Details)

Progress shown is up to mid-July 2014

**Government of Nepal**  
**Ministry of Urban Development**  
**DUDBC, Health Building Unit**  
**Implementation Progress Report for Civil Works Planned Before 2070/71 (Ongoing)**  
**Trimester Period: Annual (Form B)**  
**Currency: in NPR and in 000's**

SN	ID	DUDBC Division Office	Description	District	Budget Head	Exp Head	Contract ID	Budget Allocation	Authorized Budget	Release Amount	Expenditure	Exp %	Supplier/ Contractor	Nationality	Contract		Amount invoice to date	Amount Paid to date	Status	Physical Progress
															Currency	Value				
1	0324	Ilam	PHCC Bldg. Construction, Tellok, Taplejung	Taplejung	3708044	29221	NHSP-Ilam-2065/066-324	100	100	0.00	0	-	Yakthumka/Gajurmukhi/Sewalung/Thebe JV	Nepal	NRs	38,749.31	-	30,410.16	Worked in Finishing/ Electrical / Sanitary	90
2	0328	Ilam	Gauradaha HP Bldg. Const., Jhapa	Jhapa	3708044	29221	NHSP-Ilam-2066/067-328	3494	3494	0.00	3319	94.99	Kunsaling / Puspanjali JV	Nepal	NRs	15,216.57	-	7,619.00	Worked in Finishing/ Electrical / Sanitary	90
3	0329	Ilam	Kafalbote HP Bldg. Const., Panchthar	Panchthar	3708044	29221	NHSP-Ilam-2066/067-329	4765	4765	0.00	4537	95.22	Kankai Builders	Nepal	NRs	20,775.88	-	19,339.49	Work Completed	100
4	0330	Ilam	Mangalbare PHCC Bldg. Const., Ilam	Ilam	3708044	29221	NHSP-Ilam-2066/067-330	8000	8000	0.00	7211	90.14	Danfe / Mahadev Khimti JV	Nepal	NRs	38,761.31	-	14,490.00	Worked upto RCC in 1st floor / Roofing	65
5	0331	Ilam	Khajurgachhi PHCC Bldg. Const., Jhapa	Jhapa	3708044	29221	NHSP-Ilam-2066/067-331	3000	3000	0.00	2807	93.57	Shankarmali / Puspanjali / Kunsaling JV	Nepal	NRs	43,027.22	-	18,983.87	Worked upto sill level & Wall	50
6	0334	Ilam	Shantipur UHP to HP Bldg. Const., Ilam	Ilam	3708044	29221	NHSP-Ilam-2066/067-334	2832	2832	0.00	0	-	Shankarmali / Khodung JV	Nepal	NRs	16,640.28	-	15,586.50	Work Completed	100
7	0335	Ilam	Kakadvitta UHP to HP Bldg. Const., Jhapa	Jhapa	3708044	29221	NHSP-Ilam-2066/067-335	4991	4991	0.00	4754	95.25	Anjana / Panchaknya Paratik JV	Nepal	NRs	14,058.10	-	12,970.46	Work Completed	100
8	0337	Ilam	Ranitar UHP to HP Bldg. Const., Panchthar	Panchthar	3708044	29221	NHSP-Ilam-2066/067-337	3063	3063	0.00	2802	91.48	Gauri Parbati / Nilgiri JV	Nepal	NRs	19,694.08	-	12,541.65	Worked in Finishing/ Electrical / Sanitary	90
9	0338	Ilam	Siwa, Sinkhim UHP to HP Bldg. Const., Taplejung	Taplejung	3708044	29221	NHSP-Ilam-2066/067-338	6742	6742	0.00	6371	94.50	Mainachuli/ Sewalung/ Thebe JV	Nepal	NRs	31,156.53	-	27,028.05	Project Handover/Used	100
10	0339	Ilam	Pyang PHCC Bldg. Const., Ilam	Ilam	3708044	29221	NHSP-Ilam-2067/068-339	6800	6800	0.00	6430	94.56	Kankai / Khanal JV	Nepal	NRs	27,651.38	-	18,661.00	Worked in Finishing/ Electrical / Sanitary	90
11	0341	Ilam	Yashok HP Bldg. Const., Panchthar	Panchthar	3708044	29221	NHSP-Ilam-2067/068-341	1857	1857	0.00	1772	95.42	Diba Nirman Sewa	Nepal	NRs	13,812.43	-	11,089.00	Project Handover/Used	100
12	0342	Ilam	Yangnam HP Bldg. Const., Panchthar	Panchthar	3708044	29221	NHSP-Ilam-2067/068-342	6015	6015	0.00	5716	95.03	Diba Nirman Sewa, Satdobato, Lalitpur	Nepal	NRs	14,702.38	-	12,585.00	Work Completed	100
13	0345	Ilam	Dist. Store Bldg. Construction, Ilam	Ilam	3708044	29221	NHSP-Ilam-2067/068-345	2525	2525	0.00	2397	94.93	Kankai / Khanal JV	Nepal	NRs	5,184.18	-	4,657.00	Project Handover/Used	100
14	0346	Ilam	4 Unit Staff Quarter Bldg. Construction, PHC Gopetar, Panchthar	Panchthar	3708044	29221	NHSP-Ilam-2068/069-346	2730	2730	0.00	2595	95.05	Pathibhara/Lali Gurans JV, Phidim-1, Panchthar	Nepal	NRs	15,394.71	-	2,645.00	Work ordered	15
15	0347	Ilam	1 Unit Dr. Quarter Bldg. Construction, PHC Dhungesangu, Taplejung	Taplejung	3708044	29221	Primary Health Care Center (PHC)	3503	3503	0.00	3212	91.69	Khanal Construction	Nepal	NRs	4,719.59	-	3,604.00	Worked in Finishing/ Electrical / Sanitary	90
16	0359	Ilam	1 Unit Dr. Quarter Bldg. Construction, PHCC Shanishare, Jhapa	Jhapa	3708044	29221	NHSP-Ilam-2068/069-359	3067	3067	0.00	3187	103.91	Maruti / Nagi JV	Nepal	NRs	3,950.05	-	3,587.00	Project Handover/Used	100
17	0348	Ilam	Birthing Center Bldg. Construction, HP Thinglabu, Taplejung	Taplejung	3708044	29221	NHSP-Ilam-2068/069-348	2451	2451	0.00	1442	58.83	Khanal Construction	Nepal	NRs	8,892.06	-	1,892.00	Worked upto Foundation/DPC	35
18	0349	Ilam	PHO Bldg. Construction, Panchthar	Panchthar	3708044	29221	NHSP-Ilam-2068/069-349	6758	6758	0.00	5952	88.07	Himdung & Thokar / Saroj JV	Nepal	NRs	19,892.56	-	17,957.00	Worked in Finishing/ Electrical / Sanitary	90
19	0350	Ilam	PHO Bldg. Construction, Jhapa	Jhapa	3708044	29221	NHSP-Ilam-2068/069-350	3500	3500	0.00	2999	85.69	Chyangmila / Puspanjali/ Kausila Basnet JV	Nepal	NRs	19,337.53	-	5,499.00	Worked upto Foundation/DPC	35
20	0351	Ilam	PHCC Bldg. Construction, Pashupatinagar, Ilam	Ilam	3708044	29221	NHSP-Ilam-2068/069-351	7000	7000	0.00	2805	40.07	Mellenium / Dev and Sayar JV	Nepal	NRs	40,773.40	-	11,442.00	Worked upto RCC in 1st floor / Roofing	65
21	0352	Ilam	Store Bldg. Construction, Jhapa	Jhapa	3708044	29221	NHSP-Ilam-2068/069-352	3532	3532	0.00	2983	84.46	Sara Sristi Nirman Sewa	Nepal	NRs	4,585.96	-	3,833.00	Worked upto RCC in 1st floor / Roofing	65
22	0353	Ilam	HP Bldg. Construction, Sablakhu, Taplejung	Taplejung	3708044	29221	NHSP-Ilam-2068/069-363	5930	5930	0.00	3818	64.38	Kankai / Khanal JV	Nepal	NRs	26,709.59	-	8,368.00	Worked upto RCC in 1st floor / Roofing	65
23	0354	Ilam	HP Bldg. Construction, Khokling, Taplejung	Taplejung	3708044	29221	NHSP-Ilam-2068/069-354	300	300	0.00	0	-	-	-	NRs	0.00	-	60.00	Work in designing / Cost Estimate	5
24	0355	Ilam	HP Bldg. Construction, Change, Taplejung	Taplejung	3708044	29221	NHSP-Ilam-2068/069-355	300	300	0.00	0	-	-	-	NRs	0.00	-	50.00	Tender called	10
25	0356	Ilam	HP Bldg. Construction, Jirmale, Ilam	Ilam	3708044	29221	NHSP-Ilam-2068/069-356	5100	5100	0.00	3895	76.37	Sap Nirman Sewa	Nepal	NRs	14,100.58	-	9,295.00	Worked upto sill level & Wall	50
26	0357	Ilam	HP Bldg. Construction, Prithvinagar, Jhapa	Jhapa	3708044	29221	NHSP-Ilam-2068/069-357	5000	5000	0.00	3929	78.58	Yakthumhang Nirman Sewa	Nepal	NRs	17,564.58	-	11,329.00	Worked upto RCC in 1st floor / Roofing	65
27	0511	Morang	Dist. Hospital Building Construction: Rangeli, Morang	Morang	3708044	29221	NHSP-Morang-2064/065-511	15728	15728	0.00	14934.307	94.95	Nepal Pragati/ Mamachuli/ Rautaha/ Pesific/ Kartik Bandhu JV	Nepal	NRs	62,568.75	-	59,103.18	Project Handover/Used	100
28	0524	Morang	Pathari UHP to HP Bldg. Const., Morang	Morang	3708044	29221	NHSP-Morang-2066/067-524	500	500	0.00	16.03	3.21	M.K. Niran Sewa	Nepal	NRs	13,502.09	-	7,415.26	Worked in Finishing/ Electrical / Sanitary	90
29	0525	Morang	Katahari UHP to HP Bldg. Const., Morang	Morang	3708044	29221	NHSP-Morang-2066/067-525	2000	2000	0.00	19.865	0.99	M.K. Niran Sewa	Nepal	NRs	12,608.40	-	7,493.83	Worked in Finishing/ Electrical / Sanitary	90
30	0526	Morang	Dangihat UHP to HP Bldg. Const., Morang	Morang	3708044	29221	NHSP-Morang-2066/067-526	1500	1500	0.00	36.515	2.43	M.K. Niran Sewa	Nepal	NRs	12,110.91	-	6,323.79	Worked upto RCC in 1st floor / Roofing	65
31	0527	Morang	Pakali UHP to HP Bldg. Const., Sunsari	Sunsari	3708044	29221	NHSP-Morang-2066/067-527	2300	2300	0.00	2174.227	94.53	Indreni Builders ..	Nepal	NRs	13,408.46	-	6,897.21	Worked in Finishing/ Electrical / Sanitary	90
32	0529	Morang	Rajani HP Bldg. Const., Morang	Morang	3708044	29221	NHSP-Morang-2067/068-529	2000	2000	0.00	889.74	44.49	Rautaha/Karki Bandhu JV, Biratnagar	Nepal	NRs	16,818.14	-	8,609.99	Worked in Finishing/ Electrical / Sanitary	90
33	0530	Morang	Indrapur HP Bldg. Const., Morang	Morang	3708044	29221	NHSP-Morang-2067/068-530	3960	3960	0.00	3957.659	99.94	Rautaha Construction, Udayapur	Nepal	NRs	15,909.10	-	12,921.78	Project Handover/Used	100
34	0533	Morang	HP Bldg. Construction, Budhanagar, Morang	Morang	3708044	29221	NHSP-Morang-2068/069-533	7500	7500	0.00	3976.073	53.01	Apex / RK JV	Nepal	NRs	16,495.94	-	12,969.42	Worked in Finishing/ Electrical / Sanitary	90
35	0714	Dhankuta	Health Post Building Construction: Helauchha, Bhojpur	Bhojpur	3708044	29221	NHSP-Dhankuta-2065/066-714	1880	1880	0.00	1335.75	71.05	Kunsaling / Pokhuwa JV	Nepal	NRs	12,765.67	-	11,621.85	Project Handover/Used	100
36	0716	Dhankuta	Health Post Building Construction: Tankhuwa, Dhankuta	Dhankuta	3708044	29221	NHSP-Dhankuta-2065/066-716	4911	4911	0.00	4874.84	99.26	Khani / Kunsaling/ Pokhuwa JV	Nepal	NRs	18,810.81	-	17,974.79	Project Handover/Used	100
37	0720	Dhankuta	PHCC Bldg. Construction, Tamku, Sankhuwasabha	Sankhuwasabha	3708044	29221	NHSP-Dhankuta-2065/066-720	3750	3750	0.00	3569.3	95.18	Taksar/Kunsaling/Pokhuwa JV	Nepal	NRs	45,714.05	-	33,851.05	Worked upto RCC in 2nd floor	65
38	0721	Dhankuta	PHCC Bldg. Construction, Basantapur, Terhathum	Terhathum	3708044	29221	NHSP-Dhankuta-2065/066-721	3700	3700	0.00	1660.94	44.89	Lumbini / Kunsaling/ Rubina JV	Nepal	NRs	19,489.47	-	13,855.17	Worked in Finishing/ Electrical / Sanitary	90
39	0725	Dhankuta	Mamling HP Bldg. Const., Sankhuwasabha	Sankhuwasabha	3708044	29221	NHSP-Dhankuta-2066/067-725	6000	6000	0.00	4200.12	70.00	Shankarmali/ Kunsaling/Puspanjali JV	Nepal	NRs	16,566.18	-	14,746.28	Worked in Finishing/ Electrical / Sanitary	90

SN	ID	DUDBC Division Office	Description	District	Budget Head	Exp Head	Contract ID	Budget Allocation	Authorized Budget	Release Amount	Expenditure	Exp %	Supplier/ Contractor	Nationality	Contract		Amount invoice to date	Amount Paid to date	Status	Physical Progress
															Currency	Value				
40	0726	Dhankuta	Makalu HP Bldg. Const., Sankhuwasava	Sankhuwasava	3708044	29221	NHSP-Dhankuta-2066/067-726	6650	6650	0.00	6528.54	98.17	Khani/Dhulikhel/Himalayan Jv	Nepal	NRs	38,089.69	-	23,592.60	Worked upto RCC in 1st floor / Roofing	65
41	0727	Dhankuta	Hatiya HP Bldg. Const., Sankhuwasava	Sankhuwasava	3708044	29221	NHSP-Dhankuta-2066/067-727	3921	3921	0.00	3810.71	97.19	Diva / Biruwa / Sarasristi JV	Nepal	NRs	48,984.80	-	32,596.97	Worked upto RCC in 2nd floor	65
42	0728	Dhankuta	CEOC Bldg. Const. in Dist. Hospital, Sankhuwasava	Sankhuwasava	3708044	29221	NHSP-Dhankuta-2066/067-728	5700	5700	0.00	5697.59	99.96	Kunsaling / Radha Krishna / Puspanjali JV	Nepal	NRs	21,571.20	-	23,633.16	Project Handover/Used	100
43	0732	Dhankuta	Dovane UHP to HP Bldg. Const., Bhojpur	Bhojpur	3708044	29221	NHSP-Dhankuta-2066/067-732	2800	2800	0.00	2987.21	106.69	Mahadev Khimti / Nilgiri / Rabina Jv	Nepal	NRs	27,851.36	-	16,448.47	Worked upto RCC in 2nd floor	65
44	0733	Dhankuta	Vedetar UHP to HP Bldg. Const., Dhankuta	Dhankuta	3708044	29221	NHSP-Dhankuta-2066/067-733	4900	4900	0.00	4350.81	88.79	Kunsaling / Puspanjali Yodung Jv	Nepal	NRs	16,403.83	-	15,824.40	Work Completed	100
45	0734	Dhankuta	Num UHP to HP Bldg. Const., Sankhuwasava	Sankhuwasava	3708044	29221	NHSP-Dhankuta-2066/067-734	4800	4800	0.00	4596.57	95.76	Yodung / Kunsaling / Puspanjali JV	Nepal	NRs	33,818.47	-	25,697.52	Worked in Finishing/ Electrical / Sanitary	90
46	0735	Dhankuta	Oyakjung UHP to HP Bldg. Const., Terhathum	Terhathum	3708044	29221	NHSP-Dhankuta-2066/067-735	468	468	0.00	40	8.55	Khani/Kunsaling/Himalayan JV	Nepal	NRs	30,104.87	-	25,876.64	Work Completed	100
47	0737	Dhankuta	Ghoretar PHCC Bldg. Const., Ilam	Bhojpur	3708044	29221	NHSP-Dhankuta-2067/068-737	16900	16900	0.00	16590.52	98.17	Swochhandra- Marsheli JV, Kalimati, KTM	Nepal	NRs	43,973.70	-	21,037.23	Worked upto RCC in 2nd floor	65
48	0738	Dhankuta	Samdu HP Bldg. Const., Terhathum	Terhathum	3708044	29221	NHSP-Dhankuta-2067/068-738	4100	4100	0.00	1463.89	35.70	Kunsaling-Pokhuwa Nirman Sewa JV Bhojpur -5	Nepal	NRs	20,760.23	-	11,150.00	Worked upto RCC in 1st floor / Roofing	65
49	0739	Dhankuta	Morahang HP Bldg. Const., Terhathum	Terhathum	3708044	29221	NHSP-Dhankuta-2067/068-739	1300	1300	0.00	60	4.62	Himdung & Thokar- Dhankuta JV Hile 1, Dhankuta	Nepal	NRs	19,374.11	-	2,817.13	Worked upto Foundation/DPC	35
50	0740	Dhankuta	Poklawang HP Bldg. Const., Terhathum	Terhathum	3708044	29221	NHSP-Dhankuta-2067/068-740	3600	3600	0.00	2358.67	65.52	Himdung & Thokar- Sripali JV Phulek 6, Terahthum	Nepal	NRs	19,126.97	-	7,032.31	Worked upto sill level & Wall	50
51	0741	Dhankuta	Hamarjung HP Bldg. Const., Terhathum	Terhathum	3708044	29221	NHSP-Dhankuta-2067/068-741	4300	4300	0.00	2792.97	64.95	Khani- Biruwa JV, New Baneswor, KTM	Nepal	NRs	20,319.36	-	13,393.82	Worked upto RCC in 1st floor / Roofing	65
52	0742	Dhankuta	Yaku HP Bldg. Const., Bhojpur	Bhojpur	3708044	29221	NHSP-Dhankuta-2067/068-742	4130	4130	0.00	2119.52	51.32	Kunsaling-Pokhuwa Nirman Sewa JV Bhojpur - 5	Nepal	NRs	22,821.97	-	13,714.85	Worked upto RCC in 1st floor / Roofing	65
53	0743	Dhankuta	Parewadin HP Bldg. Const., Bhojpur	Dhankuta	3708044	29221	NHSP-Dhankuta-2067/068-743	1200	1200	0.00	373.64	31.14	Koshi & Neupanu Nirman Sewa New Baneswor	Nepal	NRs	19,060.99	-	10,319.38	Worked in Finishing/ Electrical / Sanitary	90
54	0744	Dhankuta	Birthing Center Bldg. Const. in Bana HP, Sankhuwasabha	Sankhuwasava	3708044	29221	NHSP-Dhankuta-2067/068-744	387	387	0.00	50	12.92	Kunsaling Construction Bhojpur	Nepal	NRs	7,179.01	-	4,041.76	Worked upto sill level & Wall	50
55	0745	Dhankuta	District Hospital Bldg. Const. in, Bhojpur	Bhojpur	3708044	29221	NHSP-Dhankuta-2067/068-745	100	100	0.00	160	160.00	-	-	NRs	0.00	-	1,917.39	Tender called	10
56	0746	Dhankuta	C.E.O.C. Bldg. Construction, Dist. Hospital, Terhathum	Terhathum	3708044	29221	NHSP-Dhankuta-2067/068-746	286	286	0.00	256	89.51	Mahadev Khimti - Masud JV Biratnagar 6	Nepal	NRs	12,109.47	-	11,379.46	Project Handover/Used	100
57	0747	Dhankuta	B.E.O.C. Bldg. Construction, Chainpur PHCC, Sankhuwasabha	Sankhuwasava	3708044	29221	NHSP-Dhankuta-2067/068-747	2100	2100	0.00	546.91	26.04	Kunsaling Construction Bhojpur	Nepal	NRs	16,487.26	-	10,411.52	Worked in Finishing/ Electrical / Sanitary	90
58	0748	Dhankuta	Dist. Store Bldg. Construction, Dhankuta	Dhankuta	3708044	29221	NHSP-Dhankuta-2067/068-748	500	500	0.00	496.66	99.33	Sagarmatha Ghimire Nirman Sewa, Yamkha 4 Khotang	Nepal	NRs	5,413.08	-	3,638.29	Worked in Finishing/ Electrical / Sanitary	90
59	0750	Dhankuta	PHO Bldg. Construction, Terhathum	Terhathum	3708044	29221	NHSP-Dhankuta-2068/069-750	12700	12700	0.00	10152.31	79.94	Lokbir / Nilgiri / Machinda Jv	Nepal	NRs	23,904.41	-	19,591.22	Worked in Finishing/ Electrical / Sanitary	90
60	0751	Dhankuta	PHCC Bldg. Construction, Chainpur, Sankhuwasabha	Sankhuwasava	3708044	29221	NHSP-Dhankuta-2068/069-751	10500	10500	0.00	9877.2	94.07	Changmila / Biruwa JV Ktm	Nepal	NRs	41,832.10	-	12,081.39	Worked upto Foundation/DPC	35
61	0752	Dhankuta	HP Bldg. Construction, Dholikharka, Dhankuta	Dhankuta	3708044	29221	NHSP-Dhankuta-2068/069-752	6400	6400	0.00	4357.4	68.08	Biruwa / Sara Sristi JV, Dhankuta	Nepal	NRs	17,227.35	-	9,555.60	Worked upto RCC in 2nd floor	65
62	0753	Dhankuta	HP Bldg. Construction, Chunmang, Dhankuta	Dhankuta	3708044	29221	NHSP-Dhankuta-2068/069-753	1600	1600	0.00	1301.71	81.36	Myaglung/ Daudaha/ Panchakanya JV	Nepal	NRs	17,113.00	-	2,759.35	Worked upto Foundation/DPC	35
63	0754	Dhankuta	HP Bldg. Construction, Kurule, Dhankuta	Dhankuta	3708044	29221	NHSP-Dhankuta-2068/069-754	3700	3700	0.00	3592.17	97.09	Nilgiri Nrmn Sewa	Nepal	NRs	18,632.57	-	7,372.87	Worked upto RCC in 1st floor / Roofing	65
64	0755	Dhankuta	HP Bldg. Construction, Mahabharat, Dhankuta	Dhankuta	3708044	29221	NHSP-Dhankuta-2068/069-755	3700	3700	0.00	3376.42	91.25	Mahadev Khimti Masud JV	Nepal	NRs	17,244.82	-	4,940.55	Worked upto RCC in 2nd floor	65
65	0749	Dhankuta	Construction of Bldg. in Eastern Regional Health Directorate Office, Dhankuta	Dhankuta	3708044	29221	NHSP-Dhankuta-2067/068-749	18500	18500	0.00	20569.44	111.19	Diwa / Biruwa / Sara Sristi Jv Bandan Bhagawati / Sunaula Khimti JV	Nepal	NRs	64,477.29	-	39,857.06	Worked upto RCC in 2nd floor	65
66	1222	Okhaldhunga	Gannangtar HP Bldg. Const., Okhaldhunga	Okhaldhunga	3708044	29221	NHSP-Okhaldhunga-2066/067-1222	9631	9631	0.00	8417.137	87.40	Khani/Dhulikhel/Puspanjali JV	Nepal	NRs	21,180.82	-	19,680.11	Work Completed	100
67	1223	Okhaldhunga	Manebhanjyang HP Bldg. Const., Okhaldhunga	Okhaldhunga	3708044	29221	NHSP-Okhaldhunga-2066/067-1223	4758	4758	0.00	1228.53	25.82	Atlas Engineering / Thodung JV	Nepal	NRs	22,288.23	-	6,555.54	Worked upto RCC in 1st floor / Roofing	65
68	1224	Okhaldhunga	Chyanam HP Bldg. Const., Okhaldhunga	Okhaldhunga	3708044	29221	NHSP-Okhaldhunga-2066/067-1224	5210	5210	0.00	2321.672	44.56	Khani/Dhulikhel/Puspanjali JV	Nepal	NRs	21,843.08	-	12,508.46	Worked upto RCC in 1st floor / Roofing	65
69	1225	Okhaldhunga	District Hospital Bldg. Const. in Rumjatar Hospital, Okhaldhunga	Okhaldhunga	3708044	29221	NHSP-Okhaldhunga-2066/067-1225	11663	11663	0.00	8349.585	71.59	Danf/ Indreni/ Sagarmatha JV	Nepal	NRs	65,268.55	-	59,816.89	Worked in Finishing/ Electrical / Sanitary	90
70	1227	Okhaldhunga	Badka Diyale UHP to HP Bldg. Const., Khotang	Khotang	3708044	29221	NHSP-Okhaldhunga-2066/067-1227	3800	3800	0.00	3586.872	94.39	Friends / Sagarmatha / Barsha Jv	Nepal	NRs	28,002.84	-	24,110.48	Project Handover/Used	100
71	1228	Okhaldhunga	Feduguth UHP to HP Bldg. Const., Okhaldhunga	Okhaldhunga	3708044	29221	NHSP-Okhaldhunga-2066/067-1228	8924	8924	0.00	1625.318	18.21	Bishal and Birat/Thodung/CM JV	Nepal	NRs	20,273.96	-	9,626.33	Worked upto RCC in 1st floor / Roofing	65
72	1230	Okhaldhunga	Nirmalidanda HP Bldg. Const., Khotang	Khotang	3708044	29221	NHSP-Okhaldhunga-2067/068-1230	8123	8123	0.00	7041.449	86.69	Sagarmatha Ghimire Nirman Sews, Yamkha 4 Khotang	Nepal	NRs	22,858.51	-	21,649.77	Project Handover/Used	100
73	1232	Okhaldhunga	4 Unit Staff Quarter Bldg. Construction, PHC Salyan, Solukhumbu	Solukhumbu	3708044	29221	NHSP-Okhaldhunga-2068/069-1232	6010	6010	0.00	4399.142	73.20	Budhasiddha Nirman Sewa	Nepal	NRs	10,324.49	-	8,847.60	Worked in Finishing/ Electrical / Sanitary	90
74	1233	Okhaldhunga	Birthing Center Bldg. Construction, HP Namche, Solukhumbu	Solukhumbu	3708044	29221	NHSP-Okhaldhunga-2068/069-1233	1056	1056	0.00	412.284	39.04	Budhasiddha Nirman Sewa	Nepal	NRs	6,274.51	-	5,776.58	Project Handover/Used	100
75	1234	Okhaldhunga	Store Bldg. Construction, Solukhumbu	Solukhumbu	3708044	29221	NHSP-Okhaldhunga-2068/069-1234	7906	7906	0.00	4471.566	56.56	BNC Construction	Nepal	NRs	8,953.52	-	6,907.37	Worked upto Foundation/DPC	35
76	1235	Okhaldhunga	Store Bldg. Construction, Okaldhunga	Okhaldhunga	3708044	29221	NHSP-Okhaldhunga-2068/069-1235	1456	1456	0.00	1187.069	81.53	Rayamajhi Construction	Nepal	NRs	7,571.78	-	7,151.06	Work Completed	100
77	1236	Okhaldhunga	HP Bldg. Construction, Jalapa, Khotang	Khotang	3708044	29221	NHSP-Okhaldhunga-2068/069-1236	7114	7114	0.00	5365.524	75.42	Mainachuli/ Kalika JV	Nepal	NRs	17,057.86	-	14,974.53	Worked in Finishing/ Electrical / Sanitary	90
78	1237	Okhaldhunga	HP Bldg. Construction, Sawa Katara, Khotang	Khotang	3708044	29221	NHSP-Okhaldhunga-2068/069-1237	7888	7888	0.00	882.195	11.18	Mainachuli/ Kalika JV	Nepal	NRs	15,298.57	-	8,079.40	Worked upto RCC in 1st floor / Roofing	65
79	1238	Okhaldhunga	HP Bldg. Construction, Patheka, Khotang	Khotang	3708044	29221	NHSP-Okhaldhunga-2068/069-1238	11303	11303	0.00	7306.318	64.64	Pashupati / Surya JV	Nepal	NRs	16,819.81	-	12,699.09	Worked in Finishing/ Electrical / Sanitary	90
80	1522	Saptari	PHCC Building Construction: Bavangamakatti, Saptari	Saptari	3708044	29221	NHSP-Saptari-2064/065-1522	3300	3300	0.00	2152.65	65.23	Pappu Construction	Nepal	NRs	17,592.14	-	15,456.21	Work Completed	100
81	1534	Saptari	Maternity Room addition in Golbazar HP, Siraha	Siraha	3708044	29221	NHSP-Saptari-2065/066-1534	50	50	0.00	0	-	Amrit Nirman Sewa	Nepal	NRs	2,070.66	-	58.00	Work ordered	15
82	1537	Saptari	Dist. Hospital Building Construction: Udayapur Hospital, Udayapur	Udayapur	3708044	29221	NHSP-Saptari-2065/066-1537	4400	4400	0.00	4333.79	98.50	Ashish/Rautaha/Sap JV	Nepal	NRs	63,354.70	-	68,493.19	Project Handover/Used	100

SN	ID	DUDBC Division Office	Description	District	Budget Head	Exp Head	Contract ID	Budget Allocation	Authorized Budget	Release Amount	Expenditure	Exp %	Supplier/ Contractor	Nationality	Contract		Amount invoice to date	Amount Paid to date	Status	Physical Progress
															Currency	Value				
83	1538	Saptari	Dist. Hospital Building Construction: Katari Hospital, Udayapur	Udayapur	3708044	29221	NHSP-Saptari-2065/066-1538	6932	6932	0.00	3642.91	52.55	Kankai/Nepal Pragati JV	Nepal	NRs	59,681.58	-	56,392.09	Worked in Finishing/ Electrical / Sanitary	90
84	1542	Saptari	Phattepur UHP to HP Bldg. Const., Saptari	Saptari	3708044	29221	NHSP-Saptari-2066/067-1542	4950	4950	0.00	2701.61	54.58	Ram Janaki Nirman Sewa	Nepal	NRs	9,389.54	-	6,989.96	Worked in Finishing/ Electrical / Sanitary	90
85	1544	Saptari	Pipara Paschim UHP to HP Bldg. Const., Saptari	Saptari	3708044	29221	NHSP-Saptari-2066/067-1544	3362	3362	0.00	2588.96	77.01	Ram Janaki Nirman Sewa	Nepal	NRs	10,596.65	-	9,823.34	Worked in Finishing/ Electrical / Sanitary	90
86	1545	Saptari	Bishnupurkatti UHP to HP Bldg. Const., Siraha	Siraha	3708044	29221	NHSP-Saptari-2066/067-1545	4450	4450	0.00	2957.95	66.47	Bisahal & Birat	Nepal	NRs	8,603.67	-	7,368.03	Worked in Finishing/ Electrical / Sanitary	90
87	1547	Saptari	Barchhawa UHP to HP Bldg. Const., Siraha	Siraha	3708044	29221	NHSP-Saptari-2066/067-1547	3198	3198	0.00	1348.37	42.16	Diwa Nirman Sewa	Nepal	NRs	8,687.21	-	6,837.45	Worked in Finishing/ Electrical / Sanitary	90
88	1549	Saptari	Dhulabari PHCC Bldg. Const., Siraha	Siraha	3708044	29221	NHSP-Saptari-2067/068-1549	14000	14000	0.00	11489.37	82.07	PS / Bishal & Biraj JV	Nepal	NRs	41,450.44	-	27,142.15	Worked upto RCC in 1st floor / Roofing	65
89	1550	Saptari	Badagama UHP to HP Bldg. Const., Saptari	Saptari	3708044	29221	NHSP-Saptari-2067/068-1550	808	808	0.00	759.25	93.97	Koshi & Neupane Nirman Sewa Baneswor 10, KTM	Nepal	NRs	13,498.71	-	12,879.38	Project Handover/Used	100
90	1551	Saptari	Piprapurba UHP to HP Bldg. Const., Saptari	Saptari	3708044	29221	NHSP-Saptari-2067/068-1551	4100	4100	0.00	4013.04	97.88	Rautaha Construction, Udayapur	Nepal	NRs	13,101.55	-	12,846.71	Project Handover/Used	100
91	1552	Saptari	Bariyapatti HP Bldg. Const., Siraha	Siraha	3708044	29221	NHSP-Saptari-2067/068-1552	7950	7950	0.00	816.79	10.27	Bishal & Biraj Construction KTM	Nepal	NRs	13,239.36	-	6,101.88	Worked in Finishing/ Electrical / Sanitary	90
92	1553	Saptari	PHO Bldg. Const., Siraha	Siraha	3708044	29221	NHSP-Saptari-2067/068-1553	1800	1800	0.00	1765.16	98.06	Gauri Parbati/ Raman JV Janakpur	Nepal	NRs	14,994.38	-	14,599.92	Project Handover/Used	100
93	1555	Saptari	Birthing Center Bldg. Construction, HP Siddhipur, Udayapur	Udayapur	3708044	29221	NHSP-Saptari-2068/069-1555	2200	2200	0.00	1168.5	53.11	Gahil Sons Company Pvt	Nepal	NRs	3,266.41	-	2,215.85	Worked in Finishing/ Electrical / Sanitary	90
94	1556	Saptari	Store Bldg. Construction, Saptari	Saptari	3708044	29221	NHSP-Saptari-2068/069-1556	2780	2780	0.00	1856.02	66.76	Gahil Sons Company Pvt, Rajbiraj Saptari	Nepal	NRs	3,353.70	-	1,929.47	Worked upto RCC in 1st floor / Roofing	65
95	1557	Saptari	HP Bldg. Construction, Deuri, Udayapur	Udayapur	3708044	29221	NHSP-Saptari-2068/069-1557	300	300	0.00	192.92	64.31	Dapcha Nirman Sewa	Nepal	NRs	12,251.04	-	2,764.09	Worked upto Foundation/DPC	35
96	1558	Saptari	HP Bldg. Construction, Chharrapati, Siraha	Siraha	3708044	29221	NHSP-Saptari-2068/069-1558	3547	3547	0.00	2018.61	56.91	Dhulikhel Nirman Sewa	Nepal	NRs	12,701.44	-	7,373.03	Worked in Finishing/ Electrical / Sanitary	90
97	1559	Saptari	HP Bldg. Construction, Nayanpur, Siraha	Siraha	3708044	29221	NHSP-Saptari-2068/069-1559	4535	4535	0.00	3871.57	85.37	Dhulikhel Nirman Sewa	Nepal	NRs	12,908.29	-	8,244.38	Worked in Finishing/ Electrical / Sanitary	90
98	1560	Saptari	HP Bldg. Construction, Sanhaitha, Siraha	Siraha	3708044	29221	NHSP-Saptari-2068/069-1582	6303	6303	0.00	5679.58	90.11	Gitanjali / BP Construction JV, Lahan 7	Nepal	NRs	19,160.49	-	9,537.53	Worked upto RCC in 1st floor / Roofing	65
99	0017	Dhanusa	Block B Bldg. Const in Dist. Hospital Building Jaleswor, Mahottari	Mahottari	3708044	29221	NHSP-Dhanusha-2065/066-1758	2000	2000	0.00	0	-	Danfe/Siddha Babara / Roshan JV	Nepal	NRs	47,630.03	-	39,872.19	Project Handover/Used	100
100	1707	Dhanusa	Dist. Hospital Building Construction: Jaleswor, Mahottari	Mahottari	3708044	29221	NHSP-Dhanusha-2064/065-1707	1000	1000	0.00	0	-	Siddhababa / Danfe	Nepal	NRs	73,224.96	-	81,255.29	Project Handover/Used	100
101	1710	Dhanusa	PHCC Building Construction: Kapilakot, Sindhuli	Sindhuli	3708044	29221	NHSP-Dhanusha-2064/065-1710	400	400	0.00	0	-	Siddha Baba / Prithvi JV	Nepal	NRs	7,398.72	-	6,466.04	Project Handover/Used	100
102	1711	Dhanusa	Health Post Building Construction: Chakranagar, Sarlahi	Sarlahi	3708044	29221	NHSP-Dhanusha-2064/065-1711	3000	3000	0.00	0	-	Anjana/Pratistha / Reliance JV	Nepal	NRs	9,934.24	-	4,284.01	Worked in Finishing/ Electrical / Sanitary	90
103	1721	Dhanusa	Dist. Hospital Building Construction: Dumariya Hospital, Dhanusha	Dhanusha	3708044	29221	NHSP-Dhanusha-2065/066-1721	5000	5000	0.00	0	-	Mahadev Khimti/ Dev Sayar/ Puspanjali JV	Nepal	NRs	44,267.25	-	21,939.45	Worked in Finishing/ Electrical / Sanitary	90
104	1722	Dhanusa	Dist. Hospital Building Construction: Bardibas Hospital, Mahottari	Mahottari	3708044	29221	NHSP-Dhanusha-2065/066-1722	17000	17000	0.00	15524.328	91.32	Danfe/ Siddha Baba JV	Nepal	NRs	73,224.96	-	25,795.13	Worked upto RCC in 1st floor / Roofing	65
105	1723	Dhanusa	Dist. Hospital Building Construction: Sarlahi Hospital, Sarlahi	Sarlahi	3708044	29221	NHSP-Dhanusha-2065/066-1723	10100	10100	0.00	13457.393	133.24	Swajanda / Ram Janaki/ Roshan JV	Nepal	NRs	54,888.66	-	41,318.49	Worked in Finishing/ Electrical / Sanitary	90
106	1725	Dhanusa	Harkatuwa HP Bldg. Const., Sarlahi	Sarlahi	3708044	29221	NHSP-Dhanusha-2066/067-1725	2500	2500	0.00	1006.895	40.28	DS/ Prithvi JV	Nepal	NRs	13,550.95	-	10,472.29	Worked in Finishing/ Electrical / Sanitary	90
107	1726	Dhanusa	Arun Thakur HP Bldg. Const., Sindhuli	Sindhuli	3708044	29221	NHSP-Dhanusha-2066/067-1726	3000	3000	0.00	4343.924	144.80	Siddhababa Const	Nepal	NRs	14,950.50	-	12,216.97	Worked in Finishing/ Electrical / Sanitary	90
108	1727	Dhanusa	Bahun Tilpung HP Bldg. Const., Sindhuli	Sindhuli	3708044	29221	NHSP-Dhanusha-2066/067-1727	1500	1500	0.00	1115.205	74.35	Siddhababa Const	Nepal	NRs	18,147.95	-	12,451.97	Worked in Finishing/ Electrical / Sanitary	90
109	1728	Dhanusa	Dhanushadham PHCC Bldg. Const., Dhanusha	Dhanusha	3708044	29221	NHSP-Dhanusha-2066/067-1728	9026	9026	0.00	3968.799	43.97	Swochhand/ Roshan JV	Nepal	NRs	39,289.92	-	33,256.40	Worked in Finishing/ Electrical / Sanitary	90
110	1729	Dhanusa	Lalbandi PHCC Bldg. Const., Sarlahi	Sarlahi	3708044	29221	NHSP-Dhanusha-2066/067-1729	13000	13000	0.00	14675.065	112.89	Rasuwa/ Ashraya JV	Nepal	NRs	44,532.83	-	44,781.90	Work Completed	100
111	1735	Dhanusa	Khajuri UHP to HP Bldg. Const., Dhanusha	Dhanusha	3708044	29221	NHSP-Dhanusha-2066/067-1735	3000	3000	0.00	2746.8353	91.56	Sapana/ Kamal Jv	Nepal	NRs	18,311.19	-	17,260.40	Work Completed	100
112	1736	Dhanusa	Paudeswor UHP to HP Bldg. Const., Dhanusha	Dhanusha	3708044	29221	NHSP-Dhanusha-2066/067-1736	4450	4450	0.00	3254.468	73.13	Joshi/ Sidhagadhi JV	Nepal	NRs	12,761.10	-	9,065.56	Worked upto RCC in 2nd floor	65
113	1737	Dhanusa	Laxminiya UHP to HP Bldg. Const., Mahottari	Mahottari	3708044	29221	NHSP-Dhanusha-2066/067-1737	3000	3000	0.00	0	-	Siddhababa Construction	Nepal	NRs	17,717.11	-	14,237.28	Worked in Finishing/ Electrical / Sanitary	90
114	1738	Dhanusa	Bijalpura UHP to HP Bldg. Const., Mahottari	Mahottari	3708044	29221	NHSP-Dhanusha-2066/067-1738	275	275	0.00	0	-	Shankarmali / UK/ N JV	Nepal	NRs	12,014.76	-	3,339.99	Worked upto Foundation/DPC	35
115	1739	Dhanusa	Dhankaul (Purba) UHP to HP Bldg. Const., Sarlahi	Sarlahi	3708044	29221	NHSP-Dhanusha-2066/067-1739	385	385	0.00	0	-	DS/ Prithvi JV	Nepal	NRs	13,930.93	-	13,545.60	Project Handover/Used	100
116	1740	Dhanusa	Chhatauna UHP to HP Bldg. Const., Sarlahi	Sarlahi	3708044	29221	NHSP-Dhanusha-2066/067-1740	3000	3000	0.00	131.589	4.39	Atlas / Rabi JV	Nepal	NRs	16,607.17	-	9,421.32	Worked in Finishing/ Electrical / Sanitary	90
117	1741	Dhanusa	Dudhauhi UHP to HP Bldg. Const., Sindhuli	Sindhuli	3708044	29221	NHSP-Dhanusha-2066/067-1741	4320	4320	0.00	3337.668	77.26	D.S. Construction	Nepal	NRs	17,820.78	-	16,838.80	Work Completed	100
118	1742	Dhanusa	Sumnam Pokhari UHP to HP Bldg. Const., Sindhuli	Sindhuli	3708044	29221	NHSP-Dhanusha-2066/067-1742	4000	4000	0.00	0	-	Atlas / Chaudhari JV	Nepal	NRs	14,793.88	-	4,443.87	Worked in Finishing/ Electrical / Sanitary	90
119	1743	Dhanusa	Sabaila PHCC Bldg. Const., Dhanusha	Dhanusha	3708044	29221	NHSP-Dhanusha-2067/068-1743	9000	9000	0.00	9309.157	103.44	Rasusa / Ashraya JV	Nepal	NRs	44,315.18	-	35,083.49	Worked upto sill level & Wall	50
120	1744	Dhanusa	Hariपुर PHCC Bldg. Const., Sarlahi	Sarlahi	3708044	29221	NHSP-Dhanusha-2067/068-1744	5500	5500	0.00	3996.43	72.66	Jaya OM / Kamal JV	Nepal	NRs	43,905.73	-	21,873.02	Worked upto RCC in 1st floor / Roofing	65
121	1745	Dhanusa	Pipra PHCC Bldg (15 Bed Hospital). Const., Mahottari	Mahottari	3708044	29221	NHSP-Dhanusha-2067/068-1745	35000	35000	0.00	24349.056	69.57	Jay Om/Kamal J.V.	Nepal	NRs	0.00	-	32,722.79	Worked in Finishing/ Electrical / Sanitary	90
122	1746	Dhanusa	Simara HP Bldg. Const., Sarlahi	Sarlahi	3708044	29221	NHSP-Dhanusha-2067/068-1746	2435	2435	0.00	742.138	30.48	Taudaha Nirman Sewa	Nepal	NRs	12,725.08	-	10,031.78	Worked in Finishing/ Electrical / Sanitary	90
123	1747	Dhanusa	Birthing Center Bldg. Const. in Akdara HP, Mahottari	Mahottari	3708044	29221	NHSP-Dhanusha-2067/068-1747	519	519	0.00	0	-	Rabbani Construction Pvt Ltd.	Nepal	NRs	1,904.60	-	1,385.81	Worked in Finishing/ Electrical / Sanitary	90
124	1748	Dhanusa	2 Family Staff Qtr. Bldg. Const. in Balajor HP, Sindhuli	Sindhuli	3708044	29221	NHSP-Dhanusha-2067/068-1748	1334	1334	0.00	999.099	74.89	Khampachhe/ Bikram/ Kuwar JV	Nepal	NRs	5,762.69	-	4,927.98	Worked in Finishing/ Electrical / Sanitary	90
125	1749	Dhanusa	2 Family Dr. Qtr. Bldg. Const. in Dist.Hospital, Mahottari	Mahottari	3708044	29221	NHSP-Dhanusha-2067/068-1749	1699	1699	0.00	323.485	19.04	Joshi / Siddhagadhi JV	Nepal	NRs	4,431.44	-	2,556.43	Work Completed	100
126	1750	Dhanusa	PHO Bldg. Const., Mahottari	Mahottari	3708044	29221	NHSP-Dhanusha-2063/064-1703	8500	8500	0.00	8656.075	101.84	Ashis Construction	Nepal	NRs	19,771.04	-	10,618.20	Worked upto RCC in 1st floor / Roofing	65
127	1752	Dhanusa	4 Unit Dr. Quarter Bldg. Construction, District Hospital, Maottari	Mahottari	3708044	29221	NHSP-Dhanusha-2068/069-1752	4315	4315	0.00	3218.05	74.58	Ashis Construction	Nepal	NRs	7,490.27	-	3,892.55	Worked upto RCC in 1st floor / Roofing	65
128	1751	Dhanusa	PHO Bldg. Construction, Sinduli	Sindhuli	3708044	29221	NHSP-Dhanusha-2068/069-1751	3918	3918	0.00	1773.34	45.26	Siddhababa Construction Pvt Ltd.	Nepal	NRs	17,732.32	-	9,587.93	Worked upto RCC in 2nd floor	65

SN	ID	DUDBC Division Office	Description	District	Budget Head	Exp Head	Contract ID	Budget Allocation	Authorized Budget	Release Amount	Expenditure	Exp %	Supplier/ Contractor	Nationality	Contract		Amount invoice to date	Amount Paid to date	Status	Physical Progress
															Currency	Value				
131	1757	Dhanusa	Hari Purba HP Bldg (15 Bed Hospital). Const.Sarlahi	Sarlahi	3708044	29221	NHSP-Dhanusha-2068/069-1757	250	250	0.00	197.863	79.15	GM / Panchakanya JV	Nepal	NRs	45,456.00	-	197.86	Work in designing / Cost Estimate	5
132	2439	Kavre	Priti UHP to HP Bldg. Const., Ramechhap	Ramechhap	3708044	29221	NHSP-Kavre-2066/067-2439	6950	6950	0.00	6700	96.40	Kanram / Ramechhap / Panchpokhari JV	Nepal	NRs	15,965.48	-	15,714.56	Worked in Finishing/ Electrical / Sanitary	90
133	2440	Kavre	Pakrabas UHP to HP Bldg. Const., Ramechhap	Ramechhap	3708044	29221	NHSP-Kavre-2066/067-2440	3000	3000	0.00	150	5.00	AD/Khampache JV	Nepal	NRs	16,741.25	-	7,424.80	Worked in Finishing/ Electrical / Sanitary	90
134	2443	Kavre	Khimti PHCC Bldg. Const., Ramechhap	Ramechhap	3708044	29221	NHSP-Kavre-2066/067-2442	8500	8500	0.00	6651	78.25	Dhukuchu/ Sunkoshi JV	Nepal	NRs	39,101.74	-	19,120.95	Worked upto RCC in 2nd floor	65
135	2449	Kavre	Birthing Center Bldg. Const. in Gelu HP, Ramechhap	Ramechhap	3708044	29221	NHSP-Kavre-2067/068-2449	436	436	0.00	0	-	Lo Lama Construction	Nepal	NRs	2,636.42	-	2,200.77	Worked in Finishing/ Electrical / Sanitary	90
136	2451	Kavre	4 Family Staff Qtr. Bldg. Const. in Dist.Hospital, Ramechhap	Ramechhap	3708044	29221	NHSP-Kavre-2067/068-2451	764	764	0.00	340	44.50	Mahadev Khimti Nirman Sewa	Nepal	NRs	5,770.42	-	3,146.11	Worked upto RCC in 1st floor / Roofing	65
137	2456	Kavre	PHO Bldg. Const., Ramechhap	Ramechhap	3708044	29221	NHSP-Kavre-2067/068-2456	7300	7300	0.00	6209	85.05	Khani Nirman Sewa	Nepal	NRs	30,533.74	-	18,771.65	Worked upto RCC in 2nd floor	65
138	2421	Kavre	PHCC Bldg. Construction, Charikot, Dolakha	Dolakha	3708044	29221	NHSP-Kavre-2065/066-2421	10275	10275	0.00	10273	99.98	Khani / Kuseswor/Biruwa JV	Nepal	NRs	63,068.86	-	63,066.01	Worked in Finishing/ Electrical / Sanitary	90
139	2435	Kavre	Kalinchok UHP to HP Bldg. Const., Dolakha	Dolakha	3708044	29221	NHSP-Kavre-2066/067-2435	1600	1600	0.00	747	46.69	Koshi & Neupane/BNC JV	Nepal	NRs	12,160.07	-	7,751.59	Worked upto sill level & Wall	50
140	2444	Kavre	Melunga HP Bldg. Const., Dolakha	Dolakha	3708044	29221	NHSP-Kavre-2067/068-2444	2500	2500	0.00	2024	80.96	Subarna / Bramhayani JV	Nepal	NRs	13,746.62	-	8,473.85	Worked in Finishing/ Electrical / Sanitary	90
141	2445	Kavre	Bulung UHP to HP Bldg. Const., Dolakha	Dolakha	3708044	29221	NHSP-Kavre-2067/068-2445	1947	1947	0.00	958	49.20	Jaya Mata Engineering Construction Pvt.Ltd	Nepal	NRs	11,521.49	-	8,932.17	Worked in Finishing/ Electrical / Sanitary	90
142	2450	Kavre	Birthing Center Bldg. Const. in Boch HP, Dolakha	Dolakha	3708044	29221	NHSP-Kavre-2067/068-2450	483	483	0.00	483	100.00	Ritesh Nirman Sewa	Nepal	NRs	2,494.66	-	2,494.18	Work Completed	100
143	2457	Kavre	PHO Bldg. Const., Dolakha	Dolakha	3708044	29221	NHSP-Kavre-2067/068-2457	3003	3003	0.00	1379	45.92	Khani Nirman Sewa	Nepal	NRs	22,259.44	-	12,635.72	Worked in Finishing/ Electrical / Sanitary	90
144	0024	Kavre	Block B Bld. Const (Price Esc. & Adjustment) in Chautara Hospital, Sindhupalchok	Sindhupalchok	3708044	29221	NHSP-Kavre-2065/066-24	7475	7475	0.00	4807	64.31	Sunaula /Khimti/Kuseswor Sobaran JV	Nepal	NRs	64,924.77	-	68,416.53	Work Completed	100
145	2427	Kavre	Selang HP Bldg. Const., Sindhupalchok	Sindhupalchok	3708044	29221	NHSP-Kavre-2066/067-2427	1363	1363	0.00	68	4.99	Sunaula Khimti Cons	Nepal	NRs	17,040.39	-	15,544.98	Work Completed	100
146	2429	Kavre	BEOC Bldg. Const. in Sunathan PHC, Kavre	Kavrepalchok	3708044	29221	NHSP-Kavre-2066/067-2429	727	727	0.00	37	5.09	Kusheswor Construction Pvt. Ltd.	Nepal	NRs	8,508.14	-	7,817.75	Worked in Finishing/ Electrical / Sanitary	90
147	2436	Kavre	Chaubas UHP to HP Bldg. Const., Kavre	Kavrepalchok	3708044	29221	NHSP-Kavre-2066/067-2436	5000	5000	0.00	3719	74.38	M M Const / New Dragon JV	Nepal	NRs	16,307.17	-	11,187.24	Worked in Finishing/ Electrical / Sanitary	90
148	2446	Kavre	Dhuseni Sivalaya HP Bldg. Const., Kavre	Kavrepalchok	3708044	29221	NHSP-Kavre-2067/068-2446	781	781	0.00	3	0.38	Dapcha Nirman Sewa	Nepal	NRs	11,122.06	-	10,843.61	Work Completed	100
149	2447	Kavre	Pokhari Narayansthan HP Bldg. Const., Kavre	Kavrepalchok	3708044	29221	NHSP-Kavre-2067/068-2447	958	958	0.00	845	88.20	New Dragor/ Narayansthan Nirman Sewa JV	Nepal	NRs	14,110.01	-	13,297.47	Project Handover/Used	100
150	2458	Kavre	1 Unit Dr. Quarter Bldg. Construction, PHC Melamchi, Sindhupalchok	Sindhupalchok	3708044	29221	NHSP-Kavre-2068/069-2458	3000	3000	0.00	1906	63.53	Chauri / C.M. JV	Nepal	NRs	5,226.21	-	3,338.90	Worked in Finishing/ Electrical / Sanitary	90
151	2459	Kavre	Birthing Center Bldg. Construction, HP Bhujir Ramechhap	Ramechhap	3708044	29221	NHSP-Kavre-2068/069-2459	1260	1260	0.00	905	71.83	Lo Purna Construction, Baudha	Nepal	NRs	2,860.13	-	2,505.12	Work Completed	100
152	2460	Kavre	Birthing Center Bldg. Construction, HP Banti, Ramechhap	Ramechhap	3708044	29221	NHSP-Kavre-2068/069-2460	1333	1333	0.00	1128	84.62	K & Construction Ramechhap	Nepal	NRs	2,946.08	-	2,741.24	Project Handover/Used	100
153	2461	Kavre	Store Bldg. Construction, Kavrepalchok	Kavrepalchok	3708044	29221	NHSP-Kavre-2068/069-2461	300	300	0.00	15	5.00	Yonjan Nirman Sewa	Nepal	NRs	4,077.52	-	699.90	Work ordered	15
154	2462	Kavre	HP Bldg. Construction, Laduk, Dolakha	Dolakha	3708044	29221	NHSP-Kavre-2068/069-2462	2000	2000	0.00	1478	73.90	Dapcha / Bara JV	Nepal	NRs	12,488.75	-	5,513.90	Worked upto RCC in 1st floor / Roofing	65
155	2463	Kavre	HP Bldg. Construction, Piskar, Sindhupalchok	Sindhupalchok	3708044	29221	NHSP-Kavre-2068/069-2463	2013	2013	0.00	1384	68.75	Jaya Mata Engineering Construction Pvt.Ltd	Nepal	NRs	16,560.42	-	9,270.05	Worked upto RCC in 1st floor / Roofing	65
156	2464	Kavre	HP Bldg. Construction, Bhimkhori, Kavrepalchok	Kavrepalchok	3708044	29221	NHSP-Kavre-2068/069-2464	4406	4406	0.00	3451	78.33	Dapcha Nirman Sewa	Nepal	NRs	14,106.32	-	8,651.50	Worked upto RCC in 1st floor / Roofing	65
157	2465	Kavre	HP Bldg. Construction, Shyampati, Kavrepalchok	Kavrepalchok	3708044	29221	NHSP-Kavre-2068/069-2465	2000	2000	0.00	1847	92.35	Siruwa Construction Pvt. Ltd.	Nepal	NRs	17,825.39	-	6,624.55	Worked upto RCC in 1st floor / Roofing	65
158	2724	Kathmandu	Gotokhel HP Bldg. Const., Lalitpur	Lalitpur	3708044	29221	NHSP-Department-2066/067-2724	96	96	0.00	85.7	89.27	Khom / Yarus JV	Nepal	NRs	13,941.44	-	6,232.95	Worked in Finishing/ Electrical / Sanitary	90
159	2727	Kathmandu	Jhaukhel UHP to HP Bldg. Const., Bhaktapur	Bhaktapur	3708044	29221	NHSP-Department-2066/067-2727	6205	6205	0.00	4926.04	79.39	Biruwa/Sanusawal/Tulasi JV	Nepal	NRs	13,653.05	-	12,375.99	Work Completed	100
160	2732	Kathmandu	Changu Narayan PHCC Bldg. Const., Bhaktapur	Bhaktapur	3708044	29221	NHSP-Department-2067/068-2732	6000	6000	0.00	2167.032	36.12	Lohani/Laligurans JV Bhaktapur	Nepal	NRs	40,687.48	-	18,700.63	Worked upto sill level & Wall	50
161	2733	Kathmandu	Bishnu Budhanilkanta HP Bldg. Const., Kathmandu	Kathmandu	3708044	29221	NHSP-Department-2067/068-2733	4423	4423	0.00	1647.532	37.25	Friends Construction	Nepal	NRs	12,610.47	-	9,838.30	Worked in Finishing/ Electrical / Sanitary	90
162	2734	Kathmandu	Mulpani PHCC Bldg. Const., Kathmandu	Kathmandu	3708044	29221	NHSP-Department-2067/068-2734	8000	8000	0.00	6526.79	81.58	Shanti / Pragati JV, Kathmandu	Nepal	NRs	52,514.73	-	16,841.99	Worked upto RCC in 1st floor / Roofing	65
163	2735	Kathmandu	Alapot HP Bldg. Const., Kathmandu	Kathmandu	3708044	29221	NHSP-Department-2067/068-2735	3065	3065	0.00	1528.069	49.86	Sap / Dhulikhel / Puspanjali JV	Nepal	NRs	12,313.43	-	6,979.70	Worked in Finishing/ Electrical / Sanitary	90
164	2736	Kathmandu	Indrayani HP Bldg. Const., Kathmandu	Kathmandu	3708044	29221	NHSP-Department-2067/068-2736	4603	4603	0.00	791.32	17.19	Surya / RB/ Janapath JV	Nepal	NRs	11,397.08	-	8,076.81	Worked in Finishing/ Electrical / Sanitary	90
165	2737	Kathmandu	Bhattedanda HP Bldg. Const., Lalitpur	Lalitpur	3708044	29221	NHSP-Department-2067/068-2737	6975	6975	0.00	5176.891	74.22	Koshi & Neupane / BNC JV Baneswor	Nepal	NRs	15,372.08	-	15,607.67	Worked in Finishing/ Electrical / Sanitary	90
166	2739	Kathmandu	HP Bldg. Arshan (Roof Maintenance) work, Arshang, Lalitpur	Lalitpur	3708044	29221	NHSP-Department-2067/068-2739	1200	1200	0.00	1173.755	97.81	Sagarmatha Nirman Sewa	Nepal	NRs	1,468.46	-	1,249.68	Work Completed	100
167	2740	Kathmandu	BEOC Bldg. Construction, PHCC Sangla, Kathmandu	Kathmandu	3708044	29221	NHSP-Department-2068/069-2740	100	100	0.00	0	-	-	NRs	0.00	-	0.00	Work in designing / Cost Estimate	5	
168	2741	Kathmandu	HP Bldg. Construction, Duwakot, Bhaktapur	Bhaktapur	3708044	29221	NHSP-Department-2068/069-2741	3507	3507	0.00	3290.195	93.82	Shah Engineering Construction, Dhapakhel	Nepal	NRs	14,298.69	-	9,084.28	Worked in Finishing/ Electrical / Sanitary	90
169	2815	Nuwakot	Jibjibe PHCC Bldg. Const., Rasuwa	Rasuwa	3708044	29221	NHSP-Nuwakot-2066/067-2815	11900	11900	0.00	11780	98.99	Surya Chandra / Himdung and Thokar JV	Nepal	NRs	50,223.04	-	50,029.18	Work Completed	100
170	2822	Nuwakot	Langtang HP Bldg. Const., Rasuwa	Rasuwa	3708044	29221	NHSP-Nuwakot-2067/068-2822	5000	5000	0.00	3213	64.26	-	NRs	0.00	-	5,035.00	Worked upto RCC in 1st floor / Roofing	65	
171	2825	Nuwakot	PHO Bldg. Const., Nuwakot	Nuwakot	3708044	29221	NHSP-Nuwakot-2067/068-2825	644	644	0.00	644	100.00	Sapana /Siddhartha JV	NRs	20,034.25	-	22,343.00	Work Completed	100	
172	2826	Nuwakot	1 Unit Dr. Quarter Bldg. Construction, PHC Salvantar, Dhading	Dhading	3708044	29221	NHSP-Nuwakot-2068/069-2826	1110	1110	0.00	1110	100.00	Bajra Construction	Nepal	NRs	3,320.29	-	3,241.01	Work Completed	100
173	2838	Nuwakot	Birthing Center Bldg. Construction, HP Maidi, Dhading	Dhading	3708044	29221	NHSP-Nuwakot-2068/069-2838	270	270	0.00	270	100.00	Lahare Pauwa Nirman Sewa, Rasuwa	Nepal	NRs	2,743.77	-	2,305.26	Project Handover/Used	100
174	2831	Nuwakot	PHCC Bldg. Construction, Salyantar, Dhading	Dhading	3708044	29221	NHSP-Nuwakot-2068/069-2831	11700	11700	0.00	9220	78.80	Koshi & Neupane/ Jayamata JV	Nepal	NRs	43,121.36	-	27,768.91	Worked upto RCC in 2nd floor	65
175	2832	Nuwakot	Store Bldg. Construction, Rasuwa	Rasuwa	3708044	29221	NHSP-Nuwakot-2068/069-2832	1459	1459	0.00	1459	100.00	Singmendi Nirman Sewa, Yarsa - 5 Rasuwa	Nepal	NRs	3,589.22	-	3,589.06	Project Handover/Used	100
176	2833	Nuwakot	HP Bldg. Construction, Darkha, Dhading	Dhading	3708044	29221	NHSP-Nuwakot-2068/069-2833	1027	1027	0.00	962	93.67	Dhulikhel / Puspanjali / Basuki & Sons JV	Nepal	NRs	12,271.62	-	4,406.39	Worked upto RCC in 1st floor / Roofing	65

SN	ID	DUDBC Division Office	Description	District	Budget Head	Exp Head	Contract ID	Budget Allocation	Authorized Budget	Release Amount	Expenditure	Exp %	Supplier/ Contractor	Nationality	Contract		Amount invoice to date	Amount Paid to date	Status	Physical Progress
															Currency	Value				
177	2834	Nuwakot	HP Bldg. Construction, Mahakali, Nuwakot	Nuwakot	3708044	29221	NHSP-Nuwakot-2068/069-2834	3076	3076	0.00	2356	76.59	Bajra Guru / Rajav JV	Nepal	NRs	17,177.25	-	11,757.71	Worked upto RCC in 1st floor / Roofing	65
178	2835	Nuwakot	HP Bldg. Construction, Shikharbesi, Nuwakot	Nuwakot	3708044	29221	NHSP-Nuwakot-2068/069-2835	3143	3143	0.00	2217	70.54	Gulliver World Pvt	Nepal	NRs	16,921.10	-	11,195.42	Worked upto RCC in 1st floor / Roofing	65
179	3403	Parsa	Hospital buildg. Reconstruction, Rautahat	Rautahat	3708044	29221	NHSP-Parsa-2061/062-3403	2185	2185	0.00	0	-	(1) United Builders/Papu & DS/Binayak (2) Quality Construction (3) Karki Builders	Nepal	NRs	44,029.93	-	48,036.65	Worked in Finishing/ Electrical / Sanitary	90
180	3419	Parsa	B.E.O.C. Building Construction (PHCC, Chandra Nigahapur), Rautahat	Rautahat	3708044	29221	NHSP-Parsa-2065/066-3419	2543	2543	0.00	1062	41.76	Taudaha/Ajambar/Sibaram Cons JV	Nepal	NRs	6,599.15	-	5,117.76	Project Handover/Used	100
181	3425	Parsa	Biranjiborba HP Bldg. Const., Parsa	Parsa	3708044	29221	NHSP-Parsa-2066/067-3425	1100	1100	0.00	10	0.91	Danfe / Tirupati JV	Nepal	NRs	10,363.51	-	7,716.00	Worked in Finishing/ Electrical / Sanitary	90
182	3426	Parsa	Parroha Dummariya HP Bldg. Const., Rautahat	Rautahat	3708044	29221	NHSP-Parsa-2066/067-3426	2300	2300	0.00	29	1.26	Taudaha / Ajambar JV	Nepal	NRs	10,896.26	-	8,618.70	Worked in Finishing/ Electrical / Sanitary	90
183	3427	Parsa	Mohammadpur HP Bldg. Const., Rautahat	Rautahat	3708044	29221	NHSP-Parsa-2066/067-3427	1800	1800	0.00	0	-	Anjana Nirman Sewa	Nepal	NRs	10,699.63	-	7,376.00	Worked upto RCC in 1st floor / Roofing	65
184	3428	Parsa	Hardiya PHCC Bldg. Const., Bara	Bara	3708044	29221	NHSP-Parsa-2066/067-3428	3000	3000	0.00	1225	40.83	DS Construction	Nepal	NRs	35,297.38	-	27,122.20	Worked upto RCC in 2nd floor	65
185	3432	Parsa	Pipara Pachharauta UHP to HP Bldg. Const., Bara	Bara	3708044	29221	NHSP-Parsa-2066/067-3432	734	734	0.00	43	5.86	Danfe / Tirupati JV	Nepal	NRs	10,483.74	-	9,293.00	Project Handover/Used	100
186	3433	Parsa	Itiyahi UHP to HP Bldg. Const., Bara	Bara	3708044	29221	NHSP-Parsa-2066/067-3433	2500	2500	0.00	58	2.32	Biruwa construction	Nepal	NRs	10,022.43	-	6,595.00	Worked upto RCC in 1st floor / Roofing	65
187	3434	Parsa	Kachharwa UHP to HP Bldg. Const., Bara	Bara	3708044	29221	NHSP-Parsa-2066/067-3434	700	700	0.00	44	6.29	Taudaha Const.	Nepal	NRs	10,407.88	-	9,640.00	Worked in Finishing/ Electrical / Sanitary	90
188	3435	Parsa	Harpatgunj UHP to HP Bldg. Const., Parsa	Parsa	3708044	29221	NHSP-Parsa-2066/067-3435	1135	1135	0.00	0	-	Biruwa / Jiya Const.	Nepal	NRs	9,729.91	-	8,595.00	Worked in Finishing/ Electrical / Sanitary	90
189	3436	Parsa	Lipanibirta UHP to HP Bldg. Const., Parsa	Parsa	3708044	29221	NHSP-Parsa-2066/067-3436	2325	2325	0.00	10	0.43	Danfe / Tirupati JV	Nepal	NRs	9,621.28	-	7,306.30	Worked in Finishing/ Electrical / Sanitary	90
190	3437	Parsa	Gadi UHP to HP Bldg. Const., Parsa	Parsa	3708044	29221	NHSP-Parsa-2066/067-3437	475	475	0.00	10	2.11	Lokpriya / Akela Sharma JV	Nepal	NRs	10,235.15	-	10,170.00	Worked in Finishing/ Electrical / Sanitary	90
191	3438	Parsa	Bhabanipur UHP to HP Bldg. Const., Parsa	Parsa	3708044	29221	NHSP-Parsa-2066/067-3438	2156	2156	0.00	0	-	Swostik Sribinayak	Nepal	NRs	10,463.92	-	8,308.00	Worked in Finishing/ Electrical / Sanitary	90
192	3441	Parsa	Ganga Pipara PHCC Bldg. Const., Rautahat	Rautahat	3708044	29221	NHSP-Parsa-2067/068-3441	16000	16000	0.00	13091	81.82	Michiko & Company	Nepal	NRs	43,412.19	-	35,406.00	Worked in Finishing/ Electrical / Sanitary	90
193	3442	Parsa	Bhedihari UHP to HP Bldg. Const., Parsa	Parsa	3708044	29221	NHSP-Parsa-2067/068-3442	2000	2000	0.00	33	1.65	Swostik Sri Binayak Cons	Nepal	NRs	10,191.26	-	3,605.00	Worked upto sill level & Wall	50
194	3443	Parsa	Mudali UHP to HP Bldg. Const., Parsa	Parsa	3708044	29221	NHSP-Parsa-2067/068-3443	1000	1000	0.00	0	-	Swochandra Nirman Sews	Nepal	NRs	9,551.95	-	3,096.00	Worked upto sill level & Wall	50
195	3446	Parsa	4 Family Staff Qtr. Bldg. Const. in Dist.Hospital Pokhariya, Parsa	Parsa	3708044	29221	NHSP-Parsa-2067/068-3446	987	987	0.00	983	99.59	D&S Construction	Nepal	NRs	3,710.80	-	3,707.00	Project Handover/Used	100
196	3447	Parsa	4 Unit Staff Quarter Bldg. Construction, Kalaiya Hospital, Bara	Bara	3708044	29221	NHSP-Parsa-2068/069-3447	1700	1700	0.00	264	15.53	Taudaha Construction	Nepal	NRs	5,461.56	-	3,249.00	Worked upto RCC in 2nd floor	65
197	3448	Parsa	4 Unit Staff Quarter Bldg. Construction, PHC Bhimakhpur, Parsa	Parsa	3708044	29221	NHSP-Parsa-2068/069-3448	1558	1558	0.00	299	19.19	Pappu / Tirupati JV	Nepal	NRs	5,182.35	-	3,923.00	Worked in Finishing/ Electrical / Sanitary	90
198	3449	Parsa	4 Unit Staff Quarter Bldg. Construction (2nd), Pokhariya Hospital, Parsa	Parsa	3708044	29221	NHSP-Parsa-2068/069-3449	2000	2000	0.00	0	-	Bishal & Birat Construction	Nepal	NRs	4,749.57	-	800.00	Worked upto Foundation/DPC	35
199	3450	Parsa	4 Unit Dr. Quarter Bldg. Construction, Pokhariya Hospital, Parsa	Parsa	3708044	29221	NHSP-Parsa-2068/069-3450	2500	2500	0.00	1327	53.08	Pappu / Tirupati JV	Nepal	NRs	9,914.88	-	5,346.00	Worked upto RCC in 1st floor / Roofing	65
200	3455	Parsa	PHO Bldg. Construction, Rautahat	Rautahat	3708044	29221	NHSP-Parsa-2068/069-3455	4000	4000	0.00	2915	72.88	Kankai International Builders	Nepal	NRs	18,950.66	-	3,963.00	Worked upto Foundation/DPC	35
201	3451	Parsa	BEOC Bldg. Construction, PHCC Nijgadh, Bara	Bara	3708044	29221	NHSP-Parsa-2068/069-3451	3900	3900	0.00	1931	49.51	Bishal & Birat Construction	Nepal	NRs	6,810.48	-	4,451.00	Worked upto RCC in 1st floor / Roofing	65
202	3452	Parsa	HP Bldg. Construction, Samjhauta, Parsa	Parsa	3708044	29221	NHSP-Parsa-2068/069-3452	4500	4500	0.00	4252	94.49	Shivaram Construction Co. P.Ltd., Dolakha	Nepal	NRs	14,471.18	-	6,642.00	Work ordered	15
203	3453	Parsa	HP Bldg. Construction, Auraha, Parsa	Parsa	3708044	29221	NHSP-Parsa-2068/069-3453	6000	6000	0.00	3567	59.45	Myanglung / Taudaha / Panchakanya JV	Nepal	NRs	16,931.41	-	11,146.00	Worked in Finishing/ Electrical / Sanitary	90
204	3454	Parsa	HP Bldg. Construction, Mauhwan, Parsa	Parsa	3708044	29221	NHSP-Parsa-2068/069-3454	5000	5000	0.00	20	0.40	Bishal & Birat Construction	Nepal	NRs	18,770.16	-	7,740.00	Worked upto sill level & Wall	50
205	3519	Chitwan	PHO Bldg. Const., Nawalparasi	Nawalparasi	3708044	29221	NHSP-Chitwan-2065/066-3519	1500	1500	0.00	1412.067	94.14	M.K. Nirman Sewa	Nepal	NRs	16,760.68	-	16,622.00	Project Handover/Used	100
206	3521	Chitwan	Sarada NagarHP Bldg. Const., Chitwan	Chitwan	3708044	29221	NHSP-Chitwan-2066/067-3521	2234	2234	0.00	2444.796	109.44	Dhandhan/ Kalipare & Biram / DSR/ Sidhabahan JV	Nepal	NRs	16,617.19	-	16,807.36	Project Handover/Used	100
207	3538	Chitwan	Kotthar UHP to HP Bldg. Const., Nawalparasi	Nawalparasi	3708044	29221	NHSP-Chitwan-2066/067-3538	2985	2985	0.00	1840.411	61.66	Rayamajhi / Kasyap/ Devchuli JV	Nepal	NRs	16,351.27	-	15,149.29	Project Handover/Used	100
208	3539	Chitwan	Jutpani PHCC Bldg. Const., Chitwan	Chitwan	3708044	29221	NHSP-Chitwan-2067/068-3539	7957	7957	0.00	6017.048	75.62	Siddhababa / Vimjyoti JV	Nepal	NRs	51,851.79	-	44,755.96	Worked in Finishing/ Electrical / Sanitary	90
209	3540	Chitwan	Pijautighat HP Bldg. Const., Nawalparasi	Nawalparasi	3708044	29221	NHSP-Chitwan-2067/068-3540	2216	2216	0.00	1504.321	67.88	GSR/Devchuli JV	Nepal	NRs	13,552.44	-	12,835.67	Project Handover/Used	100
210	3545	Chitwan	Birthing Center Bldg. Construction, HP Makar, Nawalparasi	Nawalparasi	3708044	29221	NHSP-Chitwan-2068/069-3545	168	168	0.00	140.777	83.80	Akata Construction Bharatpur - 10	Nepal	NRs	2,938.22	-	2,405.37	Project Handover/Used	100
211	3543	Chitwan	BEOC Bldg. Construction, PHCC Shivanagar, Chitwan	Chitwan	3708044	29221	NHSP-Chitwan-2068/069-3543	728	728	0.00	720.917	99.03	Samrakchhan/ Niti / Akata JV	Nepal	NRs	11,838.15	-	11,546.72	Project Handover/Used	100
212	3544	Chitwan	HP Bldg. Construction, Korak, Chitwan	Chitwan	3708044	29221	NHSP-Chitwan-2068/069-3544	5665	5665	0.00	4021.77	70.99	Eco Builders	Nepal	NRs	14,747.16	-	10,283.15	Worked upto RCC in 1st floor / Roofing	65
213	3546	Chitwan	Multipurpose Hall/Birthing Centre Bldg. Construction, Meghauli HP, Chitwan	Chitwan	3708044	29221	NHSP-Chitwan-2070/071-3536	2270	2270	0.00	1598.564	70.42	Dynamic/Bhadrakali J.V. Tundi/ Bhimjyoti/ /Siwako/Rishishakti/ Purwa Pachchim JV	Nepal	NRs	6,119.08	-	1,598.56	Worked upto Foundation/DPC	35
214	3607	Gorkha	Dist. Hospital Building Construction: Dist. Hospital, Tanahun	Tanahun	3708044	29221	NHSP-Gorkha-2064/065-3607	10641	10641	0.00	9535.775	89.61		Nepal	NRs	55,557.82	-	55,855.52	Project Handover/Used	100
215	3622	Gorkha	Bichaur HP Bldg. Const., Lamjung	Lamjung	3708044	29221	NHSP-Gorkha-2066/067-3622	5008	5008	0.00	2575.597	51.43	Indreni/The Rising JV	Nepal	NRs	16,518.82	-	9,486.73	Worked in Finishing/ Electrical / Sanitary	90
216	3625	Gorkha	Aruchanaute PHCC Bldg. Const., Gorkha	Gorkha	3708044	29221	NHSP-Gorkha-2066/067-3625	24400	24400	0.00	21127.872	86.59	Gaura/Sailung/Bhim Jyoti JV	Nepal	NRs	55,565.02	-	58,976.86	Worked in Finishing/ Electrical / Sanitary	90
217	3628	Gorkha	Ashrang UHP to HP Bldg. Const., Gorkha	Gorkha	3708044	29221	NHSP-Gorkha-2066/067-3628	3760	3760	0.00	2561.86	68.13	Gauri Parbati Nirman Sewa	Nepal	NRs	16,843.93	-	17,417.38	Project Handover/Used	100
218	3629	Gorkha	Simjung UHP to HP Bldg. Const., Gorkha	Gorkha	3708044	29221	NHSP-Gorkha-2066/067-3629	4320	4320	0.00	5105.066	118.17	Indreni/The Rising JV	Nepal	NRs	16,774.12	-	17,559.55	Work Completed	100
219	3635	Gorkha	Gaunda PHCC Bldg. Const., Lamjung	Lamjung	3708044	29221	NHSP-Gorkha-2067/068-3635	9625	9625	0.00	8259.683	85.81	Sailung Construction	Nepal	NRs	47,564.64	-	18,974.25	Worked upto RCC in 1st floor / Roofing	65

SN	ID	DUDBC Division Office	Description	District	Budget Head	Exp Head	Contract ID	Budget Allocation	Authorized Budget	Release Amount	Expenditure	Exp %	Supplier/ Contractor	Nationality	Contract		Amount invoice to date	Amount Paid to date	Status	Physical Progress
															Currency	Value				
220	3638	Gorkha	Bansar UHP to HP Bldg. Const., Lamjung	Lamjung	3708044	29221	NHSP-Gorkha-2067/068-3638	5162	5162	0.00	2260.869	43.80	Sailung Construction	Nepal	NRs	14,578.84	-	7,632.80	Worked in Finishing/ Electrical / Sanitary	90
221	3639	Gorkha	Thoche HP Bldg. Const., Manang	Manang	3708044	29221	NHSP-Gorkha-2067/068-3639	3985	3985	0.00	3561.175	89.36	Rishi Shakti / Home Nirman JV	Nepal	NRs	19,690.58	-	19,267.13	Work Completed	100
222	3640	Gorkha	Dharapani HP Bldg. Const., Tal, Manang	Manang	3708044	29221	NHSP-Gorkha-2067/068-3640	8700	8700	0.00	7616.513	87.55	R.D. & Nirman/ Safal Nirman JV	Nepal	NRs	16,245.42	-	13,426.45	Worked upto RCC in 1st floor / Roofing	65
223	3641	Gorkha	Bhachhek HP Bldg. Const., Gorkha	Gorkha	3708044	29221	NHSP-Gorkha-2067/068-3641	4337	4337	0.00	1261.685	29.09	Indrani / The Rising JV	Nepal	NRs	15,938.74	-	10,263.00	Worked in Finishing/ Electrical / Sanitary	90
224	3642	Gorkha	Manpang HP Bldg. Const., Tanahun	Tanahun	3708044	29221	NHSP-Gorkha-2067/068-3642	2074	2074	0.00	1068.083	51.50	Sailung Construction Company	Nepal	NRs	14,740.10	-	5,642.26	Worked upto RCC in 1st floor / Roofing	65
225	3643	Gorkha	Sinchyang HP Bldg. Const., Tanahun	Tanahun	3708044	29221	NHSP-Gorkha-2067/068-3643	3032	3032	0.00	2363.659	77.96	Dhulikhel / Gorkha JV	Nepal	NRs	17,550.90	-	11,600.58	Worked in Finishing/ Electrical / Sanitary	90
226	3644	Gorkha	Iyamruk HP Bldg. Const., Tanahun	Tanahun	3708044	29221	NHSP-Gorkha-2067/068-3644	3709	3709	0.00	3556.875	95.90	Rishi Shakti / Home Nirman JV	Nepal	NRs	16,654.73	-	16,242.74	Project Handover/Used	100
227	3648	Gorkha	HP Bldg. Construction, Arunadoya, Tanahun	Tanahun	3708044	29221	NHSP-Gorkha-2068/069-3648	5585	5585	0.00	4208.142	75.35	Devchuli / Mana JV	Nepal	NRs	17,300.61	-	15,923.29	Worked in Finishing/ Electrical / Sanitary	90
228	3649	Gorkha	HP Bldg. Construction, Theprek, Tanahun	Tanahun	3708044	29221	NHSP-Gorkha-2068/069-3649	6000	6000	0.00	2968.241	49.47	Shanti Nirman Sewa Anamnagar	Nepal	NRs	17,894.68	-	10,686.78	Worked upto RCC in 2nd floor	65
229	3650	Gorkha	HP Bldg. Construction, Dharampani, Tanahun	Tanahun	3708044	29221	NHSP-Gorkha-2068/069-3650	6818	6818	0.00	5767.545	84.59	Dragon/GSR JV	Nepal	NRs	16,975.52	-	14,225.27	Worked in Finishing/ Electrical / Sanitary	90
230	3651	Gorkha	HP Bldg. Construction, Takumajh Lakuribot, Gorkha	Gorkha	3708044	29221	NHSP-Gorkha-2068/069-3651	7195	7195	0.00	7032.994	97.75	Rishi Shakti / Hom Nirman JV	Nepal	NRs	18,249.30	-	17,587.54	Work Completed	100
231	3652	Gorkha	HP Bldg. Construction, Sirdibas, Gorkha	Gorkha	3708044	29221	NHSP-Gorkha-2068/069-3652	2400	2400	0.00	1240.708	51.70	Kankai / Gorkha JV	Nepal	NRs	22,516.51	-	7,187.32	Worked upto RCC in 2nd floor	65
232	3653	Gorkha	HP Bldg. Construction, Baglungpani, Lamjung	Lamjung	3708044	29221	NHSP-Gorkha-2068/069-3653	8054	8054	0.00	7934.983	98.52	Shanti Nirman Sewa Anamnagar	Nepal	NRs	16,792.57	-	16,565.07	Work Completed	100
233	3654	Gorkha	HP Bldg. Construction, Jita, Lamjung	Lamjung	3708044	29221	NHSP-Gorkha-2068/069-3654	5000	5000	0.00	4503.28	90.07	Sunkoshi Construction	Nepal	NRs	15,235.27	-	10,075.52	Worked upto RCC in 2nd floor	65
234	3655	Gorkha	HP Bldg. Construction, Taksar, Lamjung	Lamjung	3708044	29221	NHSP-Gorkha-2068/069-3655	6528	6528	0.00	5696.144	87.26	Shanti Nirman Sewa Anamnagar Lumbini Builders/ Gita Construction JV	Nepal	NRs	17,211.73	-	16,380.08	Work Completed	100
235	4041	Kaski	Panchamul PHCC Bldg. Const., Syangja	Syangja	3708044	29221	NHSP-Kaski-2067/068-4041	7785	7785	0.00	6489.841	83.36	Rasuwa Construction company Pvt. Ltd.	Nepal	NRs	23,162.10	-	22,604.73	Project Handover/Used	100
236	4042	Kaski	Pauwaigaude HP Bldg. Const., Syangja	Syangja	3708044	29221	NHSP-Kaski-2067/068-4042	6380	6380	0.00	5822.394	91.26	Gauchan / Indreni / Sundar Nirman Sewa JV	Nepal	NRs	25,325.26	-	23,295.16	Project Handover/Used	100
237	4044	Kaski	Khaula Lakuri UHP to HP Bldg. Const., Parbat	Parbat	3708044	29221	NHSP-Kaski-2067/068-4044	1826	1826	0.00	1796.309	98.37	Himdung & Thokar/ GSR / Sundar JV	Nepal	NRs	20,899.78	-	19,129.87	Work Completed	100
238	4045	Kaski	Arthardandakharka HP Bldg. Const., Parbat	Parbat	3708044	29221	NHSP-Kaski-2067/068-4045	2200	2200	0.00	2224.405	101.11	Indreni/ Naya Bato / Suryodaya Const. JV	Nepal	NRs	21,743.96	-	18,120.81	Worked in Finishing/ Electrical / Sanitary	90
239	4046	Kaski	Bajung HP Bldg. Const., Parbat	Parbat	3708044	29221	NHSP-Kaski-2067/068-4046	8754	8754	0.00	5131.06	58.61	Engineering / DB Construction JV	Nepal	NRs	20,443.03	-	18,054.05	Worked in Finishing/ Electrical / Sanitary	90
240	4047	Kaski	Hoshrangdi HP Bldg. Const., Parbat	Parbat	3708044	29221	NHSP-Kaski-2067/068-4047	8391	8391	0.00	6002.354	71.53	Indreni / Naya Bato Jv	Nepal	NRs	36,880.74	-	30,148.09	Worked in Finishing/ Electrical / Sanitary	90
241	4049	Kaski	PHO Bldg. Const., Parbat	Parbat	3708044	29221	NHSP-Kaski-2067/068-4049	13915	13915	0.00	7182.946	51.62	Indreni / The Rising / Rup JV	Nepal	NRs	8,170.13	-	8,163.55	Work Completed	100
242	4050	Kaski	1 Unit Dr. Quarter Bldg. Construction, PHCC Bhedabari, Kaski	Kaski	3708044	29221	NHSP-Kaski-2068/069-4050	1079	1079	0.00	1072.74	99.42	Khani / Regmi JV	Nepal	NRs	9,789.41	-	9,704.10	Work Completed	100
243	4052	Kaski	Store Bldg. Construction, Kaski	Kaski	3708044	29221	NHSP-Kaski-2068/069-4052	4664	4664	0.00	4663.28	99.98	Jaya Baba Gorakh / DB Construction JV	Nepal	NRs	13,927.86	-	12,385.74	Work Completed	100
244	4053	Kaski	BEOC Bldg. Construction, PHCC Thulipokhari, Parbat	Parbat	3708044	29221	NHSP-Kaski-2068/069-4053	8330	8330	0.00	6787.539	81.48	Jaya Baba Gorakh / DB Construction JV	-	NRs	13,919.11	-	13,642.78	Work Completed	100
245	4054	Kaski	BEOC Bldg. Construction, PHCC Bhedabari, Kaski	Kaski	3708044	29221	NHSP-Kaski-2068/069-4054	3536	3536	0.00	3534.199	99.95	J.N. Iswor / Sri Siddhababa / Bhandarthotung JV	Nepal	NRs	13,109.75	-	12,846.99	Work Completed	100
246	4055	Kaski	BEOC Bldg. Construction, PHCC Malunga, Syanja	Syangja	3708044	29221	NHSP-Kaski-2068/069-4055	2607	2607	0.00	2344.364	89.93	J.N. Iswor / Bhandar Thodung JV	Nepal	NRs	23,286.50	-	21,263.77	Worked in Finishing/ Electrical / Sanitary	90
247	4056	Kaski	HP Bldg. Construction, Malyangkot, Syanja	Syangja	3708044	29221	NHSP-Kaski-2068/069-4056	10946	10946	0.00	8923.605	81.52	Bhandari / The Rising / Lamjung Kali JV	Nepal	NRs	25,656.50	-	10,775.04	Worked upto RCC in 1st floor / Roofing	65
248	4057	Kaski	HP Bldg. Construction, Yanjakot, Kaski	Kaski	3708044	29221	NHSP-Kaski-2068/069-4057	10875	10875	0.00	9284.949	85.38	R.D./Safal JV	Nepal	NRs	20,996.84	-	20,426.08	Worked in Finishing/ Electrical / Sanitary	90
249	4058	Kaski	HP Bldg. Construction, Sikles, Kaski	Kaski	3708044	29221	NHSP-Kaski-2068/069-4058	9352	9352	0.00	8781.138	93.90	Atlas / Sri Kali JV	Nepal	NRs	21,562.49	-	11,486.46	Worked in Finishing/ Electrical / Sanitary	90
250	4059	Kaski	HP Bldg. Construction, Mallaj, Parbat	Parbat	3708044	29221	NHSP-Kaski-2068/069-4059	4589	4589	0.00	1512.523	32.96	Jayababa Gorakh / DB JV	Nepal	NRs	24,038.92	-	15,734.87	Worked in Finishing/ Electrical / Sanitary	90
251	4060	Kaski	HP Bldg. Construction, Chitre, Parbat	Parbat	3708044	29221	NHSP-Kaski-2068/069-4060	8000	8000	0.00	7327.371	91.59	Dragon/GSR/Sundar Nirman JV	Nepal	NRs	23,748.27	-	21,946.26	Worked in Finishing/ Electrical / Sanitary	90
252	4061	Kaski	HP Bldg. Construction, Ramja Thanti (Deurali), Parbat	Parbat	3708044	29221	NHSP-Kaski-2068/069-4061	11285	11285	0.00	12983.475	115.05	Nayabato / Suryodaya JV	Nepal	NRs	25,161.43	-	18,186.85	Worked in Finishing/ Electrical / Sanitary	90
253	4062	Kaski	HP Bldg. Construction, Lekhfant, Parbat	Parbat	3708044	29221	NHSP-Kaski-2068/069-4062	12500	12500	0.00	11384.769	91.08	Ashis / Mileneoum / Vimijyoti / Jayababa / Naya Bato Jv	Nepal	NRs	78,355.53	-	49,263.87	Worked upto RCC in 3rd floor	65
254	0045	Baglung	Block B Bldg. Const in Dhaulagiri Zonal Hospital, Baglung	Baglung	3708044	29221	NHSP-Baglung-2065/066-4545	10000	10000	0.00	3199.299	31.99	Chandra & Devchuli	Nepal	NRs	21,351.62	-	23,540.48	Work Completed	100
255	4510	Baglung	PHCC Building Construction: Kushmishere, Baglung	Baglung	3708044	29221	NHSP-Baglung-2064/065-4510	4673	4673	0.00	4470.099	95.66	Kankai/Purwa Paschim US JV	Nepal	NRs	62,275.96	-	70,729.22	Project Handover/Used	100
256	4520	Baglung	Dist. Hospital Building Construction: Burtibang Hospital, Baglung	Baglung	3708044	29221	NHSP-Baglung-2065/066-4520	12893	12893	0.00	11962.928	92.79	Miktinath / Bhagabati Malika JV	Nepal	NRs	11,769.97	-	12,047.94	Work Completed	100
257	4522	Baglung	Takam HP Bldg. Const., Myagdi	Myagdi	3708044	29221	NHSP-Baglung-2066/067-4522	500	500	0.00	478.248	95.65	Chandra & Basanta / Nima JV	Nepal	NRs	14,423.42	-	13,596.31	Worked in Finishing/ Electrical / Sanitary	90
258	4531	Baglung	Hugdishir HP Bldg. Const., Baglung	Baglung	3708044	29221	NHSP-Baglung-2067/068-4531	3247	3247	0.00	2420.382	74.54	Naya Bato/ Baglungkali/ Jumli JV	Nepal	NRs	17,858.68	-	15,552.48	Work Completed	100
259	4532	Baglung	Righar HP Bldg. Const., Baglung	Baglung	3708044	29221	NHSP-Baglung-2067/068-4532	7236	7236	0.00	4929.865	68.13	Atlas/Srikali JV	Nepal	NRs	17,362.06	-	12,237.38	Worked in Finishing/ Electrical / Sanitary	90
260	4533	Baglung	Lulang HP Bldg. Const., Myagdi	Myagdi	3708044	29221	NHSP-Baglung-2067/068-4533	7412	7412	0.00	5092.499	68.71	Suruchi/ Khadka JV	Nepal	NRs	9,687.38	-	9,654.71	Project Handover/Used	100
261	4535	Baglung	B.E.O.C. Bldg. Construction, Harichaur PHCC, Baglung	Baglung	3708044	29221	NHSP-Baglung-2067/068-4535	4163	4163	0.00	4130.592	99.22	Ashis / Millenioum / Bhimjyoti JV	Nepal	NRs	119,440.99	-	13,676.36	Worked upto Foundation/DPC	35
262	4536	Baglung	Block C (Third Phase) Bldg Construction of Dhaulagiri Zonal Hospital, Baglung	Baglung	3708044	29221	NHSP-Baglung-2067/068-4536	12500	12500	0.00	3408.475	27.27	-	-	NRs	0.00	-	742.33	Tender called	10
263	4537	Baglung	Block B (Second Phase) Bldg Construction of Burtigang Dist. Hospital, Baglung	Baglung	3708044	29221	NHSP-Baglung-2067/068-4537	289	289	0.00	0	-	-	-	NRs	0.00	-	742.33	Tender called	10

SN	ID	DUDBC Division Office	Description	District	Budget Head	Exp Head	Contract ID	Budget Allocation	Authorized Budget	Release Amount	Expenditure	Exp %	Supplier/ Contractor	Nationality	Contract		Amount invoice to date	Amount Paid to date	Status	Physical Progress
															Currency	Value				
264	4538	Baglung	1 Unit Dr. Quarter Bldg. Construction, PHC Darbang, Myagdi	Myagdi	3708044	29221	NHSP-Baglung-2068/069-4538	123	123	0.00	105	85.37	Okhaldhunga Engineering Const. & Suppliers P Ltd., Kaski	Nepal	NRs	5,595.48	-	155.00	Tender called	10
265	4539	Baglung	PHO Bldg. Construction, Myagdi	Myagdi	3708044	29221	NHSP-Baglung-2068/069-4539	10000	10000	0.00	4924.264	49.24	Sunaula Khimti / Rafina JV	Nepal	NRs	23,029.43	-	13,873.33	Worked upto RCC in 2nd floor	65
266	4540	Baglung	BEOC Bldg. Construction, PHCC Darbang, Myagdi	Myagdi	3708044	29221	NHSP-Baglung-2068/069-4540	261	261	0.00	201.705	77.28	Jumli/Acharya J.V., Baglung	Nepal	NRs	8,043.38	-	276.57	Tender called	10
267	4541	Baglung	HP Bldg. Construction, Paiupata, Baglung	Baglung	3708044	29221	NHSP-Baglung-2068/069-4541	9676	9676	0.00	8735.333	90.28	Mrit Sanjibini Nirman Sewa	Nepal	NRs	19,376.41	-	19,253.13	Worked in Finishing/ Electrical / Sanitary	90
268	4542	Baglung	HP Bldg. Construction, Bohoragaun, Baglung	Baglung	3708044	29221	NHSP-Baglung-2068/069-4542	7482	7482	0.00	3000	40.10	Jayanti Nirman Sewa, Kathmandu	Nepal	NRs	17,801.70	-	12,406.90	Worked in Finishing/ Electrical / Sanitary	90
269	4543	Baglung	HP Bldg. Construction, Sarkuwa, Baglung	Baglung	3708044	29221	NHSP-Baglung-2068/069-4543	12170	12170	0.00	9499.935	78.06	Mahadev Khimti Nirman Sewa	Nepal	NRs	21,517.88	-	17,466.74	Worked in Finishing/ Electrical / Sanitary	90
270	4544	Baglung	HP Bldg. Construction, Singa, Myagdi	Myagdi	3708044	29221	NHSP-Baglung-2068/069-4544	7070	7070	0.00	2583.186	36.54	Rafina & Construction Pvt Ltd	Nepal	NRs	14,193.06	-	9,206.25	Worked upto RCC in 2nd floor	65
271	4545	Baglung	HP Bldg. Construction, Jyamrukot, Myagdi	Myagdi	3708044	29221	NHSP-Baglung-2068/069-4545	7540	7540	0.00	1947.233	25.83	Rafina & Construction Pvt Ltd	Nepal	NRs	14,167.11	-	8,573.91	Worked upto RCC in 2nd floor	65
272	4717	Palpa	Archale HP Bldg. Const., Palpa	Palpa	3708044	29221	NHSP-Palpa-2066/067-4717	2750	2750	0.00	1628.45	59.22	Lokpriya Nirman Sewa, KTM	Nepal	NRs	14,717.42	-	8,935.19	Worked upto RCC in 1st floor / Roofing	65
273	4718	Palpa	Shringa PHCC Bldg. Const., Gulmi	Gulmi	3708044	29221	NHSP-Palpa-2066/067-4718	22663	22663	0.00	20889.87	92.18	Lumbini / Panta/ Basuri JV	Nepal	NRs	59,496.28	-	55,644.58	Work Completed	100
274	4726	Palpa	Aaglung UHP to HP Bldg. Const., Gulmi	Gulmi	3708044	29221	NHSP-Palpa-2067/068-4726	3961	3961	0.00	3960.3	99.98	Sibako / Siddhababa JV	Nepal	NRs	15,791.97	-	14,800.70	Project Handover/Used	100
275	4727	Palpa	Purkotdaha HP Bldg. Const., Gulmi	Gulmi	3708044	29221	NHSP-Palpa-2067/068-4727	3582	3582	0.00	3581.74	99.99	Sibako / Siddhababa JV	Nepal	NRs	14,486.91	-	14,224.83	Project Handover/Used	100
276	4728	Palpa	Pipaldhara HP Bldg. Const., Gulmi	Gulmi	3708044	29221	NHSP-Palpa-2067/068-4728	1500	1500	0.00	1495.23	99.68	Pantha / Basuri Nirman Sewa	Nepal	NRs	16,335.57	-	15,633.29	Work Completed	100
277	4729	Palpa	Sirseni UHP to HP Bldg. Const., Gulmi	Gulmi	3708044	29221	NHSP-Palpa-2067/068-4729	4449	4449	0.00	4448.42	99.99	Shivako / Siddha Baba JV	Nepal	NRs	16,619.12	-	15,614.14	Project Handover/Used	100
278	4744	Palpa	PHCC Bldg. Construction, Ruru, Gulmi	Gulmi	3708044	29221	NHSP-Palpa-2068/069-4744	6600	6600	0.00	6591.06	99.86	Lumbini / Bansuri JV	Nepal	NRs	42,549.51	-	18,445.48	Worked upto RCC in 2nd floor	65
279	4738	Palpa	HP Bldg. Construction, Pipaldanda, Palpa	Palpa	3708044	29221	NHSP-Palpa-2068/069-4738	7275	7275	0.00	6260.14	86.05	Sri Gita / J.N. Iswor / Siddhababa JV	Nepal	NRs	15,940.36	-	15,624.48	Work Completed	100
280	4739	Palpa	HP Bldg. Construction, Juhapauwa, Palpa	Palpa	3708044	29221	NHSP-Palpa-2068/069-4739	8539	8539	0.00	7816.58	91.54	Praktik / G. Rana JV	Nepal	NRs	22,567.11	-	18,220.51	Worked in Finishing/ Electrical / Sanitary	90
281	4740	Palpa	HP Bldg. Construction, Bakamalang, Palpa	Palpa	3708044	29221	NHSP-Palpa-2068/069-4740	3007	3007	0.00	2736.79	91.01	Eco / D. Kailash Construction JV	Nepal	NRs	17,656.56	-	7,289.02	Worked upto RCC in 1st floor / Roofing	65
282	4741	Palpa	HP Bldg. Construction, Badagaun, Gulmi	Gulmi	3708044	29221	NHSP-Palpa-2068/069-4741	6182	6182	0.00	6020.45	97.39	Michiko & Company / Surya Jivan JV	Nepal	NRs	19,564.32	-	19,402.42	Work Completed	100
283	4742	Palpa	HP Bldg. Construction, Vurtung, Gulmi	Gulmi	3708044	29221	NHSP-Palpa-2068/069-4742	8413	8413	0.00	8348.51	99.23	Danu Construction/ Mrit Sanjibini Nirman Sewa JV	Nepal	NRs	20,544.38	-	21,164.46	Project Handover/Used	100
284	4743	Palpa	HP Bldg. Construction, Aslewa, Gulmi	Gulmi	3708044	29221	NHSP-Palpa-2068/069-4743	6249	6249	0.00	5167.82	82.70	Lumbini / Bansuri JV	Nepal	NRs	15,405.57	-	11,474.17	Worked in Finishing/ Electrical / Sanitary	90
285	4735	Palpa	Dist. Store Bldg. Construction, Palpa	Palpa	3708044	29221	NHSP-Palpa-2067/068-4735	3000	3000	0.00	2355.45	78.52	Rajendra Nirman Sewa P.Ltd., Jogbudha-1, Dadeldhura	Nepal	NRs	7,668.43	-	4,348.15	Worked upto RCC in 1st floor / Roofing	65
286	4931	Rupandehi	Labani UHP to HP Bldg. Const., Kapilvastu	Kapilvastu	3708044	29221	NHSP-Rupandehi-2066/067-4931	2668	2668	0.00	2509.777	94.07	Gitanjali / Siddhababa Chandi JV	Nepal	NRs	13,273.23	-	11,928.15	Work Completed	100
287	4939	Rupandehi	Arghatosh HP Bldg. Const., Arghakhanchi	Arghakhanchi	3708044	29221	NHSP-Rupandehi-2067/068-4939	2031	2031	0.00	1520.545	74.87	Shyam Sundar / NB/ Karnali JV	Nepal	NRs	13,626.12	-	13,057.17	Work Completed	100
288	4941	Rupandehi	District Hospital Bldg. Const. in, Kapilvastu	Kapilvastu	3708044	29221	NHSP-Rupandehi-2067/068-4941	15753	15753	0.00	10311.30381	65.46	M.K. Nirman Sewa	Nepal	NRs	126,634.19	-	27,057.79	Worked upto Foundation/DPC	35
289	4942	Rupandehi	B.E.O.C. Bldg. Construction, Lumbinia PHCC, Runandehi	Rupandehi	3708044	29221	NHSP-Rupandehi-2067/068-4942	300	300	0.00	0	-	Gorkha Construction	Nepal	NRs	7,106.96	-	3,441.63	Worked upto RCC in 1st floor / Roofing	65
290	4945	Rupandehi	PHCC Bldg. Construction, Bolkot, Arghakhanchi	Arghakhanchi	3708044	29221	NHSP-Rupandehi-2068/069-4945	7400	7400	0.00	6492.11722	87.73	Shyam Sundar / Daya JV	Nepal	NRs	39,201.37	-	24,005.31	Worked upto Foundation/DPC	35
291	4946	Rupandehi	HP Bldg. Construction, Bagaha, Rupandehi	Rupandehi	3708044	29221	NHSP-Rupandehi-2068/069-4946	7961	7961	0.00	2499.35343	31.39	Prakritik Nirman P.Ltd.	Nepal	NRs	14,660.95	-	9,115.37	Worked in Finishing/ Electrical / Sanitary	90
292	4947	Rupandehi	HP Bldg. Construction, Sabarnakhal, Arghakhanchi	Arghakhanchi	3708044	29221	NHSP-Rupandehi-2068/069-4947	8031	8031	0.00	6227.98	77.55	Arghakanci Nirman Sewa, Si.Na.Pa. 9, Rupandehi	Nepal	NRs	14,839.67	-	10,536.42	Worked upto RCC in 2nd floor	65
293	5329	Rolpa	BEOC Bldg. Const. in Khalanga PHC, Pyuthan	Pyuthan	3708044	29221	NHSP-Rolpa-2066/067-5329	738	738	0.00	388.845	52.69	Haritara/Jagannath Cons JV	Nepal	NRs	8,811.07	-	8,662.13	Work Completed	100
294	5335	Rolpa	Dharmapani HP Bldg. Const., Pyuthan	Pyuthan	3708044	29221	NHSP-Rolpa-2067/068-5335	1150	1150	0.00	944.39	82.12	Asmita / Road & Bridge JV, Kathmandu	Nepal	NRs	13,487.25	-	12,481.28	Work Completed	100
295	5336	Rolpa	Devithan HP Bldg. Const., Pyuthan	Pyuthan	3708044	29221	NHSP-Rolpa-2067/068-5336	3000	3000	0.00	3065.55	102.19	-	-	NRs	0.00	-	3,284.89	Work ordered	15
296	5337	Rolpa	Khawang HP Bldg. Const., Pyuthan	Pyuthan	3708044	29221	NHSP-Rolpa-2067/068-5337	105	105	0.00	0	-	Nepal Pragati/Rapti/Uccha Himal JV, Rolpa	Nepal	NRs	9,241.29	-	7,536.48	Worked upto RCC in 2nd floor	65
297	5339	Rolpa	2 Family Staff Qtr. Bldg. Const. in Khalanga PHCC, Pyuthan	Pyuthan	3708044	29221	NHSP-Rolpa-2067/068-5339	609	609	0.00	290.006	47.62	Jagannath Construction, Khalangka, Pyuthan	Nepal	NRs	4,395.47	-	4,276.28	Work Completed	100
298	5340	Rolpa	2 Family Dr. Qtr. Bldg. Const. in Dist.Hospital, Rukum	Rukum	3708044	29221	NHSP-Rolpa-2067/068-5340	809	809	0.00	589.584	72.88	Sabitra Store & Sabitra Construction	Nepal	NRs	4,118.56	-	3,535.25	Project Handover/Used	100
299	5349	Rolpa	4 Unit Staff Quarter Bldg. Construction, District Hospital, Rukum	Rukum	3708044	29221	NHSP-Rolpa-2068/069-5349	1607	1607	0.00	1257.502	78.25	Juddha & Purna Nirman sewa Tulsiapur Dang	Nepal	NRs	7,877.75	-	6,028.43	Worked in Finishing/ Electrical / Sanitary	90
300	5350	Rolpa	4 Unit Staff Quarter Bldg. Construction, District Hospital, Rolpa	Rolpa	3708044	29221	NHSP-Rolpa-2068/069-5350	448	448	0.00	150.309	33.55	Khani / Jagadamba JV	Nepal	NRs	7,050.62	-	4,340.29	Worked in Finishing/ Electrical / Sanitary	90
301	5354	Rolpa	PHO Bldg. Construction, Rolpa	Rolpa	3708044	29221	NHSP-Rolpa-2068/069-5354	2394	2394	0.00	3188.917	133.20	Khani / Jagadamba JV	Nepal	NRs	15,699.76	-	13,241.00	Worked in Finishing/ Electrical / Sanitary	90
302	5355	Rolpa	PHO Bldg. Construction, Rukum	Rukum	3708044	29221	NHSP-Rolpa-2068/069-5355	2000	2000	0.00	1562.677	78.13	Jayanti Nirman Sewa, Ichangu 7 Kathmandu	Nepal	NRs	18,216.88	-	9,272.28	Worked upto RCC in 2nd floor	65
303	5356	Rolpa	PHCC Bldg. Construction, Kotjahari, Rukum	Rukum	3708044	29221	NHSP-Rolpa-2068/069-5356	7500	7500	0.00	6933.508	92.45	Sunaula Khimti / Juddha & Purna JV	Nepal	NRs	33,769.64	-	19,859.24	Worked upto RCC in 1st floor / Roofing	65
304	5357	Rolpa	HP Bldg. Construction, Sotre, Pyuthan	Pyuthan	3708044	29221	NHSP-Rolpa-2068/069-5357	2271	2271	0.00	2691.302	118.51	Jaljala Nirman Sewa	Nepal	NRs	13,481.18	-	10,501.42	Worked in Finishing/ Electrical / Sanitary	90
305	5358	Rolpa	HP Bldg. Construction, Okharkot, Pyuthan	Pyuthan	3708044	29221	NHSP-Rolpa-2068/069-5358	2877	2877	0.00	1569.592	54.56	Khani / Jagadamba Nirman Sewa JV	-	NRs	12,577.84	-	8,270.56	Worked upto RCC in 2nd floor	65
306	5620	Dang	Kalimate Kalache HP Bldg. Const., Salyan	Salyan	3708044	29221	NHSP-Dang-2066/067-5620	2383	2383	0.00	300	12.59	Jayanti / AD JV	Nepal	NRs	16,948.94	-	14,836.67	Work Completed	100
307	5624	Dang	Shantipur UHP to HP Bldg. Const., Dang	Dang	3708044	29221	NHSP-Dang-2066/067-5624	600	600	0.00	209	34.83	CM/PremDhan JV	Nepal	NRs	14,250.32	-	15,572.64	Project Handover/Used	100
308	5626	Dang	Lekhpokhara PHCC Bldg. Const., Salyan	Salyan	3708044	29221	NHSP-Dang-2067/068-5626	5200	5200	0.00	3800	73.08	Rasuwa Constructon company Pvt. Ltd.	Nepal	NRs	44,062.72	-	14,270.70	Worked upto RCC in 2nd floor	65
309	5628	Dang	Panchakule HP Bldg. Const., Dang	Dang	3708044	29221	NHSP-Dang-2067/068-5628	5340	5340	0.00	3800	71.16	Rayamajhi / Ambe JV, Dang	Nepal	NRs	11,242.48	-	9,702.00	Work Completed	100

SN	ID	DUDBC Division Office	Description	District	Budget Head	Exp Head	Contract ID	Budget Allocation	Authorized Budget	Release Amount	Expenditure	Exp %	Supplier/ Contractor	Nationality	Contract		Amount invoice to date	Amount Paid to date	Status	Physical Progress
															Currency	Value				
310	5630	Dang	1 Unit Dr. Quarter Bldg. Construction, PHC Srigaun, Dang	Dang	3708044	29221	NHSP-Dang-2068/069-5630	2160	2160	0.00	1015	46.99	Khahare Sherpa / Oli JV	Nepal	NRs	4,075.05	-	2,429.00	Worked in Finishing/ Electrical / Sanitary	90
311	5631	Dang	PHCC Bldg. Construction, Syuja, Dang	Dang	3708044	29221	NHSP-Dang-2068/069-5631	3000	3000	0.00	150	5.00	Sunaula Khimti / Juddha & Purna JV	Nepal	NRs	37,051.47	-	7,231.00	Worked upto Foundation/DPC	35
312	5713	Banke	Reconstruction Work: Bheri Zonal Hospital Nepalgunj, Banke	Banke	3708044	29221	NHSP-Banke-2064/065-5713	10055	10055	0.00	521	5.18	Pradip / Nepal / DC / Kalawa JV	Nepal	NRs	54,194.60	-	37,960.30	Worked in Finishing/ Electrical / Sanitary	90
313	5715	Banke	Deudakala HP Bldg. Const., Bardiya	Bardiya	3708044	29221	NHSP-Banke-2066/067-5715	1500	1500	0.00	32	2.13	Rishi Shakti / Sita Ram / Yadav JV	Nepal	NRs	16,172.23	-	8,385.55	Worked in Finishing/ Electrical / Sanitary	90
314	5716	Banke	Sitapur UHP to HP Bldg. Const., Banke	Banke	3708044	29221	NHSP-Banke-2066/067-5716	5860	5860	0.00	5315	90.70	Mahadev Khimti / Mall JV	Nepal	NRs	16,966.88	-	16,421.51	Project Handover/Used	100
315	5717	Banke	Kohalpur UHP to HP Bldg. Const., Banke	Banke	3708044	29221	NHSP-Banke-2066/067-5717	5312	5312	0.00	3969	74.72	Keshan Shah/Khadka Krishna JV	Nepal	NRs	18,076.86	-	16,733.43	Worked in Finishing/ Electrical / Sanitary	90
316	5718	Banke	Manpur Tapara UHP to HP Bldg. Const., Bardiya	Bardiya	3708044	29221	NHSP-Banke-2066/067-5718	6947	6947	0.00	5505	79.24	Mahadev Khimti Nirman Sewa	Nepal	NRs	16,971.36	-	15,528.87	Project Handover/Used	100
317	5719	Banke	Laxmanpur PHCC Bldg. Const., Banke	Banke	3708044	29221	NHSP-Banke-2067/068-5719	8500	8500	0.00	5428	63.86	Surishi/ Jagriti JV Dhangadhi	Nepal	NRs	38,078.07	-	18,684.98	Worked upto RCC in 2nd floor	65
318	5720	Banke	Magargadhi PHCC Bldg. Const., Bardiya	Bardiya	3708044	29221	NHSP-Banke-2067/068-5720	11000	11000	0.00	9589	87.17	Sumar/Givsing/Ucchakoti JV, Kailali	Nepal	NRs	37,353.27	-	32,269.63	Worked in Finishing/ Electrical / Sanitary	90
319	5723	Banke	1 Family Dr. Qtr. Bldg. Const. in Rajapur PHCC, Bardiya	Bardiya	3708044	29221	NHSP-Banke-2067/068-5723	1098	1098	0.00	43	3.92	Chandika Nirman Sewa, Dhangadi	Nepal	NRs	2,569.27	-	1,313.81	Worked in Finishing/ Electrical / Sanitary	90
320	5725	Banke	HP Bldg. Construction, Gangapur, Banke	Banke	3708044	29221	NHSP-Banke-2068/069-5725	5198	5198	0.00	3244	62.41	M.P. Construction	Nepal	NRs	12,645.75	-	10,691.52	Worked in Finishing/ Electrical / Sanitary	90
321	0059	Surkhet	50 Bed Block B Bldg. Const in Regional Hospital, Surkhet	Surkhet	3708044	29221	NHSP-Surkhet-2061/062-5901	2306	2306	0.00	3078.522	133.50	Nepal Pragati / Malla / Rabin JV	Nepal	NRs	16,350.73	-	17,372.79	Project Handover/Used	100
322	5915	Surkhet	PHCC Building Construction: Salkot, Surkhet	Surkhet	3708044	29221	NHSP-Surkhet-2064/065-5915	1885	1885	0.00	3276.904	173.84	Bajra Guru Construction	Nepal	NRs	19,510.90	-	23,547.13	Project Handover/Used	100
323	5924	Surkhet	Health Post Building Construction: Lagam, Surkhet	Surkhet	3708044	29221	NHSP-Surkhet-2065/066-5924	2286	2286	0.00	735.609	32.18	Rajendra Nirman Sewa	Nepal	NRs	6,168.27	-	3,918.14	Worked in Finishing/ Electrical / Sanitary	90
324	5926	Surkhet	Bajedichaur (Purano HP) HP Bldg. Const., Surkhet	Surkhet	3708044	29221	NHSP-Surkhet-2066/067-5926	2133	2133	0.00	1021.886	47.91	Danfe/ Bishan Const JV	Nepal	NRs	14,060.43	-	12,948.86	Worked in Finishing/ Electrical / Sanitary	90
325	5927	Surkhet	Naumule PHCC Bldg. Const., Dailekh	Dailekh	3708044	29221	NHSP-Surkhet-2066/067-5927	9200	9200	0.00	4781.243	51.97	Ashis Construction	Nepal	NRs	18,507.33	-	14,339.73	Worked in Finishing/ Electrical / Sanitary	90
326	5930	Surkhet	Birthing Center Bldg. Const. in Simarakma HP, Jajarkot	Jajarkot	3708044	29221	NHSP-Surkhet-2066/067-5930	1805	1805	0.00	935.492	51.83	Mainachuli/Suruchi JV	Nepal	NRs	6,450.55	-	2,580.85	Worked upto RCC in 1st floor / Roofing	65
327	5935	Surkhet	Belapata UHP to HP Bldg. Const., Dailekh	Dailekh	3708044	29221	NHSP-Surkhet-2066/067-5935	1000	1000	0.00	257.29	25.73	DC/Kisan JV	Nepal	NRs	13,565.53	-	8,569.70	Worked upto RCC in 2nd floor	65
328	5936	Surkhet	Sahare UHP to HP Bldg. Const., Surkhet	Surkhet	3708044	29221	NHSP-Surkhet-2066/067-5936	6448	6448	0.00	2951.476	45.77	Keshav Shah/Thakali /Siddhi JV	Nepal	NRs	18,125.15	-	16,440.51	Worked in Finishing/ Electrical / Sanitary	90
329	5937	Surkhet	Ramidanda UHP to HP Bldg. Const., Jajarkot	Jajarkot	3708044	29221	NHSP-Surkhet-2066/067-5937	4297	4297	0.00	1562.707	36.37	Indreni/Ashis JV	Nepal	NRs	16,734.90	-	14,001.08	Worked in Finishing/ Electrical / Sanitary	90
330	5938	Surkhet	Dandagaunkaina UHP to HP Bldg. Const., Jajarkot	Jajarkot	3708044	29221	NHSP-Surkhet-2066/067-5938	3982	3982	0.00	3199.723	80.35	Suruchi/Babiro/ Masto JV	Nepal	NRs	13,327.12	-	12,544.52	Project Handover/Used	100
331	5939	Surkhet	Gutu UHP to HP Bldg. Const., Surkhet	Surkhet	3708044	29221	NHSP-Surkhet-2066/067-5939	2460	2460	0.00	1860.812	75.64	Mainachuli/Suruchi JV	Nepal	NRs	17,111.71	-	11,512.77	Worked upto RCC in 2nd floor	65
332	5940	Surkhet	Khanikhola UHP to HP Bldg. Const., Surkhet	Surkhet	3708044	29221	NHSP-Surkhet-2066/067-5940	1500	1500	0.00	375.225	25.02	Mahadev/ Mall JV	Nepal	NRs	16,280.36	-	9,989.70	Worked in Finishing/ Electrical / Sanitary	90
333	5941	Surkhet	Kunathari UHP to HP Bldg. Const., Surkhet	Surkhet	3708044	29221	NHSP-Surkhet-2066/067-5941	5967	5967	0.00	1499.673	25.13	Rajendra Nirman Sewa P.Ltd.	Nepal	NRs	17,203.87	-	13,236.51	Worked in Finishing/ Electrical / Sanitary	90
334	5943	Surkhet	Uttarganga UHP to HP Bldg. Const., Surkhet	Surkhet	3708044	29221	NHSP-Surkhet-2067/068-5943	1365	1365	0.00	893.728	65.47	A.D. Builders, Kathmandu	Nepal	NRs	11,772.14	-	11,296.18	Project Handover/Used	100
335	5944	Surkhet	Katakuwa HP Bldg. Const., Surkhet	Surkhet	3708044	29221	NHSP-Surkhet-2067/068-5944	1000	1000	0.00	112.15	11.22	G.M. Construction, Kathmandu	Nepal	NRs	12,046.94	-	7,131.69	Worked upto RCC in 2nd floor	65
336	5945	Surkhet	Dalli HP Bldg. Const., Jajarkot	Jajarkot	3708044	29221	NHSP-Surkhet-2067/068-5945	500	500	0.00	0	-	G.M. Construction, Kathmandu	Nepal	NRs	14,373.68	-	5,754.44	Worked upto RCC in 1st floor / Roofing	65
337	5946	Surkhet	Birthing Center Bldg. Const. in Kafalkot HP, Surkhet	Surkhet	3708044	29221	NHSP-Surkhet-2067/068-5946	2022	2022	0.00	466.671	23.08	Babiro Masto Nirman Sewa, Dolpa	Nepal	NRs	4,231.39	-	2,676.28	Worked in Finishing/ Electrical / Sanitary	90
338	5948	Surkhet	1 Unit Dr. Quarter Bldg. Construction, PHC Salkot, Surkhet	Surkhet	3708044	29221	NHSP-Surkhet-2068/069-5948	2583	2583	0.00	2043.316	79.11	Bishal Nirman Sewa	Nepal	NRs	4,577.38	-	4,037.73	Project Handover/Used	100
339	5949	Surkhet	PHO Bldg. Construction, Jajarkot	Jajarkot	3708044	29221	NHSP-Surkhet-2068/069-5949	5000	5000	0.00	3932.833	78.66	Atlas/ Thodung/Babiro Mast JV, Ktm	Nepal	NRs	20,378.96	-	12,340.64	Worked upto RCC in 1st floor / Roofing	65
340	5950	Surkhet	PHCC Bldg. Construction, Awalanching, Surkhet	Surkhet	3708044	29221	NHSP-Surkhet-2068/069-5950	2010	2010	0.00	575.32	28.62	Friends Construction, Ktm	Nepal	NRs	29,718.12	-	8,283.87	Worked upto Foundation/DPC	35
341	5951	Surkhet	PHCC Bldg. Construction, Garkhakot, Jajarkot	Jajarkot	3708044	29221	NHSP-Surkhet-2068/069-5951	5200	5200	0.00	4232.811	81.40	Nepal Pragati / Jagadamba JV, KTM	Nepal	NRs	29,819.91	-	14,761.54	Worked upto Foundation/DPC	35
342	5952	Surkhet	BEOC Bldg. Construction, Jajarkot Hospital, Jajarkot	Jajarkot	3708044	29221	NHSP-Surkhet-2068/069-5952	500	500	0.00	5.73	1.15	Friends Construction, Ktm	Nepal	NRs	8,858.94	-	2,730.44	Worked upto sill level & Wall	50
343	5953	Surkhet	HP Bldg. Construction, Hariharpur, Surkhet	Surkhet	3708044	29221	NHSP-Surkhet-2068/069-5953	4228	4228	0.00	2470.591	58.43	Danfe Construction	Nepal	NRs	14,542.39	-	6,585.32	Worked upto RCC in 1st floor / Roofing	65
344	5954	Surkhet	HP Bldg. Construction, Kafalkot, Surkhet	Surkhet	3708044	29221	NHSP-Surkhet-2068/069-5954	1458	1458	0.00	97.66	6.70	Friends Construction, Ktm	Nepal	NRs	15,611.53	-	4,251.37	Worked upto RCC in 1st floor / Roofing	65
345	5955	Surkhet	HP Bldg. Construction, Chinchu, Surkhet	Surkhet	3708044	29221	NHSP-Surkhet-2068/069-5955	5424	5424	0.00	1177.113	21.70	Friends Construction, Ktm	Nepal	NRs	15,391.64	-	12,144.58	Worked in Finishing/ Electrical / Sanitary	90
346	5956	Surkhet	HP Bldg. Construction, Jarbuta, Surkhet	Surkhet	3708044	29221	NHSP-Surkhet-2068/069-5956	4010	4010	0.00	1552.719	38.72	AD Builders, Ktm	Nepal	NRs	14,600.60	-	9,942.68	Worked in Finishing/ Electrical / Sanitary	90
347	5957	Surkhet	HP Bldg. Construction, Dashera, Jajarkot	Jajarkot	3708044	29221	NHSP-Surkhet-2068/069-5957	2700	2700	0.00	669.63	24.80	Danfe / Bishal JV	Nepal	NRs	15,444.11	-	5,219.85	Worked upto RCC in 1st floor / Roofing	65
348	5958	Surkhet	HP Bldg. Construction, Majhkot Badhkule, Jajarkot	Jajarkot	3708044	29221	NHSP-Surkhet-2068/069-5958	500	500	0.00	0	-	Friends Construction, Ktm	Nepal	NRs	15,081.61	-	3,664.52	Worked upto Foundation/DPC	35
349	5960	Surkhet	HP Bldg. Construction, Sepukhola, Jajarkot	Jajarkot	3708044	29221	NHSP-Surkhet-2068/069-5960	6807	6807	0.00	6302.03	92.58	Khani/Jagadamba JV	Nepal	NRs	17,929.68	-	10,424.61	Worked upto RCC in 3rd floor	65
350	5947	Surkhet	Construction of 1st Floor Bldg. in Mid Western Regional Health Directorate Office, Surkhet	Surkhet	3708044	29221	NHSP-Surkhet-2067/068-5947	1719	1719	0.00	1171.789	68.17	Bishal Nirman Sewa	Nepal	NRs	5,817.07	-	5,269.47	Work Completed	100
351	6319	Jumla	Health Post Building Construction: Dho, Dolpa	Dolpa	3708044	29221	NHSP-Jumla-2065/066-6319	1300	1300	0.00	100	7.69	Malla / Mahabir/ Khadka Krishna JV	Nepal	NRs	22,541.28	-	18,579.99	Work Completed	100
352	6324	Jumla	Pahada HP Bldg. Const., Dolpa	Dolpa	3708044	29221	NHSP-Jumla-2066/067-6324	1200	1200	0.00	738.34	61.53	Malla / Mahabir JV	Nepal	NRs	24,923.05	-	24,556.39	Work Completed	100
353	6325	Jumla	Majhhapal HP Bldg. Const., Dolpa	Dolpa	3708044	29221	NHSP-Jumla-2066/067-6325	1200	1200	0.00	71.9	5.99	Malla / Mahabir JV	Nepal	NRs	24,035.50	-	21,482.15	Work Completed	100
354	6335	Jumla	Chilkhaya HP Bldg. Const., Kalikot	Kalikot	3708044	29221	NHSP-Jumla-2066/067-6335	2131	2131	0.00	102.39	4.80	Rajendra / Ranedar JV	Nepal	NRs	16,319.15	-	14,291.04	Work Completed	100
355	6341	Jumla	Juphal UHP to HP Bldg. Const., Dolpa	Dolpa	3708044	29221	NHSP-Jumla-2066/067-6341	999	999	0.00	999	100.00	Khani / LB /Ghanadevi JV	Nepal	NRs	22,296.92	-	22,297.09	Project Handover/Used	100
356	6344	Jumla	Lalu UHP to HP Bldg. Const., Kalikot	Kalikot	3708044	29221	NHSP-Jumla-2066/067-6344	2509	2509	0.00	91.5	3.65	Suruchi/ Begim JV	Nepal	NRs	13,715.89	-	11,304.42	Work Completed	100
357	6346	Jumla	Haku HP Bldg. Const., Jumla	Jumla	3708044	29221	NHSP-Jumla-2067/068-6346	572	572	0.00	572	100.00	K.S. Construction	Nepal	NRs	6,425.05	-	6,424.58	Project Handover/Used	100

SN	ID	DUDBC Division Office	Description	District	Budget Head	Exp Head	Contract ID	Budget Allocation	Authorized Budget	Release Amount	Expenditure	Exp %	Supplier/ Contractor	Nationality	Contract		Amount invoice to date	Amount Paid to date	Status	Physical Progress
															Currency	Value				
358	6347	Jumla	Birthing Center Bldg. Const. in Saldang HP, Dolpa	Dolpa	3708044	29221	NHSP-Jumla-2067/068-6347	1450	1450	0.00	85.6	5.90	Suruchi /Thodung JV	Nepal	NRs	8,950.88	-	8,786.46	Work Completed	100
359	6348	Jumla	Birthing Center Bldg. Const. in Phukot HP, Kalikot	Kalikot	3708044	29221	NHSP-Jumla-2067/068-6348	551	551	0.00	26.4	4.79	Nirban Nirman Sewa	Nepal	NRs	3,956.44	-	3,431.39	Worked in Finishing/ Electrical / Sanitary	90
360	6349	Jumla	C.E.O.C. Bldg. Construction, Dist. Hospital, Kalikot	Kalikot	3708044	29221	NHSP-Jumla-2067/068-6349	1393	1393	0.00	1391.04	99.86	Michiko Construction P.Ltd.	Nepal	NRs	9,898.00	-	10,290.77	Project Handover/Used	100
361	6350	Jumla	B.E.O.C. Bldg. Construction, Humla Hospital, Humla	Humla	3708044	29221	NHSP-Jumla-2067/068-6350	1787	1787	0.00	1715.52	96.00	Dhulikhel Nirman Sewa P.Ltd.	Nepal	NRs	11,381.98	-	11,870.25	Project Handover/Used	100
362	6351	Jumla	Dist. Store Bldg. Construction, Kalikot	Kalikot	3708044	29221	NHSP-Jumla-2067/068-6351	1675	1675	0.00	1680.24	100.31	Shankarmali Nirman Sewa P.Ltd.	Nepal	NRs	9,567.01	-	9,572.26	Project Handover/Used	100
363	6352	Jumla	2 Unit Staff Quarter Bldg. Construction, HP Mugu, Mugu	Mugu	3708044	29221	NHSP-Jumla-2068/069-6352	687	687	0.00	426	62.01	Koshi & Neupane	Nepal	NRs	6,781.26	-	5,885.35	Project Handover/Used	100
364	6353	Jumla	4 Unit Staff Quarter Bldg. Construction, PHC Kalikakhetu, Jumla	Jumla	3708044	29221	NHSP-Jumla-2068/069-6353	3512	3512	0.00	3080.24	87.71	Oyasis/ Prithvi JV	Nepal	NRs	8,347.35	-	8,965.58	Work Completed	100
365	6354	Jumla	4 Unit Staff Quarter Bldg. Construction, PHC Kumargaun, Kalikot	Kalikot	3708044	29221	NHSP-Jumla-2068/069-6354	3802	3802	0.00	3650.8	96.02	Dapcha / Dharma / Yess JV	Nepal	NRs	9,181.34	-	9,329.99	Work Completed	100
366	6355	Jumla	Birthing Center Bldg. Construction, HP Magri, Mugu	Mugu	3708044	29221	NHSP-Jumla-2068/069-6355	1712	1712	0.00	1712	100.00	Gauri Parbati / Surya JV	Nepal	NRs	3,405.05	-	3,439.65	Work Completed	100
367	6356	Jumla	Birthing Center Bldg. Construction, HP Puluma, Mugu	Mugu	3708044	29221	NHSP-Jumla-2068/069-6356	3207	3207	0.00	3136.2	97.79	Gauri Parbati / Surya JV	Nepal	NRs	4,468.91	-	4,031.40	Work Completed	100
368	6359	Jumla	Birthing Center Bldg. Construction, HP Jairma, Humla	Humla	3708044	29221	NHSP-Jumla-2068/069-6359	1000	1000	0.00	0	-	Dhulikeh /Nisan JV	Nepal	NRs	5,686.02	-	4,558.45	Work Completed	100
369	6360	Jumla	Birthing Center Bldg. Construction, HP Raralihi, Jumla	Jumla	3708044	29221	NHSP-Jumla-2068/069-6360	1400	1400	0.00	720.87	51.49	Bijayi Nirman Sewa	Nepal	NRs	3,541.37	-	3,522.71	Project Handover/Used	100
370	6362	Jumla	Birthing Center Bldg. Construction, HP Gela, Kalikot	Kalikot	3708044	29221	NHSP-Jumla-2068/069-6362	625	625	0.00	547.75	87.64	Dayamond Nirman Sewa	Nepal	NRs	2,563.72	-	2,964.97	Project Handover/Used	100
371	6363	Jumla	Birthing Center Bldg. Construction, HP Siuna, Kalikot	Kalikot	3708044	29221	NHSP-Jumla-2068/069-6363	971	971	0.00	451.79	46.53	Asigram Nirman Sewa	Nepal	NRs	2,860.96	-	2,874.92	Work Completed	100
372	6375	Jumla	Birthing Center Bldg. Construction, HP Malika Thata, Jumla	Jumla	3708044	29221	NHSP-Jumla-2068/069-5353	1643	1643	0.00	1227.24	74.70	DS Construction	Nepal	NRs	4,379.71	-	3,964.20	Work Completed	100
373	6364	Jumla	PHO Bldg. Construction, Dolpa	Dolpa	3708044	29221	NHSP-Jumla-2068/069-6364	3820	3820	0.00	2989.9	78.27	Pashupati / Surya JV	Nepal	NRs	19,488.13	-	9,792.53	Worked upto RCC in 1st floor / Roofing	65
374	6365	Jumla	Store Bldg. Construction, Humla	Humla	3708044	29221	NHSP-Jumla-2068/069-6365	1139	1139	0.00	919.93	80.77	Sunkoshi Construction Nepal P. Ltd.	Nepal	NRs	8,638.89	-	9,030.62	Project Handover/Used	100
375	6366	Jumla	Store Bldg. Construction, Dolpa	Dolpa	3708044	29221	NHSP-Jumla-2068/069-6366	5344	5344	0.00	3422.3	64.04	Mainachuli/Majdoor JV	Nepal	NRs	10,561.24	-	8,709.53	Worked in Finishing/ Electrical / Sanitary	90
376	6367	Jumla	Store Bldg. Construction, Mugu	Mugu	3708044	29221	NHSP-Jumla-2068/069-6367	1976	1976	0.00	1013.4	51.29	Sobarna Nirman Sewa	Nepal	NRs	6,815.60	-	6,124.07	Project Handover/Used	100
377	6368	Jumla	HP Bldg. Construction, Srinagar, Mugu	Mugu	3708044	29221	NHSP-Jumla-2068/069-6368	4200	4200	0.00	3561.07	84.79	Jagadamba Builders	Nepal	NRs	14,763.04	-	8,592.54	Worked in Finishing/ Electrical / Sanitary	90
378	6369	Jumla	HP Bldg. Construction, Kaigaun, Dolpa	Dolpa	3708044	29221	NHSP-Jumla-2068/069-6369	3800	3800	0.00	2912.12	76.63	Sunaula Khimti / Bandan Bhagabati JV	Nepal	NRs	11,971.39	-	4,565.60	Worked upto RCC in 1st floor / Roofing	65
379	6370	Jumla	HP Bldg. Construction, Triprua, Dolpa	Dolpa	3708044	29221	NHSP-Jumla-2068/069-6370	2831	2831	0.00	1097.5	38.77	Danfè Construction	Nepal	NRs	12,529.98	-	6,133.52	Worked in Finishing/ Electrical / Sanitary	90
380	6371	Jumla	HP Bldg. Construction, Mukot, Dolpa	Dolpa	3708044	29221	NHSP-Jumla-2068/069-6371	3600	3600	0.00	2115	58.75	Sunkoshi Construction	Nepal	NRs	19,000.84	-	9,294.92	Worked upto RCC in 1st floor / Roofing	65
381	6372	Jumla	HP Bldg. Construction, Barai, Humla	Humla	3708044	29221	NHSP-Jumla-2068/069-6372	11500	11500	0.00	11500	100.00	Mahadev Khimti/Harihari J.V.	Nepal	NRs	22,602.52	-	18,732.29	Work Completed	100
382	6373	Jumla	HP Bldg. Construction, Dhaulagaha, Kalikot	Kalikot	3708044	29221	NHSP-Jumla-2068/069-6373	2500	2500	0.00	1371.12	54.84	Rajendra / Thegim JV	Nepal	NRs	16,442.32	-	2,844.25	Worked upto Foundation/DPC	35
383	6374	Jumla	HP Bldg. Construction, Rachuli, Kalikot	Kalikot	3708044	29221	NHSP-Jumla-2068/069-6374	3423	3423	0.00	3301.68	96.46	Rajendra / Chandani JV	Nepal	NRs	12,178.54	-	14,328.18	Project Handover/Used	100
384	7026	Doti	Jupu HP Bldg. Const., Achham	Achham	3708044	29221	NHSP-Doti-2066/067-7026	4100	4100	0.00	3209.198	78.27	Nandegada/ Budhi Ganga / Indra Dhanu JV	Nepal	NRs	12,502.54	-	11,438.09	Worked in Finishing/ Electrical / Sanitary	90
385	7027	Doti	Siddheswor HP Bldg. Const., Achham	Achham	3708044	29221	NHSP-Doti-2066/067-7027	2000	2000	0.00	264.62	13.23	Dhulikhel Nirman Sewa	Nepal	NRs	14,235.25	-	9,412.56	Worked in Finishing/ Electrical / Sanitary	90
386	7028	Doti	Rugin HP Bldg. Const., Bajura	Bajura	3708044	29221	NHSP-Doti-2066/067-7028	3345	3345	0.00	1574.975	47.08	Shiva Shakti Construction	Nepal	NRs	8,357.77	-	5,587.80	Worked in Finishing/ Electrical / Sanitary	90
387	7031	Doti	BEOC Bldg. Const. in Kolti PHC, Bajura	Bajura	3708044	29221	NHSP-Doti-2066/067-7031	6600	6600	0.00	6628.855	100.44	Galwa MK JV	Nepal	NRs	15,712.69	-	17,064.95	Work Completed	100
388	7033	Doti	Binayak UHP to HP Bldg. Const., Achham	Achham	3708044	29221	NHSP-Doti-2066/067-7033	4700	4700	0.00	1636.55	34.82	Dhulikhel Nirman Sewa	Nepal	NRs	19,243.73	-	11,103.96	Worked in Finishing/ Electrical / Sanitary	90
389	7034	Doti	Mastamandau UHP to HP Bldg. Const., Achham	Achham	3708044	29221	NHSP-Doti-2066/067-7034	1200	1200	0.00	985.011	82.08	Dhulikhel Nirman Sewa	Nepal	NRs	14,255.06	-	7,997.78	Worked upto RCC in 1st floor / Roofing	65
390	7035	Doti	Dogadhi UHP to HP Bldg. Const., Bajura	Bajura	3708044	29221	NHSP-Doti-2066/067-7035	2350	2350	0.00	841.245	35.80	Rajendra Nirman Sewa P.Ltd.	Nepal	NRs	9,450.48	-	7,825.62	Worked in Finishing/ Electrical / Sanitary	90
391	7037	Doti	Gadari UHP to HP Bldg. Const., Doti	Doti	3708044	29221	NHSP-Doti-2066/067-7037	637	637	0.00	637	100.00	PS/IS/Those KR JV	Nepal	NRs	15,133.29	-	15,535.59	Project Handover/Used	100
392	7038	Doti	Chaumandu PHCC Bldg. Const., Achham	Achham	3708044	29221	NHSP-Doti-2067/068-7038	2500	2500	0.00	2179.458	87.18	Danfè / Jagriti / Tulchhi Durga JV	Nepal	NRs	35,458.08	-	16,378.55	Worked upto RCC in 2nd floor	65
393	7039	Doti	Barala HP Bldg. Const., Achham	Achham	3708044	29221	NHSP-Doti-2067/068-7038	1500	1500	0.00	1450.265	96.68	Ashis / Jaya Gauri JV	Nepal	NRs	15,252.46	-	7,502.03	Worked upto RCC in 2nd floor	65
394	7040	Doti	Kuchchi HP Bldg. Const., Achham	Achham	3708044	29221	NHSP-Doti-2067/068-7040	5500	5500	0.00	4035.937	73.38	Rajendra Nirman Sewa, Dadeldhura	Nepal	NRs	12,030.26	-	10,286.64	Worked in Finishing/ Electrical / Sanitary	90
395	7041	Doti	Kandha HP Bldg. Const., Bajura	Bajura	3708044	29221	NHSP-Doti-2067/068-7041	1000	1000	0.00	42.975	4.30	Rajendra Nirman Sewa, Dhangadhi	Nepal	NRs	17,000.59	-	5,488.87	Worked upto RCC in 1st floor / Roofing	65
396	7042	Doti	Sapata HP Bldg. Const., Bajura	Bajura	3708044	29221	NHSP-Doti-2067/068-7042	1500	1500	0.00	1420.035	94.67	M.K. Construction, Bajura	Nepal	NRs	13,548.65	-	6,792.87	Worked upto RCC in 1st floor / Roofing	65
397	7043	Doti	Pandusen HP Bldg. Const., Bajura	Bajura	3708044	29221	NHSP-Doti-2067/068-7043	3000	3000	0.00	2478.945	82.63	Galwa Nirman Sewa, Kathmandu	Nepal	NRs	13,189.60	-	6,407.79	Worked upto RCC in 1st floor / Roofing	65
398	7044	Doti	Daudh HP Bldg. Const., Doti	Doti	3708044	29221	NHSP-Doti-2067/068-7044	5000	5000	0.00	4568.08	91.36	PS/ IS / Thani JV	Nepal	NRs	18,444.86	-	9,574.65	Worked upto RCC in 2nd floor	65
399	7045	Doti	Sanagaun HP Bldg. Const., Doti	Doti	3708044	29221	NHSP-Doti-2067/068-7045	3351	3351	0.00	3242.99	96.78	Lokpria /Ashmita JV	Nepal	NRs	12,494.64	-	9,886.99	Worked upto RCC in 1st floor / Roofing	65
400	7046	Doti	Birthing Center Bldg. Const. in Maunagardaha HP, Doti	Doti	3708044	29221	NHSP-Doti-2067/068-7046	1200	1200	0.00	1158	96.50	Panchakoshi construction, Doti	Nepal	NRs	2,651.05	-	2,506.28	Project Handover/Used	100
401	7051	Doti	1 Family Dr. Qtr. Bldg. Const. in Kolti PHCC, Bajura	Bajura	3708044	29221	NHSP-Doti-2067/068-7051	2008	2008	0.00	1735.53	86.43	Galwa Nirman Sewa, Baneshwor, KTM	Nepal	NRs	3,257.82	-	2,985.74	Work Completed	100
402	7052	Doti	PHO Bldg. Const., Achham	Achham	3708044	29221	NHSP-Doti-2067/068-7052	2500	2500	0.00	1458.095	58.32	Rajendra / Ashis / Thegiv JV	Nepal	NRs	20,556.78	-	10,831.37	Worked upto RCC in 2nd floor	65
403	7058	Doti	4 Unit Dr. Quarter Bldg. Construction, Mangalsenn Hospital, Achham	Achham	3708044	29221	NHSP-Doti-2067/068-7058	1500	1500	0.00	923.115	61.54	M. K. Construction, Bajura	Nepal	NRs	10,504.54	-	5,341.49	Worked upto RCC in 1st floor / Roofing	65

SN	ID	DUDBC Division Office	Description	District	Budget Head	Exp Head	Contract ID	Budget Allocation	Authorized Budget	Release Amount	Expenditure	Exp %	Supplier/ Contractor	Nationality	Contract		Amount invoice to date	Amount Paid to date	Status	Physical Progress
															Currency	Value				
404	7059	Doti	Birthng Center Bldg. Construction, HP Aatichaur, Bajura	Bajura	3708044	29221	NHSP-Doti-2068/069-7059	1158	1158	0.00	1182.314	102.10	Indradhanu / Jaya Gauri JV	Nepal	NRs	4,342.72	-	4,367.22	Work Completed	100
405	7060	Doti	HP Bldg. Construction, Lana Kedareswor, Doti	Doti	3708044	29221	NHSP-Doti-2068/069-7060	4000	4000	0.00	3777.205	94.43	C.M. Construction / Netreswori Nirman Sewa JV	Nepal	NRs	11,726.63	-	7,948.75	Worked upto RCC in 2nd floor	65
406	7061	Doti	HP Bldg. Construction, Tijali, Doti	Doti	3708044	29221	NHSP-Doti-2068/069-7061	9200	9200	0.00	8629.625	93.80	PS Construction	Nepal	NRs	15,184.00	-	10,621.06	Worked upto RCC in 2nd floor	65
407	7062	Doti	HP Bldg. Construction, Nirauli, Doti	Doti	3708044	29221	NHSP-Doti-2068/069-7062	1817	1817	0.00	1062.755	58.49	Thegim Construction Pvt Ltd.	Nepal	NRs	10,967.98	-	6,713.93	Worked upto RCC in 2nd floor	65
408	7063	Doti	HP Bldg. Construction, Mastamandali, Accham	Accham	3708044	29221	NHSP-Doti-2068/069-7063	1300	1300	0.00	649.595	49.97	I.M. Construction Pvt Ltd	Nepal	NRs	12,504.42	-	3,930.05	Worked upto sill level & Wall	50
409	7064	Doti	HP Bldg. Construction, Asigram, Dadeldhura	Dadeldhura	3708044	29221	NHSP-Doti-2068/069-7064	7200	7200	0.00	5420.19	75.28	Jasling Nirman Sewa	Nepal	NRs	10,951.84	-	7,863.47	Worked in Finishing/ Electrical / Sanitary	90
410	7056	Doti	District Hospital, CEOC, Store Building Construction in Bajura District Hospital, Bajura (Integrated Package of Dist. Hospital, CEOC, and Store Bldg work of FY 2067/2068)	Doti	3708044	29221	NHSP-Doti-2067/068-7053	100	100.00	0.00	0	-	-	-	-	0.00	-	36.83	Work in designing / Cost Estimate	5
411	7057	Doti	Construction of Bldg. in Far-Western Regional Health Directorate Office, Doti	Doti	3708044	29221	NHSP-Doti-2067/068-7057	19500	19500	0.00	18998.74	97.43	Danf Tulchhi Durga / Jagriti JV	Nepal	NRs	45,394.18	-	21,483.28	Worked upto RCC in 1st floor / Roofing	65
412	7121	Kailali	Malakheti PHCC Bldg. Const., Kailali	Kailali	3708044	29221	NHSP-Kailali-2066/067-7121	5310	5310	0.00	1562.836	29.43	Koshi/Neupane/Shivasakti JV	Nepal	NRs	30,811.33	-	23,921.53	Worked upto RCC in 2nd floor	65
413	7125	Kailali	Bhajani PHCC Bldg. Const., Kailali	Kailali	3708044	29221	NHSP-Kailali-2067/068-7125	7080	7080	0.00	6269.991	88.56	Danf Tulchhi/Jagriti JV	Nepal	NRs	42,570.03	-	25,685.31	Worked upto RCC in 1st floor / Roofing	65
414	7128	Kailali	1 Unit Dr. Quarter Bldg. Construction, PHC Beldandi, Kanchapur	Kanchapur	3708044	29221	NHSP-Kailali-2068/069-7128	1417	1417	0.00	7.86	0.55	Y.R. Construction	Nepal	NRs	4,061.29	-	2,651.79	Worked in Finishing/ Electrical / Sanitary	90
415	7131	Kailali	PHCC Bldg. Construction, Udasipur, Kailali	Kailali	3708044	29221	NHSP-Kailali-2068/069-7131	18436	18436	0.00	13203.581	71.62	Aashis / Adventure / Budhiganga JV	Nepal	NRs	59,569.78	-	48,708.89	Worked upto RCC in 1st floor / Roofing	65
416	7132	Kailali	BEOC Bldg. Construction, PHCC Beldandi, Kanchapur	Kanchapur	3708044	29221	NHSP-Kailali-2068/069-7132	664	664	0.00	116.247	17.51	Y.R. Construction	Nepal	NRs	6,643.14	-	6,095.77	Worked in Finishing/ Electrical / Sanitary	90
417	7133	Kailali	HP Bldg. Construction, Baise Bichawa, Kanchapur	Kanchapur	3708044	29221	NHSP-Kailali-2068/069-7133	4401	4401	0.00	1050.035	23.86	Y.R. Construction	Nepal	NRs	9,971.72	-	6,620.33	Worked in Finishing/ Electrical / Sanitary	90
418	7427	Baitadi	Sarmauli UHP to HP Bldg. Const., Darchula	Darchula	3708044	29221	NHSP-Baitadi-2066/067-7427	3300	3300	0.00	3178.901	96.33	Yamuna / Kalapani JV	Nepal	NRs	25,379.24	-	25,741.67	Work Completed	100
419	7428	Baitadi	Kotgauchanpata HP Bldg. Const., Bajhang	Bajhang	3708044	29221	NHSP-Baitadi-2067/068-7428	7000	7000	0.00	6861.28	98.02	Mahadev Khimti / Jagriti, Putalisadak, KTM JV	Nepal	NRs	15,411.18	-	14,147.39	Worked in Finishing/ Electrical / Sanitary	90
420	7429	Baitadi	Huti HP Bldg. Const., Darchula	Darchula	3708044	29221	NHSP-Baitadi-2067/068-7429	6600	6600	0.00	4324.416	65.52	Mahadev Khimti / Jagriti, Putalisadak, KTM JV	Nepal	NRs	16,466.38	-	11,035.49	Worked upto RCC in 2nd floor	65
421	7430	Baitadi	Rapla HP Bldg. Const., Darchula	Darchula	3708044	29221	NHSP-Baitadi-2067/068-7430	7100	7100	0.00	2360.714	33.25	Sap / Jagriti JV, Baneswor, KTM	Nepal	NRs	17,933.21	-	9,941.36	Worked upto RCC in 2nd floor	65
422	7431	Baitadi	Pasti HP Bldg. Const., Darchula	Darchula	3708044	29221	NHSP-Baitadi-2067/068-7431	2764	2764	0.00	261.177	9.45	Chandra & Basanta Cost. Lalitpur	Nepal	NRs	12,708.73	-	10,206.25	Work Completed	100
423	7432	Baitadi	C.E.O.C. Bldg. Construction, Dist. Hospital, Darchula	Darchula	3708044	29221	NHSP-Baitadi-2067/068-7432	3126	3126	0.00	687.02	21.98	Narshing Nirman Sewa, Dhapasi, KTM	Nepal	NRs	8,496.75	-	5,987.41	Worked in Finishing/ Electrical / Sanitary	90
424	7433	Baitadi	Dist. Store Bldg. Construction, Darchula	Darchula	3708044	29221	NHSP-Baitadi-2067/068-7433	341	341	0.00	20.412	5.99	Narshing Nirman Sewa, Dhapasi, KTM	Nepal	NRs	4,680.72	-	4,360.50	Worked in Finishing/ Electrical / Sanitary	90
425	7435	Baitadi	HP Bldg. Construction, Rim, Baitadi	Baitadi	3708044	29221	NHSP-Baitadi-2068/069-7435	10935	10935	0.00	5470.84	50.03	Rabina Construction Pvt Chitwan	Nepal	NRs	16,576.25	-	10,868.31	Worked upto RCC in 2nd floor	65