





Final Dissemination

Health Infrastructure Development and Post-Earthquake Reconstruction

2017.03.31

Sunil Khadka, Senior Infrastructure Planning and Procurement Adviser

Transition and Recovery Project (TRP)



- 1. Standard Designs and Reconstruction Guideline: Developed standard reconstruction guideline, instructions, checklists, prototype design and obligatory documents required for reconstruction with technical support of NHSSP.
- 2. Detailed Engineering Assessment of Damaged Health Facilities in 31 District: Successfully completed the Detailed Damaged Assessment in total 31 districts which provided comprehensive evidence of each health faculty on damage status, geography etc.
- 3. **Technical Support in Signing MoUs** MoH signed in total 67 MoUs worth 7.52 billion rupees with different national and international organizations to rebuild completely damaged Health Facilities in 14 highly affected districts,
 - a. Design Reviews
 - b. Monitoring: To date, about 158 health facilities are completed out of 355 works.
 - c. Technical Advice to MoU partners



- Planning and Budgeting: input for PDRF, AWPB.
- 5. Formation of Project Implementation Unit within MoH.
- 6. Retrofit and Prefab-constructions
 - 1. Chautara Hospital, Sindhupalchok OCMC Block
 - 2. Chautara Hospital, Sindhupalchok Remodelling of Eye-care block to resume CEONC function
 - 3. Tatopani HP, Sindhupalchok Retrofitting of Training Building
 - 4. Charikot PHCC, Dolakha Retrofitting of Training Building
 - 5. Laduk HP, Dolakha Retrofitting of Old HP building
 - 6. Khopachagu HP, Dolakha Retrofitting of HP building
 - 7. **Dolakha HP**, Dolakha Retrofitting of HP building and prefab construction
 - 8. Manthali PHCC Prefab Construction of Block consisting of OCMC, OT, Diagonostic and Delivery services

Standard Designs and Reconstruction Guideline





Standard Guidelines

Post-Disaster Reconstruction of Health Buildings

HEALTH POST

Standard Type 1 for Pre-fab construction

1. Standard Designs and Reconstruction Guideline: Developed standard reconstruction guideline, instructions, checklists, prototype design, architectural working details.

Available online > www. nshp.org.np





Standard Designs and Reconstruction Guideline:




HEALTH POST

Standard Type 2 for Pre-fab construction



Standard Designs and Reconstruction Guideline:



PRIMARY HEALTH CARE CENTRE

Standard for Pre-fab construction



Standard Designs and Reconstruction Guideline:



Dolakha HP, Dolakha supported by UNICEF









Standard Designs and Reconstruction Guideline:



Shelter Construction at Chekampar, Gorkha



Standard Designs and Reconstruction Guideline:





Standard Designs and Reconstruction Guideline:



Semi-permanent Shelters: at Barabise PHCC, Sindhupalchowk



Standard Designs and Reconstruction Guideline:



Ramechhap Hospital



Standard Designs and Reconstruction Guideline:

Bilateral Agreement for Reconstruction

Permanent Construction of Health Institutions							
Agency	Work Description	Progress					
JICA	Bir Hospital, Paropakar Maternity Hospital	Ready for Tender					
KOICA	Nuwakot District Hospital and Some HFs	Design Phase					
KFW	Permanent Reconstruction of District Hospital in Rasuwa, Dolakha, Gorkha and Ramechhap	Design Phase					
DFID	HFs in Sindhupalchok, Ramechhap and Dolakha	Ongoing and some have completed					
USAID	Barabise PHCC	Design Phase					
China	Hospital at Chautara and Manang	Feasibility study					





Standard Designs and Reconstruction Guideline:

Bilateral Agreement for Reconstruction

Permanent Construction of Health Institutions							
Agency	Work Description	Progress					
JICA	Bir Hospital, Paropakar Maternity Hospital	Ready for Tender					
KOICA	Nuwakot District Hospital and Some HFs	Design Phase					
KFW	Permanent Reconstruction of District Hospital in Rasuwa, Dolakha, Gorkha and Ramechhap	Design Phase					
DFID	HFs in Sindhupalchok, Ramechhap and Dolakha	Ongoing and some have completed					
USAID	Barabise PHCC	Design Phase					
China	Hospital at Chautara and Manang	Feasibility study					




Trishuli Hospital, Nuwakot supported by KOICA




Progress Status of the Work

	Health Post		PHC	С	Hospital		
District	completed	On-going	Completed	On-going	Completed	On-going	
Bhaktapur	3		0		0		
Dhading	23	16	1		0	1	
Dolakha	18	22	0	2	2	1	
Gorkha	27	24	1		0	2	
Kathmandu	1	1	0		0	2	
Kavrepalanchok	6	31	0		0		
Lalitpur	0	6	0		0		
Makawanpur	4	3	0		0		
Nuwakot	20	26	0		1	1	
Okhaldhunga	0	6	0		0		
Ramechhap	1	12	0	2	1	2	
Rasuwa	6	10	0		0	2	
Sindhuli	0		0		0		
Sindhupalchok	40	13	1	1	2	2	
Solukhumbu	0	6	0	2	1		
Total	149	176	3	7	7	13	
Total MOUs	355						
Completed	158						
Ongoing	195						

Detailed Engineering Assessment of Damaged Health Facilities in 31 District



DETAILED ENGINEERING ASSESSMENT OF DAMAGED HEALTH FACILITIES IN 31 DISTRICT



Salient Features

- 1. Detailed Infrastructure Data along with damage information.
- 2. Use of smart mobile technology for data collection.
- 3. Assessment based on Vulnerability assessment Guideline published by DUDBC.
- 4. Mapping and quantifying the crack
- **5. Recommending the intervention** (Reconstruction, Repair, Retrofit)
- 6. Costing for the reconstruction and repair.



Detailed Engineering Assessment of Damaged Health Facilities in 31 District

Damaged Status in 14 Districts based on Detailed Damaged Assessment

		Damage Status							
SN	District Name	Completely Damaged	Partially Damaged	Superficial Damage	No Damage	Damaged Ayurveda HFs	Total		
1	Bhaktapur	4	7	8	1	3	26		
2	Dhading	22	11	5	2	6	59		
3	Dolakha	28	13	4	1	4	60		
4	Gorkha	46	7	6	7	6	79		
5	Kathmandu	10	16	17	27	15	89		
6	Kavre	22	11	33	20	8	104		
7	Lalitpur	13	9	9	13	5	51		
8	Makawanpur	10	11	9	16	6	54		
9	Nuwakot	29	15	14	2	10	78		
10	Okhaldhunga	20	14	12	3	5	62		
11	Ramechhap	24	11	6	6	6	61		
12	Rasuwa	12	3	2	1	4	22		
13	Sindhuli	15	2	25	11	7	63		
14	Sindhupalchowk	50	14	7	3	6	86		
	Total	305	144	157	113	91	894		

Detailed Engineering Assessment of Damaged Health Facilities in 31 District

Damaged Status in 17 Districts based on Detailed Damaged Assessment

Building Block-wise Data


S.	District	No of Building Blocks	Building owned by others	Completely Collapsed	Partially Damaged - non repairable	Partially Damaged Load Bearing Wall - repairable	Superficial Damage	No Damage
1	Arghakhanchi	67		1		2	7	57
2	Baglung	157	3	1	20	6	9	118
3	Bhojpur	123	11	2	19	7	15	69
4	Chitwan	167	5	1	6	10	12	133
5	Dhankuta	78		2	4	21	22	29
6	Gulmi	150	25		12	6		107
7	Kaski	96	1				8	87
8	Khotang	172		6	39	18	18	91
9	Lamjung	128		2	31	8	7	80
10	Myagdi	90	6	2	15	3		64
11	Nawalparasi	197	23		31	2	2	139
12	Palpa	158	10		1	12	24	111
13	Parbat	91	8	2	2	2	28	49
14	Sankhuwasabha	91	1		10	10	27	43
15	Solukhumbu	90	4	6	19	9	16	36
16	Syangja	133	17		19	1	6	90
17	Tanahu	97	1	2	13	7	16	58
	Total	2085	115	27	241	124	217	1361

Facility -wise Data

District	Number of Facilities	Completely Collapsed	No Building Owned	No Damage	Partially Damaged	Partially Damaged Non Repairable	Superficial Damage	Under Constructi on
Arghakhanchi	45	I		38	2		4	
Baglung	69		3	46	4	9	4	3
Bhojpur	65		11	35	3	7	6	3
Chitwan	50		5	28	3	6	8	
Dhankuta	40	I		13	11	3	12	
Gulmi	87		25	49	5	7		I
Kaski	56		I	51			3	I
Khotang	75	I		30	7	25	П	I
Lamjung	69	2		36	5	19	6	I
Myagdi	44	2	6	28	3	5		
Nawalparasi	88		22	48	2	12	2	2
Palpa	74		10	39	7	I	17	
Parbat	59		8	27	I	2	20	I
Sankhuwasabha	42		I	17	5	3	13	3
Solukhumbu	37	I	4	10	6	8	6	2
Syangja	75		17	42	I	П	3	I
Tanahu	57	2	I	31	4	8	10	I
Total	1032	10	114	568	69	126	125	20

Detailed Engineering Assessment of Damaged Health Facilities in 31 District

Damaged Status in 17 Districts based on Detailed Damaged Assessment





Retrofit and pre-fab construction works



Charikot PHCC Training Building



Retrofit and pre-fab construction works



Retrofit and pre-fab construction works






Manthali PHCC (OCMC, OT, Diagnostics) in 3D Panel Systems




(Besides reconstruction and recovery works)

- 1. Delineation of Health Facilities in line with existing and proposed federal structure (Based on catchment area, services and strategic location)
- 2. Standard Designs and Reconstruction Guideline for Regular Construction Works
- 3. Support to DUDBC and, MD-DoHS and MoH to prepare designs of Hospital Facilities (Narayani Sub-regional Hospital, Mehalkuna Hospital etc.)
- 4. Support to Bir Hospital to prepare designs for renovation of the hospital.







Updating of standard Design and Guidelines for Health Infrastructure

स्वास्थ्य भवन पूर्वाधारको डिजाइन तथा निर्माण सम्वन्धी निर्देशिका

- Use of Authorized Budget
- Coordination with stakeholders
- Standard Design
- Construction Sites
- Master Plan
- Site Planning
- Signage and Spatial Orientation
- Doors and windows
- Sanitary Design
- Working Counters
- Toilets and waste disposal
- Lighting
- Ventilation
- Air Exhaust to minimize pathogens
- Climatic Design
- Infection Control
- Electrical Design
- Use of Solar Energy
- Heating Ventilation and Air Conditioning (HVAC) System

- Oxygen Gas Supply System:
- Choice of Building Material and Technology
- Universal Accessibility
- Dumbwaiter
- Architectural Detailing
- Project Management
- Handover
- Design Consideration for Hospital Waste Management
- Security Consideration
- Disaster Risk safety, management and preparedness
- Specific Guidelines for the Various Building types
- Guidelines for Different components of Health Facilities (OPD, IPD, ICU, Emergency, Diagnostics, CEONC, CSSD, Laundry, Mortuary etc)



Standard Design and Guidelines for Health Infrastructure








HEALTH POST STANDARD TYPE A - (for population above 12000) Total Floor area = 537.57 sam



Standard Design and Guidelines for Health Infrastructure








(For Population 7001 to 12000) Total Floor area = 348.58sqm

HEALTH POST STANDARD TYPE C

(For Population 3000 to 7000) Total Floor area =302.47sqm



HEALTH POST STANDARD TYPE D

(For Population below 3000) Total Floor area = 218.11sqm


Standard Design and Guidelines for Health Infrastructure







Primary Hospital 'B' Class



Primary Hospital 'A' Class

Standard Design and Guidelines for Health Infrastructure



Standard Design and Guidelines for Health Infrastructure



Support to MoH Standard Design and Guidelines for Health Infrastructure

Physical Infrastructure Development Status (2005/06-2015/16)

Construction Initiated through DUDBC	1824
Completed and waiting for handover	59
Completed and handed over	1120
Ongoing construction	545
Sick projects to the date	179



Narayani Sub-Regional Hospital, Birgunj









