

FORM A: Progress Report Civil Works

SN	ID	DUDBC Division Office	Description of Works	District	Budget Head	Exp Head	Contract ID	Bid Ready		No Objection		Call for Bids		Bid Open		Bid Evaluation Date		No Objection Date		Contract Signature Date		Contract End Date		Supplier/ Contractor	Nationality	Amount invoice to date	Amount Paid to date	Status	Physical Progress
								Estimated	Actual	Estimated	Actual	Estimated	Actual	Estimated	Actual	Estimated	Actual	Estimated	Actual	Estimated	Actual	Estimated	Actual						
205	7438	Baitadi	2 Unit Dr. Quarter Bldg. Construction, District Hospital, Darchula	Darchula	3708044	29221	NHSP-Baitadi-2070/071-7440	7/8/2070	-	NA	NA	7/15/2070	-	8/16/2070	-	9/13/2070	-	NA	NA	9/17/2070	-	9/17/2073	-	-	-	-	0.00	Work in designing / Cost Estimate	5
206	7439	Baitadi	4 Unit Staff Quarter Bldg. Construction, District Hospital, Darchula	Darchula	3708044	29221	NHSP-Baitadi-2070/071-7441	7/8/2070	-	NA	NA	7/15/2070	-	8/16/2070	-	9/13/2070	-	NA	NA	9/17/2070	-	9/17/2073	-	-	-	-	0.00	Work in designing / Cost Estimate	5
207	7440	Baitadi	HP Bldg. Construction, Ranishikahar, Darchula	Darchula	3708044	29221	NHSP-Baitadi-2070/071-7442	7/8/2070	2/5/2071	NA	NA	7/15/2070	2/20/2071	8/16/2070	3/19/2071	9/13/2070	3/24/2071	NA	NA	9/17/2070	3/31/2071	2/19/2073	3/31/2073	Chandra & Basanta Construction	Nepal	-	2,520.50	Work ordered	15
208	7441	Baitadi	District Hospital Bldg. Construction, Baitadi	Baitadi	3708044	29221	NHSP-Baitadi-2070/071-7443	7/4/2070	-	NA	NA	8/25/2070	-	11/26/2070	-	10/24/2070	-	11/23/2070	NA	2/1/2071	-	2/1/2074	-	-	-	0.00	Work in designing / Cost Estimate	5	
209	7442	Baitadi	Post Martum Bldg. Construction, Kesharpur PHCC, Baitadi	Baitadi	3708044	29221	NHSP-Baitadi-2070/071-7444	7/8/2070	-	NA	NA	7/15/2070	-	8/16/2070	-	9/13/2070	-	NA	NA	9/17/2070	-	2/18/2072	-	-	-	-	54.00	Tender called	10
210	7443	Baitadi	HP Bldg. Construction, Shreekedar, Baitadi	Baitadi	3708044	29221	NHSP-Baitadi-2070/071-7445	7/8/2070	1/15/2071	NA	NA	7/15/2070	1/20/2071	8/16/2070	2/19/2071	9/13/2070	3/15/2071	NA	NA	9/17/2070	3/31/2071	2/19/2073	-	Gajurmukhi/Juddha & Purna I.V.	Nepal	-	115.15	Tender called	10